


*Lowndes County
Board of Commissioners*

Bill Slaughter, Chairman



*Joyce E. Evans, District 1
Scott Orenstein, District 2
Mark Wisenbaker, District 3
Demarcus Marshall, Ph.D. District 4
Clay Griner, District 5*

Post Office Box 1349 • Valdosta, GA 31603-1349 • Phone (229) 671-2400 • Fax (229) 245-5222

December 2, 2022

The Honorable Geoff Duncan
Office of the Lieutenant Governor
240 State Capitol
Atlanta, GA 30334

Dear Lt. Governor Duncan,

As Chairman of the Southern Georgia Region Citizens Review Panel for the Transportation Act, I submit this report in pursuant to O.C.G.A. § 48-8-251.

Enclosed is the update from the Southern Georgia Region Citizens Review Panel consisting of a letter from Mr. Kenneth Franks, State TIA Administrator. Also included is a copy of the Annual Status Report and minutes of the meetings for calendar year 2022. All meetings were held in Nashville, Georgia.

The Transportation Act has been very beneficial to the Southern Georgia Region. We will be able to complete transportation projects for our region that may have never been completed.

We are very excited about revenue collections to date. The Southern Georgia Region has collected \$250,014,339.60 through September of calendar year 2022, that is 26% above the baseline projections; a positive sign that the economy in Georgia is doing very well. We have completed 75 projects in the Southern Georgia Region, 24 are currently under construction, and 50 are in preconstruction.


I would like to thank Mr. Kenneth Franks and his staff, for all of the information and support they have provided the Citizens Review Panel as we undertake the duties and responsibilities required of our positions.

Respectfully submitted,

Bill Slaughter, Chairman
Southern Georgia CRP

*Lowndes County
Board of Commissioners*

Bill Slaughter, Chairman



Joyce E. Evans, District 1

Scott Crenstein, District 2

Mark Wisenbaker, District 3

Demarcus Marshall, Ph.D. District 4

Clay Griner, District 5

Post Office Box 1349 • Valdosta, GA 31603-1349 • Phone (229) 671-2400 • Fax (229) 245-5222

December 2, 2022

The Honorable Jan Jones
Speaker of the Georgia House of Representatives
340 State Capitol
Atlanta, GA 30334

Dear Speaker Jones,

As Chairman of the Southern Georgia Region Citizens Review Panel for the Transportation Act, I submit this report in pursuant to O.C.G.A. § 48-8-251.

Enclosed is the update from the Southern Georgia Region Citizens Review Panel consisting of a letter from Mr. Kenneth Franks, State TIA Administrator. Also included is a copy of the Annual Status Report and minutes of the meetings for calendar year 2022. All meetings were held in Nashville, Georgia.

The Transportation Act has been very beneficial to the Southern Georgia Region. We will be able to complete transportation projects for our region that may have never been completed.

We are very excited about revenue collections to date. The Southern Georgia Region has collected \$250,014,339.60 through September of calendar year 2022, that is 26% above the baseline projections; a positive sign that the economy in Georgia is doing very well. We have completed 75 projects in the Southern Georgia Region, 24 are currently under construction, and 50 are in preconstruction.

I would like to thank Mr. Kenneth Franks and his staff, for all of the information and support they have provided the Citizens Review Panel as we undertake the duties and responsibilities required of our positions.

Respectfully submitted,

Bill Slaughter, Chairman
Southern Georgia CRP



Russell R. McMurry, P.E., Commissioner
One Georgia Center
600 West Peachtree Street, NW
Atlanta, GA 30308
(404) 631-1000 Main Office

November 15, 2022

Citizens Review Panel (CRP) Members
Mr. Bill Slaughter, Chairman
Southern Georgia Special District

RE: Transportation Investment Act (TIA) of 2010

Dear Citizens Review Panel Members:

The Georgia Department of Transportation (the Department) presents the attached update through calendar year 2022 on the Transportation Investment Act of 2010 for the Southern Georgia Special District. Also attached is a summary of the completed projects in the region within the last year. This summary can be utilized in the determination of benefits by the CRP for completed projects. The Transportation Investment Act of 2010 legislation requires submittal of an annual report by the CRP to the legislators by December 15 of each year.

As of this letter, 74 TIA projects have been completed in Southern Georgia with 13 completed in 2022. 24 are currently under construction and 42 are in preconstruction. The latest revenue collections for Southern Georgia are 26.2% higher than originally anticipated.

We are closely coordinating with all local governments to ensure successful delivery of the program. The Department remains committed to the people of Southern Georgia in empowering the regions of our state in taking an active role in our transportation future.

This update is provided to you for your information. Please let me know if you need further information regarding the TIA program.

Sincerely,

A handwritten signature in blue ink, appearing to read "K. Franks", is written over a light blue circular stamp.

Kenneth Franks
State TIA Administrator

Enclosure: Annual Report and CRP Meeting Minutes

cc: Diana Pope, Georgia State Finance and Investment Commission
Lisa Cribb, ATTN: Elizabeth Backe, Southern Georgia Regional Commission

Southern Georgia
Annual Project Status Report
Status on November 7, 2022

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
01	SGRC-001	Atkinson	PI-0016170	US 441 Sidewalk Improvements	Complete	Local Let
01	SGRC-003	Atkinson	PI-0016172	Springhead Road Widen and Resurface Phase 1	Finance Closed	TIA Let
01	SGRC-004	Atkinson	PI-0016173	Springhead Road Widen and Resurface Phase 2	Finance Closed	TIA Let
01	SGRC-005	Atkinson	PI-0016174	Springhead Road Widen and Resurface Phase 3	Finance Closed	TIA Let
01	SGRC-006	Atkinson	PI-0016175	Bostwick Street Paving	Finance Closed	Local Let
01	SGRC-007	Atkinson	PI-0016176	McCranie Ave Paving	Finance Closed	Local Let
01	SGRC-008	Atkinson	PI-0016177	Florida Road Paving	Finance Closed	Local Let
01	SGRC-009	Atkinson	PI-0016178	School Road Paving	Finance Closed	Local Let
01	SGRC-010	Bacon	PI-0016179	Industrial Park Roads Resurfacing Bundle	Complete	TIA Let
01	SGRC-011	Bacon	PI-0016180	Douglas Street Resurfacing	Finance Closed	TIA Let
01	SGRC-014	Bacon	PI-0016183	Corinth Church Road Resurfacing	Complete	TIA Let
01	SGRC-015	Bacon	PI-0016184	Ten Mile Church Road Resurfacing	Complete	TIA Let
01	SGRC-016	Bacon	PI-0016185	Cumberland Road Resurfacing	Complete	TIA Let
01	SGRC-020	Ben Hill	PI-0016189	Evergreen Road Resurfacing - Ben Hill	Construction	Local Let
01	SGRC-022	Ben Hill	PI-0016191	Appomattox Road Resurfacing	Finance Closed	TIA Let
01	SGRC-023	Ben Hill	PI-0016192	Evergreen Road Resurfacing - Fitzgerald	Construction	Local Let
01	SGRC-024	Berrien	PI-0016193	West Lenox Road Widen and Resurface	Finance Closed	Local Let
01	SGRC-025	Berrien	PI-0016194	Lenox-Alapaha Highway Widen and Resurface	Complete	Local Let
01	SGRC-026	Berrien	PI-0016195	Coy Hancock Road Resurfacing	Complete	Local Let
01	SGRC-027	Berrien	PI-0016196	Garner Road Widen and Resurface	Finance Closed	Local Let
01	SGRC-029	Brantley	PI-0016197	Roberson Street Widen and Resurface	Finance Closed	Local Let
01	SGRC-031	Brantley	PI-0016199	Velie Street Paving	Finance Closed	Local Let
01	SGRC-032	Brantley	PI-0016200	Cannon Street Resurfacing	Finance Closed	Local Let
01	SGRC-034	Brooks	PI-0016202	Webster Road Sidewalks and Drainage Improvements	Construction	TIA Let
01	SGRC-035	Brooks	PI-0016203	Barwick Road Sidewalks and Drainage Improvements	Construction	TIA Let
01	SGRC-036	Brooks	PI-0016204	N. Highland Street Sidewalks and Drainage Improvements	Construction	TIA Let
01	SGRC-037	Brooks	PI-0016205	N. MLK Street Sidewalks	Construction	TIA Let
01	SGRC-038	Brooks	PI-0016206	S. Court Street Sidewalk	Construction	TIA Let
01	SGRC-039	Charlton	PI-0016207	River Road Resurfacing	Finance Closed	Local Let
01	SGRC-041	Charlton	PI-0016208	Tower Street Resurfacing and Drainage Improvements	Finance Closed	Local Let
01	SGRC-042	Charlton	PI-0016209	Tower Street Paving and Drainage Improvements	Finance Closed	Local Let
01	SGRC-043	Charlton	PI-0016210	Homeland Park Road Bridge Replacement	Finance Closed	Local Let

Southern Georgia
Annual Project Status Report
Status on November 7, 2022

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
01	SGRC-044	Charlton	PI-0016211	Bowery Lane Widening and Resurfacing	Complete	TIA Let
01	SGRC-045	Charlton	PI-0016212	Broadway Resurfacing	Complete	TIA Let
01	SGRC-046	Charlton	PI-0016213	Paxton Road Resurfacing	Complete	TIA Let
01	SGRC-047	Clinch	PI-0016214	Oak Lane Resurfacing	Construction	Local Let
01	SGRC-050	Clinch	PI-0016216	Frank Sessoms Memorial Hwy/Cogdell Hwy Resurfacing	Complete	TIA Let
01	SGRC-051	Clinch	PI-0016217	Cogdell Hwy/Sandy Bottom Road Resurfacing	Finance Closed	TIA Let
01	SGRC-052	Clinch	PI-0016218	Lightsey Street Resurfacing	Finance Closed	TIA Let
01	SGRC-053	Clinch	PI-0016219	Mill Street Resurfacing	Finance Closed	TIA Let
01	SGRC-054	Clinch	PI-0016220	Peach Street Resurfacing	Finance Closed	Local Let
01	SGRC-055	Clinch	PI-0016221	Elna Street Resurfacing	Complete	Local Let
01	SGRC-056	Clinch	PI-0016222	Wheeler Street Resurfacing	Complete	Local Let
01	SGRC-057	Clinch	PI-0016223	Beacon Light Replacement at Homerville Airport	Finance Closed	Local Let
01	SGRC-058	Clinch	PI-0016224	Virginia Avenue Resurfacing	Complete	Local Let
01	SGRC-059	Clinch	PI-0016225	Wiregrass Street Resurfacing	Complete	Local Let
01	SGRC-060	Clinch	PI-0016226	Magnolia Street Resurfacing	Complete	Local Let
01	SGRC-061	Clinch	PI-0016227	Orange Street Resurfacing	Complete	Local Let
01	SGRC-062	Clinch	PI-0016228	Dovie Lane/Wiregrass Street Ext. Resurfacing	Complete	Local Let
01	SGRC-063	Clinch	PI-0016229	Reddick Street Resurfacing	Complete	Local Let
01	SGRC-064	Clinch	PI-0016230	Brown Street Resurfacing	Complete	Local Let
01	SGRC-065	Clinch	PI-0016231	Tomlinson Street Resurfacing	Complete	Local Let
01	SGRC-066	Clinch	PI-0016232	Old Pearson Road Resurfacing	Complete	Local Let
01	SGRC-067	Clinch	PI-0016233	Battle Street Resurfacing	Complete	Local Let
01	SGRC-070	Clinch	PI-0016234	Gaskins Street Resurfacing	Complete	Local Let
01	SGRC-073	Coffee	PI-0016236	Harvey Vickers Road Widening and Resurface	Complete	TIA Let
01	SGRC-074	Coffee	PI-0016237	Rebecca S Waldron Road Widen and Resurface	Complete	TIA Let
01	SGRC-075	Coffee	PI-0016238	Wendell Sears Road Widen and Resurface	Complete	TIA Let
01	SGRC-076	Coffee	PI-0016239	Wray Road Widen and Resurface	Complete	TIA Let
01	SGRC-079	Coffee	PI-0016242	Sinkhole Road Widen and Resurface	Complete	TIA Let
01	SGRC-080	Coffee	PI-0016243	Warren Carter Road/Hillcrest Road Widen and Resurface	Complete	TIA Let
01	SGRC-090	Coffee	PI-0016252	N. Liberty Street Resurfacing	Complete	TIA Let
01	SGRC-072	Coffee	PI-421345-	SR 32 from west of CR 296 east to the West City Limits of Douglas	Construction	GDOT - OPD Let
01	SGRC-091	Cook	PI-0016253	Alabama Road Truck Route Improvements	Bidding	Local Let

Southern Georgia
Annual Project Status Report
Status on November 7, 2022

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
01	SGRC-093	Cook	PI-0016255	Turn Lanes at New Recreation Facility on SR 37	Finance Closed	Local Let
01	SGRC-094	Cook	PI-0016256	Antioch Road Resurfacing	Complete	TIA Let
01	SGRC-096	Cook	PI-0016258	Taylor Street Paving	Construction	Local Let
01	SGRC-097	Cook	PI-0016259	E. Revels Street Paving	Construction	Local Let
01	SGRC-098	Cook	PI-0016260	Lovett Street Sidewalks and Resurfacing	Finance Closed	Local Let
01	SGRC-099	Cook	PI-0016261	Elm Street Sidewalks and Resurfacing	Finance Closed	Local Let
01	SGRC-100	Echols	PI-0016262	John Hampton Road Paving	Complete	Local Let
01	SGRC-101	Irwin	PI-0016263	Osierfield Drive Widen and Resurface	Complete	TIA Let
01	SGRC-102	Irwin	PI-0016264	Evergreen Road Widen and Resurface	Complete	TIA Let
01	SGRC-103	Irwin	PI-0016265	Cherry Street Resurfacing and Drainage Improvements	Complete	Local Let
01	SGRC-104	Irwin	PI-0016266	Fifth Street Ext. Paving	Complete	Local Let
01	SGRC-105	Lanier	PI-0016267	River Road Widen and Resurface	Finance Closed	TIA Let
01	SGRC-106	Lanier	PI-0016268	Boyette Road Widen and Resurface	Complete	TIA Let
01	SGRC-107	Lanier	PI-0016269	Giddens Road/Royals Road Resurface	Complete	TIA Let
01	SGRC-109	Lowndes	PI-0010297	I-75 @ SR 31 - Phase II (Exit 11)	Construction	GDOT - OPD Let
01	SGRC-110	Lowndes	PI-0016271	Old 41 N. Widening	Construction	Local Let
01	SGRC-113	Lowndes	PI-0016274	Clyattstone Road/Simpson Lane Paving and Drainage Improvements	Finance Closed	Local Let
01	SGRC-115	Lowndes	PI-0016276	Hightower Road/Cooper Road NE Paving and Drainage Improvements	Construction	Local Let
01	SGRC-116	Lowndes	PI-0016277	Hickory Grove Road Bridge Replacement	Finance Closed	Local Let
01	SGRC-123	Lowndes	PI-0016284	New Air Traffic Control Tower at Valdosta Regional Airport	Construction	Local Let
01	SGRC-130	Pierce	PI-0016291	City of Patterson Resurfacing Bundle Phase 1	Complete	TIA Let
01	SGRC-131	Pierce	PI-0016292	City of Blackshear Session Hill Resurfacing Bundle	Complete	Local Let
01	SGRC-133	Pierce	PI-0016294	Ware Street Widen and Resurface	Complete	TIA Let
01	SGRC-134	Pierce	PI-0016295	St. Johns Church Road Widen and Resurface	Complete	TIA Let
01	SGRC-135	Pierce	PI-0016296	Golf Course Road Alignment, Drainage and Resurfacing	Construction	Local Let
01	SGRC-142	Tift	PI-0016302	8th Street Widening for Turn Lane	Construction	TIA Let
01	SGRC-143	Tift	PI-0016303	2nd Street Resurfacing	Complete	TIA Let
01	SGRC-145	Tift	PI-0016305	Taxiway Improvements at Henry Tift Myers Airport	Construction	Local Let
01	SGRC-148	Turner	PI-0016308	City of Ashburn Resurfacing Bundle and Sidewalk Improvements	Construction	Local Let
01	SGRC-153	Ware	PI-0016312	Albany Avenue Widen and Resurfacing	Construction	Local Let
02	SGRC-002	Atkinson	PI-0016171	Cogdell Road Widen and Resurface	Bidding	Local Let
02	SGRC-012	Bacon	PI-0016181	Johnson Lake Road Widening and Safety Improvements	Design	Local Let

Southern Georgia
Annual Project Status Report
Status on November 7, 2022

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
02	SGRC-013	Bacon	PI-0016182	SR 32 Passing Lanes Between Alma to Douglas	Design	TIA Let
02	SGRC-017	Ben Hill	PI-0016186	Bethlehem Church Road Bridge at House Creek Bridge Replacement	Planning	Local Let
02	SGRC-018	Ben Hill	PI-0016187	Bethlehem Church Road Bridge at Otter Creek Bridge Replacement	Planning	Local Let
02	SGRC-019	Ben Hill	PI-0016188	Peachtree Road Corridor Realigning, Widening, and Intersection Improvements	Design	TIA Let
02	SGRC-021	Ben Hill	PI-0016190	Fitzgerald Perimeter Roads Improvements (Widen, Resurface, C/G)	Design	TIA Let
02	SGRC-033	Brooks	PI-0016201	DeVane Road Bridge Replacement, Widen and Resurface	Design	TIA Let
02	SGRC-040	Charlton	PI-0000821	SR 40 from SR40 Conn to 0.36 mi east of May Bluff Rd	Design	GDOT - OPD Let
02	SGRC-049	Clinch	PI-422390-	SR 89/US441 from Orange St in Homerville to CR 101/Cowart Rd	Design	TIA Let
02	SGRC-071	Coffee	PI-0016235	Bud Hutcheson Road Paving	Design	Local Let
02	SGRC-078	Coffee	PI-0016241	Hwy 149/Youngie Fussell Road/Bridgetown Road Widen and Resurface	Construction	TIA Let
02	SGRC-092	Cook	PI-0016254	Tillman Road Bypass Phase 3 Improvements	Design	Local Let
02	SGRC-095	Cook	PI-0016257	Valdel Road Resurfacing	Construction	TIA Let
02	SGRC-111	Lowndes	PI-0016272	Shiloh Road Resurfacing and Bridge Replacement	Design	Local Let
02	SGRC-114	Lowndes	PI-0016275	Briggston Road Paving and Drainage Improvements	Design	Local Let
02	SGRC-124	Lowndes	PI-0016285	Old Clyattville Road Widening - Valdosta	Design	Local Let
02	SGRC-126	Lowndes	PI-0016287	S Patterson Street at Griffin Avenue Intersection and Drainage Improvements	Design	Local Let
02	SGRC-127	Lowndes	PI-0016288	St Augustine Road at Gornto Road Intersection and Drainage Improvements	Design	TIA Let
02	SGRC-129	Lowndes	PI-0016290	Baytree Road at Gornto Road Intersection and Signal Improvements	Design	Local Let
02	SGRC-132	Pierce	PI-0016293	Pierce County Horseshoe Road/Fletcher Road Area Resurfacing Bundle	Construction	TIA Let
02	SGRC-136	Pierce	PI-0016297	US 84 Intersection and Signal Improvements from County Farm Road to New School Road	Design	TIA Let
02	SGRC-137	Tift	PI-0016298	Upper Ty Ty Road Bridge Replacement over Little River	Design	Local Let
02	SGRC-139	Tift	PI-0016299	Scotterville Road Bridge Replacement over Little Creek	Design	Local Let
02	SGRC-140	Tift	PI-0016300	Omega-Eldorado Road Bridge Replacement over Arnold Creek	Design	Local Let
02	SGRC-141	Tift	PI-0016301	Omega-Eldorado Road Bridge Replacement over Little River	Design	Local Let
02	SGRC-146	Tift	PI-0016306	12th Street at Prince Avenue Intersection Improvements	Inactive	TIA Let
02	SGRC-149	Turner	PI-0016309	Hobby Road Paving	Design	Local Let
02	SGRC-150	Turner	PI-0016310	Glynn Cook Road Paving	Design	Local Let
02	SGRC-151	Turner	PI-0016311	Reid Road Paving	Design	Local Let
02	SGRC-152	Ware	PI-0013605	US 84 Bridge over Satilla River	Design	GDOT - OPD Let
02	SGRC-154	Ware	PI-0016313	Knight Avenue Resurfacing	Complete	Local Let
03	SGRC-028	Brantley	PI-0015536	SR520/US82 @Satilla River Overflow 14 mi east of Hoboken	Construction	GDOT - OPD Let
03	SGRC-030	Brantley	PI-0016198	Cherry Street Resurfacing	Design	Local Let

Southern Georgia
Annual Project Status Report
 Status on November 7, 2022

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
03	SGRC-048	Clinch	PI-0016215	Homerville Bypass Resurfacing, Bridge Replacement and Other Improvements	Design	TIA Let
03	SGRC-077	Coffee	PI-0016240	SR 158 Passing Lanes in Coffee County	Design	TIA Let
03	SGRC-081	Coffee	PI-0016244	McDonald Road Sidewalk and Drainage Improvements	Inactive	TIA Let
03	SGRC-082	Coffee	PI-0016245	S. Gaskin Avenue Sidewalk and Drainage Improvements	Design	Local Let
03	SGRC-083	Coffee	PI-0016246	Chester Avenue Sidewalk and Drainage (Culvert) Improvements	Inactive	TIA Let
03	SGRC-084	Coffee	PI-0016247	West Green Hwy (SR 135/US 221) Sidewalk Improvements	Inactive	TIA Let
03	SGRC-086	Coffee	PI-0016248	Lupo Lane Sidewalk and Drainage Improvements	Design	Local Let
03	SGRC-087	Coffee	PI-0016249	Baker Hwy, East (SR 158) Sidewalk Improvements	Design	Local Let
03	SGRC-088	Coffee	PI-0016250	West Walker Street Sidewalk Improvements	Inactive	TIA Let
03	SGRC-089	Coffee	PI-0016251	Road Improvements at Douglas Municipal Airport	Inactive	TIA Let
03	SGRC-108	Lowndes	PI-0016270	Old Clyattville Road Widening - Lowndes	Design	Local Let
03	SGRC-112	Lowndes	PI-0016273	Orr Road Extension	Inactive	TIA Let
03	SGRC-117	Lowndes	PI-0016278	Kinderlou Clyattville Road Paving and Drainage Improvements	Design	Local Let
03	SGRC-118	Lowndes	PI-0016279	Coleman Road NW Paving and Drainage Improvements	Design	Local Let
03	SGRC-119	Lowndes	PI-0016280	Twin Lakes Road Paving and Drainage Improvements	Inactive	TIA Let
03	SGRC-120	Lowndes	PI-0016281	Hall Road Paving, Drainage and Other Improvements	Inactive	TIA Let
03	SGRC-121	Lowndes	PI-0016282	Country Club Drive Widening	Design	TIA Let
03	SGRC-122	Lowndes	PI-0016283	St. Augustine Road RR Grade Separation	Design	TIA Let
03	SGRC-125	Lowndes	PI-0016286	St Augustine Road at Norman Drive Intersection, Drainage and Signal Improvements	Design	TIA Let
03	SGRC-128	Lowndes	PI-0016289	Forrest Street Widening	Design	TIA Let
03	SGRC-138	Tift	PI-0010318	I-75 @ CR421/Chula Brookfield Rd - Phase II (Exit 69)	Design	TIA Let
03	SGRC-144	Tift	PI-0016304	McCormick Drive Widening and Realignment	Inactive	TIA Let
03	SGRC-147	Tift	PI-0016307	18th Street Ditch Bridge Replacements (5 Culverts)	Inactive	TIA Let
Multiple		Regional	PI-A000835	Program Administration		

11/15/2022

3:05:14 PM

Southern Georgia
Annual Report - TIA Funds Only
Report covers: November 5, 2021 - November 7, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
SGRC-001	Atkinson	01	PI-0016170	US 441 Sidewalk Improvements	\$1,188,000	\$645,502	\$645,502	\$0	No	N/A
SGRC-003	Atkinson	01	PI-0016172	Springhead Road Widen and Resurface Phase 1	\$1,085,000	\$664,413	\$664,413	\$0	No	N/A
SGRC-004	Atkinson	01	PI-0016173	Springhead Road Widen and Resurface Phase 2	\$1,253,000	\$1,295,702	\$1,295,702	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
SGRC-005	Atkinson	01	PI-0016174	Springhead Road Widen and Resurface Phase 3	\$885,000	\$354,037	\$354,037	\$0	No	N/A
SGRC-006	Atkinson	01	PI-0016175	Bostwick Street Paving	\$103,000	\$64,529	\$64,529	\$0	No	N/A
SGRC-007	Atkinson	01	PI-0016176	McCranie Ave Paving	\$77,000	\$50,303	\$50,303	\$0	No	N/A
SGRC-008	Atkinson	01	PI-0016177	Florida Road Paving	\$200,000	\$120,930	\$120,930	\$0	No	N/A
SGRC-009	Atkinson	01	PI-0016178	School Road Paving	\$72,000	\$46,110	\$46,110	\$0	No	N/A
SGRC-010	Bacon	01	PI-0016179	Industrial Park Roads Resurfacing Bundle	\$722,000	\$535,395	\$535,395	\$0	No	N/A
SGRC-011	Bacon	01	PI-0016180	Douglas Street Resurfacing	\$292,800	\$215,671	\$215,671	\$0	No	N/A
SGRC-014	Bacon	01	PI-0016183	Corinth Church Road Resurfacing	\$620,100	\$508,028	\$87	\$504,005	No	N/A
SGRC-015	Bacon	01	PI-0016184	Ten Mile Church Road Resurfacing	\$534,000	\$430,489	\$0	\$424,267	No	N/A
SGRC-016	Bacon	01	PI-0016185	Cumberland Road Resurfacing	\$389,687	\$242,426	\$137,120	\$101,315	No	N/A
SGRC-020	Ben Hill	01	PI-0016189	Evergreen Road Resurfacing - Ben Hill	\$688,300	\$949,608	\$0	\$0	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
SGRC-022	Ben Hill	01	PI-0016191	Appomattox Road Resurfacing	\$415,400	\$338,762	\$338,762	\$0	No	N/A
SGRC-023	Ben Hill	01	PI-0016192	Evergreen Road Resurfacing - Fitzgerald	\$523,500	\$523,500	\$0	\$0	No	N/A
SGRC-024	Berrien	01	PI-0016193	West Lenox Road Widen and Resurface	\$1,645,000	\$1,479,670	\$1,479,670	\$0	No	N/A
SGRC-025	Berrien	01	PI-0016194	Lenox-Alapaha Highway Widen and Resurface	\$1,610,000	\$1,352,752	\$48,651	\$1,304,102	No	N/A
SGRC-026	Berrien	01	PI-0016195	Coy Hancock Road Resurfacing	\$686,300	\$685,080	\$23,084	\$661,996	No	N/A
SGRC-027	Berrien	01	PI-0016196	Garner Road Widen and Resurface	\$2,513,000	\$2,447,539	\$2,447,539	\$0	No	N/A
SGRC-029	Brantley	01	PI-0016197	Roberson Street Widen and Resurface	\$87,900	\$87,523	\$87,523	\$0	No	N/A
SGRC-031	Brantley	01	PI-0016199	Velie Street Paving	\$200,000	\$171,207	\$171,207	\$0	No	N/A
SGRC-032	Brantley	01	PI-0016200	Cannon Street Resurfacing	\$52,000	\$46,487	\$46,487	\$0	No	N/A
SGRC-034	Brooks	01	PI-0016202	Webster Road Sidewalks and Drainage Improvements	\$2,281,900	\$2,628,667	\$144,273	\$214,488	No	Inflation applied to Original Estimated Cost; updated Project Budget \$2,628,667

Southern Georgia
Annual Report - TIA Funds Only
Report covers: November 5, 2021 - November 7, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
SGRC-035	Brooks	01	PI-0016203	Barwick Road Sidewalks and Drainage Improvements	\$399,800	\$719,137	\$42,065	\$73,055	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
SGRC-036	Brooks	01	PI-0016204	N. Highland Street Sidewalks and Drainage Improvements	\$644,500	\$873,593	\$61,378	\$95,282	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
SGRC-037	Brooks	01	PI-0016205	N. MLK Street Sidewalks	\$1,040,000	\$1,195,962	\$98,435	\$180,477	No	Inflation applied to Original Estimated Cost; updated Project Budget \$1,195,962
SGRC-038	Brooks	01	PI-0016206	S. Court Street Sidewalk	\$556,400	\$632,220	\$54,353	\$68,532	No	Inflation applied to Original Estimated Cost; updated Project Budget \$632,220
SGRC-039	Charlton	01	PI-0016207	River Road Resurfacing	\$1,947,200	\$1,910,542	\$1,910,542	\$0	No	N/A
SGRC-041	Charlton	01	PI-0016208	Tower Street Resurfacing and Drainage Improvements	\$250,000	\$249,524	\$249,524	\$0	No	N/A
SGRC-042	Charlton	01	PI-0016209	Tower Street Paving and Drainage Improvements	\$273,467	\$229,258	\$229,258	\$0	No	N/A
SGRC-043	Charlton	01	PI-0016210	Homeland Park Road Bridge Replacement	\$500,000	\$500,000	\$500,000	\$0	No	N/A
SGRC-044	Charlton	01	PI-0016211	Bowery Lane Widening and Resurfacing	\$150,000	\$162,439	\$138,287	\$24,152	No	Inflation applied to Original Estimated Cost; updated Project Budget \$162,439
SGRC-045	Charlton	01	PI-0016212	Broadway Resurfacing	\$161,000	\$169,577	\$148,419	\$21,158	No	Inflation applied to Original Estimated Cost; updated Project Budget \$169,577
SGRC-046	Charlton	01	PI-0016213	Paxton Road Resurfacing	\$120,600	\$100,560	\$85,369	\$15,192	No	N/A
SGRC-047	Clinch	01	PI-0016214	Oak Lane Resurfacing	\$300,000	\$300,000	\$25,020	\$5,429	No	N/A
SGRC-050	Clinch	01	PI-0016216	Frank Sessoms Memorial Hwy/Cogdell Hwy Resurfacing	\$2,161,000	\$1,511,126	\$1,511,126	\$0	No	N/A
SGRC-051	Clinch	01	PI-0016217	Cogdell Hwy/Sandy Bottom Road Resurfacing	\$319,100	\$391,054	\$391,054	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
SGRC-052	Clinch	01	PI-0016218	Lightsey Street Resurfacing	\$53,700	\$49,463	\$49,463	\$0	No	N/A
SGRC-053	Clinch	01	PI-0016219	Mill Street Resurfacing	\$65,400	\$56,330	\$56,330	\$0	No	N/A
SGRC-054	Clinch	01	PI-0016220	Peach Street Resurfacing	\$20,541	\$15,718	\$15,718	\$0	No	N/A
SGRC-055	Clinch	01	PI-0016221	Elna Street Resurfacing	\$94,900	\$82,678	\$82,678	\$0	No	N/A
SGRC-056	Clinch	01	PI-0016222	Wheeler Street Resurfacing	\$21,000	\$15,451	\$15,451	\$0	No	N/A
SGRC-057	Clinch	01	PI-0016223	Beacon Light Replacement at Homerville Airport	\$18,000	\$19,319	\$19,319	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$19,319
SGRC-058	Clinch	01	PI-0016224	Virginia Avenue Resurfacing	\$70,600	\$58,555	\$58,555	\$0	No	N/A
SGRC-059	Clinch	01	PI-0016225	Wiregrass Street Resurfacing	\$60,000	\$59,997	\$59,997	\$0	No	N/A
SGRC-060	Clinch	01	PI-0016226	Magnolia Street Resurfacing	\$58,800	\$51,593	\$51,593	\$0	No	N/A

Southern Georgia
Annual Report - TIA Funds Only
 Report covers: November 5, 2021 - November 7, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
SGRC-061	Clinch	01	PI-0016227	Orange Street Resurfacing	\$19,257	\$17,500	\$17,500	\$0	No	N/A
SGRC-062	Clinch	01	PI-0016228	Dovie Lane/Wiregrass Street Ext. Resurfacing	\$32,700	\$5,514	\$5,514	\$0	No	N/A
SGRC-063	Clinch	01	PI-0016229	Reddick Street Resurfacing	\$100,900	\$60,580	\$60,580	\$0	No	N/A
SGRC-064	Clinch	01	PI-0016230	Brown Street Resurfacing	\$68,900	\$45,250	\$45,250	\$0	No	N/A
SGRC-065	Clinch	01	PI-0016231	Tomlinson Street Resurfacing	\$57,700	\$39,191	\$39,191	\$0	No	N/A
SGRC-066	Clinch	01	PI-0016232	Old Pearson Road Resurfacing	\$76,000	\$75,919	\$75,919	\$0	No	N/A
SGRC-067	Clinch	01	PI-0016233	Battle Street Resurfacing	\$18,100	\$17,903	\$17,903	\$0	No	N/A
SGRC-070	Clinch	01	PI-0016234	Gaskins Street Resurfacing	\$18,100	\$11,095	\$11,095	\$0	No	N/A
SGRC-073	Coffee	01	PI-0016236	Harvey Vickers Road Widening and Resurface	\$900,000	\$488,796	\$488,796	\$0	No	N/A
SGRC-074	Coffee	01	PI-0016237	Rebecca S Waldron Road Widen and Resurface	\$1,687,000	\$1,288,007	\$1,288,007	\$0	No	N/A
SGRC-075	Coffee	01	PI-0016238	Wendell Sears Road Widen and Resurface	\$350,000	\$334,274	\$334,274	\$0	No	N/A
SGRC-076	Coffee	01	PI-0016239	Wray Road Widen and Resurface	\$615,313	\$531,303	\$531,303	\$0	No	N/A
SGRC-079	Coffee	01	PI-0016242	Sinkhole Road Widen and Resurface	\$1,456,000	\$1,038,251	\$1,038,251	\$0	No	N/A
SGRC-080	Coffee	01	PI-0016243	Warren Carter Road/Hillcrest Road Widen and Resurface	\$950,000	\$605,188	\$602,543	\$2,645	No	N/A
SGRC-090	Coffee	01	PI-0016252	N. Liberty Street Resurfacing	\$231,500	\$268,417	\$268,417	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
SGRC-072	Coffee	01	PI-421345-	SR 32 from west of CR 296 east to the West City Limits of Douglas	\$9,780,000	\$27,003,849	\$7,185,463	\$8,923,521	No	Blended Project - Total Project Cost \$36,854,657. TIA and HB170 funds adjusted to accommodate band change request. Inflation also applied to Original Estimated Cost.
SGRC-091	Cook	01	PI-0016253	Alabama Road Truck Route Improvements	\$3,312,000	\$3,312,000	\$60	\$173,627	No	N/A
SGRC-093	Cook	01	PI-0016255	Turn Lanes at New Recreation Facility on SR 37	\$250,000	\$129,269	\$0	\$129,269	No	Blended Project (State Funds) - Total Project Cost \$379,269
SGRC-094	Cook	01	PI-0016256	Antioch Road Resurfacing	\$1,949,300	\$1,621,329	\$1,621,329	\$0	No	N/A
SGRC-096	Cook	01	PI-0016258	Taylor Street Paving	\$276,900	\$276,900	\$0	\$19,383	No	N/A
SGRC-097	Cook	01	PI-0016259	E. Revels Street Paving	\$450,000	\$454,500	\$0	\$34,500	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance.
SGRC-098	Cook	01	PI-0016260	Lovett Street Sidewalks and Resurfacing	\$588,000	\$234,434	\$234,434	\$0	No	N/A

Southern Georgia
Annual Report - TIA Funds Only
Report covers: November 5, 2021 - November 7, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
SGRC-099	Cook	01	PI-0016261	Elm Street Sidewalks and Resurfacing	\$715,000	\$496,582	\$496,582	\$0	No	N/A
SGRC-100	Echols	01	PI-0016262	John Hampton Road Paving	\$400,000	\$364,140	\$192,607	\$171,533	No	N/A
SGRC-101	Irwin	01	PI-0016263	Osierfield Drive Widen and Resurface	\$1,967,000	\$1,347,562	\$1,347,562	\$0	No	N/A
SGRC-102	Irwin	01	PI-0016264	Evergreen Road Widen and Resurface	\$1,596,000	\$1,067,955	\$1,067,955	\$0	No	N/A
SGRC-103	Irwin	01	PI-0016265	Cherry Street Resurfacing and Drainage Improvements	\$500,000	\$500,000	\$31,024	\$310,097	No	N/A
SGRC-104	Irwin	01	PI-0016266	Fifth Street Ext. Paving	\$500,000	\$555,967	\$42,875	\$332,488	No	Inflation applied to Original Estimated Cost; updated Project Budget \$555,967
SGRC-105	Lanier	01	PI-0016267	River Road Widen and Resurface	\$3,250,000	\$1,603,059	\$1,603,059	\$0	No	N/A
SGRC-106	Lanier	01	PI-0016268	Boyette Road Widen and Resurface	\$1,700,000	\$976,944	\$963,271	\$13,673	No	N/A
SGRC-107	Lanier	01	PI-0016269	Giddens Road/Royals Road Resurface	\$770,000	\$606,378	\$606,378	\$0	No	N/A
SGRC-109	Lowndes	01	PI-0010297	I-75 @ SR 31 - Phase II (Exit 11)	\$19,445,000	\$19,445,000	\$0	\$4,661,689	No	Blended Project - Total Project Cost \$52,580,406
SGRC-110	Lowndes	01	PI-0016271	Old 41 N. Widening	\$6,516,800	\$6,516,800	\$1,054,575	\$3,209,876	No	N/A
SGRC-113	Lowndes	01	PI-0016274	Clyattstone Road/Simpson Lane Paving and Drainage Improvements	\$2,300,000	\$2,400,000	\$1,337,748	\$1,062,252	No	Inflation applied to Original Estimated Cost; updated Project Budget \$2,400,000
SGRC-115	Lowndes	01	PI-0016276	Hightower Road/Cooper Road NE Paving and Drainage Improvements	\$3,750,000	\$3,750,000	\$545,122	\$1,007,560	No	N/A
SGRC-116	Lowndes	01	PI-0016277	Hickory Grove Road Bridge Replacement	\$2,700,000	\$2,699,434	\$2,699,434	\$0	No	N/A
SGRC-123	Lowndes	01	PI-0016284	New Air Traffic Control Tower at Valdosta Regional Airport	\$2,705,000	\$2,705,000	\$8,975	\$402,450	No	N/A
SGRC-130	Pierce	01	PI-0016291	City of Patterson Resurfacing Bundle Phase 1	\$2,750,000	\$1,097,754	\$1,092,123	\$5,631	No	N/A
SGRC-131	Pierce	01	PI-0016292	City of Blackshear Session Hill Resurfacing Bundle	\$1,500,324	\$1,500,324	\$854,160	\$346,171	No	N/A
SGRC-133	Pierce	01	PI-0016294	Ware Street Widen and Resurface	\$2,600,000	\$1,853,438	\$1,853,438	\$0	No	N/A
SGRC-134	Pierce	01	PI-0016295	St. Johns Church Road Widen and Resurface	\$2,440,300	\$1,422,578	\$1,285,114	\$137,464	No	N/A
SGRC-135	Pierce	01	PI-0016296	Golf Course Road Alignment, Drainage and Resurfacing	\$3,408,000	\$3,408,000	\$0	\$46,800	No	N/A
SGRC-142	Tift	01	PI-0016302	8th Street Widening for Turn Lane	\$941,600	\$1,512,063	\$92,042	\$175,435	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
SGRC-143	Tift	01	PI-0016303	2nd Street Resurfacing	\$1,081,600	\$847,786	\$692,481	\$155,305	No	N/A
SGRC-145	Tift	01	PI-0016305	Taxiway Improvements at Henry Tift Myers Airport	\$5,600,000	\$5,600,000	\$382,440	\$2,702,885	No	N/A
SGRC-148	Turner	01	PI-0016308	City of Ashburn Resurfacing Bundle and Sidewalk Improvements	\$1,000,000	\$1,000,000	\$50,084	\$0	No	N/A

Southern Georgia
Annual Report - TIA Funds Only
Report covers: November 5, 2021 - November 7, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
SGRC-153	Ware	01	PI-0016312	Albany Avenue Widen and Resurfacing	\$1,600,000	\$1,843,143	\$89,640	\$1,042,144	No	Inflation applied to Original Estimated Cost; updated Project Budget \$1,843,143
SGRC-002	Atkinson	02	PI-0016171	Cogdell Road Widen and Resurface	\$2,359,000	\$2,359,000	\$57,789	\$0	No	N/A
SGRC-012	Bacon	02	PI-0016181	Johnson Lake Road Widening and Safety Improvements	\$3,000,000	\$3,000,000	\$0	\$41,567	No	N/A
SGRC-013	Bacon	02	PI-0016182	SR 32 Passing Lanes Between Alma to Douglas	\$536,000	\$1,041,745	\$385,827	\$398,747	Yes	Blended Project (State Funds) - Total Project Cost \$5,041,745. GDOT is actively managing the design phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
SGRC-017	Ben Hill	02	PI-0016186	Bethlehem Church Road Bridge at House Creek Bridge Replacement	\$1,500,000	\$1,500,000	\$0	\$0	No	N/A
SGRC-018	Ben Hill	02	PI-0016187	Bethlehem Church Road Bridge at Otter Creek Bridge Replacement	\$1,000,000	\$1,000,000	\$0	\$0	No	N/A
SGRC-019	Ben Hill	02	PI-0016188	Peachtree Road Corridor Realigning, Widening, and Intersection Improvements	\$913,200	\$1,081,509	\$147,996	\$407,754	No	Blended Project (State Funds) - Total Project Cost \$6,081,509. Inflation applied to Original Estimated Cost; updated Project Budget \$1,081,509.
SGRC-021	Ben Hill	02	PI-0016190	Fitzgerald Perimeter Roads Improvements (Widen, Resurface, C/G)	\$5,165,192	\$5,165,192	\$0	\$0	No	N/A
SGRC-033	Brooks	02	PI-0016201	DeVane Road Bridge Replacement, Widen and Resurface	\$4,000,000	\$4,000,000	\$176,191	\$370,507	No	N/A
SGRC-040	Charlton	02	PI-0000821	SR 40 from SR40 Conn to 0.36 mi east of May Bluff Rd	\$2,635,000	\$2,100,000	\$373,715	\$102,788	No	Blended Project - Total Project Cost \$14,850,399. TIA and HB170 funds adjusted to accommodate band change request for PI-421345-
SGRC-049	Clinch	02	PI-422390-	SR 89/US441 from Orange St in Homerville to CR 101/Cowart Rd	\$6,625,000	\$1,625,000	\$343,502	\$272,404	No	Blended Project - Total Project Cost \$35,791,800. TIA and HB170 funds adjusted to accommodate band change request for PI-421345-
SGRC-071	Coffee	02	PI-0016235	Bud Hutcheson Road Paving	\$2,798,000	\$2,798,000	\$70,394	\$39,986	No	N/A
SGRC-078	Coffee	02	PI-0016241	Hwy 149/Youngie Fussell Road/Bridgetown Road Widen and Resurface	\$850,000	\$1,740,174	\$0	\$291	Yes	Blended Project - Total Project Cost \$5,140,174. GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
SGRC-092	Cook	02	PI-0016254	Tillman Road Bypass Phase 3 Improvements	\$4,900,000	\$4,900,000	\$0	\$0	No	N/A
SGRC-095	Cook	02	PI-0016257	Valdel Road Resurfacing	\$2,007,500	\$2,581,522	\$0	\$0	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
SGRC-111	Lowndes	02	PI-0016272	Shiloh Road Resurfacing and Bridge Replacement	\$5,600,000	\$5,600,635	\$230,815	\$110,367	Yes	GDOT is actively managing the design phase of this project to reduce costs and control cost variance.
SGRC-114	Lowndes	02	PI-0016275	Briggston Road Paving and Drainage Improvements	\$2,525,000	\$2,525,000	\$41,663	\$104,546	No	N/A
SGRC-124	Lowndes	02	PI-0016285	Old Clyattville Road Widening - Valdosta	\$6,217,514	\$6,230,827	\$316,832	\$140,678	Yes	GDOT is actively managing the design phase of this project to reduce costs and control cost variance.

Southern Georgia
Annual Report - TIA Funds Only
Report covers: November 5, 2021 - November 7, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
SGRC-126	Lowndes	02	PI-0016287	S Patterson Street at Griffin Avenue Intersection and Drainage Improvements	\$1,258,000	\$1,258,000	\$34,275	\$22,298	No	N/A
SGRC-127	Lowndes	02	PI-0016288	St Augustine Road at Gornto Road Intersection and Drainage Improvements	\$2,510,100	\$2,510,100	\$101,867	\$88,036	No	N/A
SGRC-129	Lowndes	02	PI-0016290	Baytree Road at Gornto Road Intersection and Signal Improvements	\$2,734,000	\$2,734,000	\$44,555	\$100,465	No	N/A
SGRC-132	Pierce	02	PI-0016293	Pierce County Horseshoe Road/Fletcher Road Area Resurfacing Bundle	\$681,890	\$1,152,029	\$0	\$0	Yes	Blended Project - Total Project Cost \$2,152,029. GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
SGRC-136	Pierce	02	PI-0016297	US 84 Intersection and Signal Improvements from County Farm Road to New School Road	\$3,500,000	\$3,500,000	\$146,616	\$479,627	No	Blended Project (State Funds) - Total Project Cost \$8,500,000
SGRC-137	Tift	02	PI-0016298	Upper Ty Ty Road Bridge Replacement over Little River	\$2,710,000	\$2,710,000	\$0	\$29,499	No	N/A
SGRC-139	Tift	02	PI-0016299	Scotterville Road Bridge Replacement over Little Creek	\$1,410,000	\$1,410,000	\$92,385	\$10,265	No	N/A
SGRC-140	Tift	02	PI-0016300	Omega-Eldorado Road Bridge Replacement over Arnold Creek	\$1,911,000	\$1,911,000	\$129,357	\$14,561	No	N/A
SGRC-141	Tift	02	PI-0016301	Omega-Eldorado Road Bridge Replacement over Little River	\$2,582,250	\$2,582,250	\$0	\$30,308	No	N/A
SGRC-146	Tift	02	PI-0016306	12th Street at Prince Avenue Intersection Improvements	\$2,285,500	\$2,285,500	\$0	\$0	No	N/A
SGRC-149	Turner	02	PI-0016309	Hobby Road Paving	\$1,400,000	\$1,400,000	\$0	\$33,694	No	N/A
SGRC-150	Turner	02	PI-0016310	Glynn Cook Road Paving	\$620,000	\$620,000	\$0	\$5,149	No	N/A
SGRC-151	Turner	02	PI-0016311	Reid Road Paving	\$2,400,000	\$2,400,000	\$0	\$16,892	No	N/A
SGRC-152	Ware	02	PI-0013605	US 84 Bridge over Satilla River	\$3,650,000	\$3,650,000	\$1,198	\$308,663	No	Blended Project - Total Project Cost \$30,338,422
SGRC-154	Ware	02	PI-0016313	Knight Avenue Resurfacing	\$650,000	\$591,061	\$0	\$591,061	No	N/A
SGRC-028	Brantley	03	PI-0015536	SR520/US82 @Satilla River Overflow 14 mi east of Hoboken	\$900,000	\$200,000	\$0	\$0	No	Blended Project - Total Project Cost \$9,745,450. TIA and HB170 funds adjusted to accommodate band change request for PI-421345-
SGRC-030	Brantley	03	PI-0016198	Cherry Street Resurfacing	\$367,317	\$367,317	\$0	\$6,083	No	N/A
SGRC-048	Clinch	03	PI-0016215	Homerville Bypass Resurfacing, Bridge Replacement and Other Improvements	\$3,000,000	\$3,000,000	\$0	\$2,310	No	N/A
SGRC-077	Coffee	03	PI-0016240	SR 158 Passing Lanes in Coffee County	\$3,428,000	\$1,428,000	\$19,410	\$352,925	No	Blended Project (State Funds) - Total Project Cost \$8,428,000. TIA and HB170 funds adjusted to accommodate band change request for PI-421345-
SGRC-081	Coffee	03	PI-0016244	McDonald Road Sidewalk and Drainage Improvements	\$1,341,800	\$1,341,800	\$0	\$0	No	N/A
SGRC-082	Coffee	03	PI-0016245	S. Gaskin Avenue Sidewalk and Drainage Improvements	\$657,100	\$657,100	\$5,731	\$26,743	No	N/A

Southern Georgia
Annual Report - TIA Funds Only
Report covers: November 5, 2021 - November 7, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
SGRC-083	Coffee	03	PI-0016246	Chester Avenue Sidewalk and Drainage (Culvert) Improvements	\$2,846,200	\$2,846,200	\$0	\$0	No	N/A
SGRC-084	Coffee	03	PI-0016247	West Green Hwy (SR 135/US 221) Sidewalk Improvements	\$560,200	\$560,200	\$0	\$0	No	N/A
SGRC-086	Coffee	03	PI-0016248	Lupo Lane Sidewalk and Drainage Improvements	\$674,400	\$674,400	\$23,740	\$13,848	No	N/A
SGRC-087	Coffee	03	PI-0016249	Baker Hwy, East (SR 158) Sidewalk Improvements	\$694,600	\$694,600	\$5,284	\$22,896	No	N/A
SGRC-088	Coffee	03	PI-0016250	West Walker Street Sidewalk Improvements	\$433,900	\$433,900	\$0	\$0	No	N/A
SGRC-089	Coffee	03	PI-0016251	Road Improvements at Douglas Municipal Airport	\$150,000	\$150,000	\$0	\$0	No	N/A
SGRC-108	Lowndes	03	PI-0016270	Old Clyattville Road Widening - Lowndes	\$21,200,000	\$21,200,000	\$0	\$0	No	N/A
SGRC-112	Lowndes	03	PI-0016273	Orr Road Extension	\$1,175,000	\$1,175,000	\$0	\$0	No	N/A
SGRC-117	Lowndes	03	PI-0016278	Kinderlou Clyattville Road Paving and Drainage Improvements	\$3,450,000	\$3,450,000	\$0	\$54,000	No	N/A
SGRC-118	Lowndes	03	PI-0016279	Coleman Road NW Paving and Drainage Improvements	\$2,300,000	\$2,300,000	\$0	\$0	No	N/A
SGRC-119	Lowndes	03	PI-0016280	Twin Lakes Road Paving and Drainage Improvements	\$2,100,000	\$2,100,000	\$0	\$0	No	N/A
SGRC-120	Lowndes	03	PI-0016281	Hall Road Paving, Drainage and Other Improvements	\$3,700,000	\$3,700,000	\$0	\$0	No	N/A
SGRC-121	Lowndes	03	PI-0016282	Country Club Drive Widening	\$800,800	\$800,800	\$52	\$310,222	No	Blended Project (State Funds) - Total Project Cost \$8,800,800
SGRC-122	Lowndes	03	PI-0016283	St. Augustine Road RR Grade Separation	\$8,900,000	\$3,162,536	\$0	\$54,101	No	Blended Project (State Funds) - Total Project Cost \$18,900,000. TIA and HB170 funds adjusted to accommodate band change request for PI-421345-
SGRC-125	Lowndes	03	PI-0016286	St Augustine Road at Norman Drive Intersection, Drainage and Signal	\$3,988,700	\$3,988,700	\$152,261	\$143,872	No	N/A
SGRC-128	Lowndes	03	PI-0016289	Forrest Street Widening	\$20,301,700	\$20,301,700	\$52	\$511,255	No	N/A
SGRC-138	Tift	03	PI-0010318	I-75 @ CR421/Chula Brookfield Rd - Phase II (Exit 69)	\$3,155,000	\$1,800,000	\$0	\$491,611	No	Blended Project (State Funds) - Total Project Cost \$20,905,000. TIA and HB170 funds adjusted to accommodate band change request for PI-421345-
SGRC-144	Tift	03	PI-0016304	McCormick Drive Widening and Realignment	\$3,500,000	\$3,500,000	\$0	\$0	No	N/A
SGRC-147	Tift	03	PI-0016307	18th Street Ditch Bridge Replacements (5 Culverts)	\$1,869,400	\$1,869,400	\$0	\$0	No	N/A
	Regional	Multiple	PI-A000835	Program Administration	\$18,491,374	\$18,491,374	\$3,661,646	\$1,412,824	No	N/A
Total					\$315,254,826	\$308,373,373	\$53,588,598	\$35,882,689		

Nov 15, 2022

2:58:14 PM

Southern Georgia - 2022 Completed Project & Benefit Report

All projects listed within this report have met the stated public benefit as detailed in the Southern Georgia TIA Final Investment List (2018).

Bacon County

Summary of Work: 7.57 miles of plant mix resurfacing on various roads in Bacon County.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Final Projected Cost	Project Let By
SGRC-014	PI-0016183	Corinth Church Road Resurfacing	\$620,100	\$508,028	TIA Let
SGRC-015	PI-0016184	Ten Mile Church Road Resurfacing	\$534,000	\$430,489	TIA Let
SGRC-016	PI-0016185	Cumberland Road Resurfacing	\$389,687	\$242,426	TIA Let

Berrien County

Summary of Work: 7.71 miles of a combination of partial full-depth reclamation, shoulder widening and plant mix resurfacing on Lenox-Alapaha Highway and Coy Hancock Road.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Final Projected Cost	Project Let By
SGRC-025	PI-0016194	Lenox-Alapaha Highway Widening and Resurfacing*	\$1,610,000	\$1,352,752	Local Let
SGRC-026	PI-0016195	Coy Hancock Road Resurfacing	\$686,300	\$685,080	Local Let

* Featured project. See attached sheet for additional details.

Cook County

Summary of Work: Widened SR 37 to provide right and left turn lanes into new recreation facility.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Final Projected Cost	Project Let By
SGRC-093	PI-0016255	Turn Lanes at New Recreation Facility on SR 37	\$500,000 (Blended Project – Total Project)	\$129,269	Local Let

Southern Georgia - 2022 Completed Project & Benefit Report, Continued

Echols County

Summary of Work: 0.33 miles of grade, drain, base and paving of John Hampton Road.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Final Projected Cost	Project Let By
SGRC-100	PI-0016262	John Hampton Road Paving	\$400,000	\$364,140	Local Let

Irwin County

Summary of Work: In the City of Ocilla: 0.81 miles of plant mix resurfacing and drainage improvements on Cherry Street; also 0.36 miles of grade, drain, base and paving of Fifth Street Extension.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Final Projected Cost	Project Let By
SGRC-103	PI-0016265	Cherry Street Resurfacing and Drainage Improvements	\$500,000	\$500,000	TIA Let
SGRC-104	PI-0016266	Fifth Street Extension Paving	\$500,000	\$555,967	TIA Let

Lowndes County

Summary of Work: 2.23 miles of grade, drain, base, paving and drainage improvements to Clyattstone Road and Simpson Lane.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Final Projected Cost	Project Let By
SGRC-113	PI-0016274	Clyattstone Road/Simpson Lane Paving and Drainage Improvements*	\$2,300,000	\$2,400,000	Local Let

* Featured project. See attached sheet for additional details.

Southern Georgia - 2021 Completed Project & Benefit Report, Continued

Pierce County

Summary of Work: 10.77 miles of plant mix resurfacing on 39 streets in the City of Patterson. 6.54 miles of plant mix resurfacing on 21 streets in the City of Blackshear, as well as 0.44 miles of grade, drain, base and paving on three county roads.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Final Projected Cost	Project Let By
SGRC-130	PI-0016291	City of Patterson Resurfacing Bundle, Phase 1*	\$2,750,000	\$1,097,754	TIA Let
SGRC-131	PI-0016292	City of Blackshear/Session Hill Resurfacing Bundle*	\$1,500,324	\$1,500,324	Local Let

* Featured project. See attached sheet for additional details.

Ware County

Summary of Work: 1.5 miles of plant mix resurfacing on Knight Avenue in Waycross.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Final Projected Cost	Project Let By
SGRC-154	PI-0016313	Knight Avenue Resurfacing	\$650,000	\$591,061	Local Let

Completed Project & Benefits Review Report

Southern Georgia



Project: Lenox-Alapaha Highway Widening and Resurfacing
County: Berrien
Project ID: SGRC-025
GDOT ID: PI-0016194

Project Description

This project includes 4.59 miles of partial full-depth reclamation, shoulder widening and plant mix resurfacing on Lenox-Alapaha Highway.

Project Benefit

This project has benefited the public by enhancing safety on Lenox-Alapaha Highway by providing additional pavement width which will help reduce the frequency and severity of crashes. The asphalt resurfacing also provides extra structural support, a smoother ride for the traveling public, and reduction in the need for future maintenance costs.

Schedule Information

NTP Date: 06.02.2021
Completion Date: 04.29.2022

Budget / Cost Information

Original Budget: \$1,610,000
Projected Final Cost: \$1,352,752

Project Delivery


Local Let
Project construction managed by Berrien County

Project Photos

Pre-Construction



Completed



Completed Project & Benefits Review Report

Southern Georgia



Project: Clyattstone Road/Simpson Lane Paving and Drainage Improvements
County: Lowndes
Project ID: SGRC-113
GDOT ID: PI-0016274

Project Description

This project 2.23 miles of grade, drain, base, paving and drainage improvements to Clyattstone Road and Simpson Lane.

Project Benefit

Clyattstone Road is a connector between Old US 41 and Val Del Road, and also serves several residential neighborhoods and will enhance future commercial properties for development. This project has benefited the public by enhancing safety on both Clyattstone Road and Simpson Lane by converting existing dirt roads to paved, providing better access for the traveling public and a reduction in anticipated future maintenance costs.

Schedule Information

NTP Date: 09.16.2020
Completion Date: 05.06.2022

Budget / Cost Information

Original Budget: \$2,300,000
Projected Final Cost: \$2,400,000

Project Delivery

Local Let
Project construction managed by Lowndes County

Project Photos

Pre-Construction



Completed



Completed Project & Benefits Review Report

Southern Georgia



Project: City of Patterson Resurfacing Bundle, Phase 1
County: Pierce
Project ID: SGRC-130
GDOT ID: PI-0016291

Project Description

This project completed 10.77 miles of asphalt patching, leveling and resurfacing on 39 streets in the City of Patterson.

Project Benefit

This project has benefited the public by enhancing safety throughout the City of Patterson by providing new durable surfaces with smoother rides for the traveling public, as well as reducing the need for future maintenance costs.

Schedule Information

NTP Date: 06.23.2020
Completion Date: 05.24.2022

Budget / Cost Information

Original Budget: \$2,750,000
Projected Final Cost: \$1,097,754

Project Delivery

TIA Let
Project construction managed by Georgia DOT

Project Photos

Pre-Construction



Completed



Completed Project & Benefits Review Report

Southern Georgia



Project: City of Blackshear/Session Hill Resurfacing Bundle
County: Pierce
Project ID: SGRC-131
GDOT ID: PI-0016292

Project Description

This project completed 6.54 miles of plant mix resurfacing on 21 streets in the City of Blackshear, as well as 0.44 miles of grade, drain, base, and paving on three county roads.

Project Benefit

This project has benefited the public by enhancing safety throughout the City of Blackshear by providing new durable surfaces with smoother rides for the traveling public, as well as reducing the need for future maintenance costs.

Schedule Information

NTP Date: 09.01.2020
Completion Date: 05.27.2022

Budget / Cost Information

Original Budget: \$1,500,324
Projected Final Cost: \$1,500,324

Project Delivery

Local Let
Project construction managed by Pierce County

Project Photos

Pre-Construction



Completed



Minutes
TIA Citizens Review Panel
Berrien County Administrative Building
March 15, 2022
2:00 PM

Members Present	Organization
Bill Slaughter	Lowndes County
Walter Hudson	Irwin County
Robert Griner	Berrien County
Patrick Jones	Pierce County
D.W. Harper	Irwin County
Others Present	
Brent Moseley	GDOT TIA Office
Kenneth Franks	TIA GDOT
Erik Wilkinson	TIA GDOT
Amy Martin	SGRC

CRP Item #1 - Call to Order

Mr. Slaughter called the meeting to order at 2:00 pm.

CRP Item #2 - Introductions/Roll Call

Mr. Slaughter asked those present to introduce themselves and state their affiliation with the committee.

CRP Item #3 – Approval of Minutes – March 15, 2022

Mr. Slaughter gave the committee time to review the minutes. Mr. Hudson made a motion to approve the minutes. Mr. Griner made a motion in the second. The vote was unanimous; the motion carried.

CRP Item #4 – Public Comment

Mr. Slaughter opened the floor for public comments. There were no comments.

CRP Item #5 – New Business

A. Turner County Band Change Request

Mr. Slaughter asked the committee to review the band change request from Turner County for the Hobby Road Project. The committee reviewed the request from Turner County to move the project from Band 1 to Band 2. Mr. Griner made a motion to approve the band change request. Mr. Jones made a motion in the second. The vote was unanimous; the motion carried.

B. Potential TIA Timeline Discussion

Ms. Martin handed a TIA2 timeline to the panel and explained to them that she has created a rough draft of the time it may take to complete the TIA2 process and prepare the referendum. Mr. Slaughter stated that he would like to have a referendum in 2024 so that should it not pass, another referendum could be on the ballot in 2026. Mr. Slaughter asked Mr. Franks opinion concerning this. Mr. Franks stated that there are both pros and cons to an early TIA referendum. Mr. Moseley stated that one downfall was that inflation skyrocketed causing an increase over what was budgeted for each project and now it will be harder to complete those projects with the anticipated budget. Mr. Franks stated that other regions also capped themselves short of potential revenue collection.

C. GDOT TIA Staff – TIA Informational Meeting Discussion

Ms. Martin explained that the SGRC would like to have a GDOT TIA staff give a presentation to the Regional Council about the TIA program. Mr. Slaughter stated that he would like to begin the process early for the next TIA and that this would be a good starting point. Mr. Franks stated that him and GDOT TIA staff can give a TIA informational presentation to the Regional Council, just provide him with the date and time so that he can ensure he is available.

CRP Item # 6 – TIA Update

Mr. Franks provided the panel with an update on the status of the TIA program. Mr. Franks stated that the Southern Georgia Region is in a good place with TIA revenue as the monies collected has been above the projected revenue and currently cover the entire cost of projects in the first four years. Mr. Franks continued, due to this we wanted to advise the panel that we are going to begin working on Band 2 projects and let the locals push Band 2 projects ahead. If we see a tremendous increase in the cost we will slow down and be more strategic with our lettings. We are giving locals preferential treatment, if the locals scale-down we will pull back, if not it will be business as usual.

Mr. Moseley presented the status of current projects. He stated that the majority of the resurfacing was in the first 4 years. We have expended 65.7 million dollars to date. Mr. Moseley went over the handout that he gave to the panel about the current status of projects and the plans for the next 6 months of letting. Mr. Slaughter asked if TIA signs were being posted at these projects to show that the funding is TIA. Mr. Moseley responded, yes, it is just done with GDOT let projects but locals can order signs from us. Mr. Franks notified the committee of GDOT TIA office changes. He stated that Mr. Wilkerson, has been promoted to Assistant GDOT TIA Director and Ms. Penny is the new communications officer.

CRP Item # 7 – Privilege of the Floor

There were no comments

CRP Item # 8– Next Meeting Date, Place, Time

Mr. Slaughter asked the committee what would be a good day and time for the next meeting. The committee agreed that the next meeting will be held on Tuesday, July, 26th 2022 @ 2:00 p.m. at the Berrien County Courthouse. Mr. Griner made a motion to adjourn the meeting. The meeting was adjourned.

Minutes
TIA Citizens Review Panel
Berrien County Administrative Building
July 26, 2022
2:00 PM

Members Present	Organization
Bill Slaughter	Lowndes County
Walter Hudson	Irwin County
Robert Griner	Berrien County
Others Present	
Kenneth Franks	GDOT TIA Office
Erik Wilkinson	GDOT TIA Office
William Eastin	GDOT TIA Office
Brent Moseley	GDOT TIA Office
Penny Brooks	GDOT TIA Office
Elizabeth Backe	SGRC
Kimberly Hobbs	SGRC

CRP Item #1 - Call to Order

Mr. Slaughter called the meeting to order at 2:00 pm.

CRP Item #2 - Introductions/Roll Call

Mr. Slaughter asked those present to introduce themselves and state their affiliation with the committee.

CRP Item #3 – Approval of Minutes – July 26, 2022

Mr. Slaughter gave the committee time to review the minutes. Mr. Hudson made a motion to approve the minutes. Mr. Griner made a motion in the second. The vote was unanimous; the motion carried.

CRP Item #4 – Public Comment

Mr. Slaughter opened the floor for public comments. There were no comments.

CRP Item #5 – New Business

A. TIA Timeline, SPLOST/ELOST Dates Discussion

Ms. Backe passed out a spreadsheet for both the SPLOST and ELOST for the 18 counties in the Southern Georgia Region. She explained that these were the upcoming expiration dates for the SPLOST / ELOST so that the committee could have a better idea of what other sales taxes would have an upcoming reimposition referendum around the same time as the TSPLOST referendum. Mr. Slaughter asked if she would also email the spreadsheet to the TIA CRP members. Ms. Backe responded that she would send it out as soon as she was back in the office.

CRP Item # 6 – TIA Update

Mr. Franks provided the panel with an update on the status of the TIA program. Mr. Franks stated that the Southern Georgia Region continues to be in a good place with TIA revenue as the monies collected has been above the projected revenue and currently cover the entire cost of projects in the first four years. Mr. Franks continued that based on the most recent projections, the current TIA is still on track to end in FY2026. Mr. Franks also stated that the State Economist predicts a potential drop in collections. Mr. Franks continued that the GDOT TIA office have held back funds to account for inflation. Mr. Moseley presented the status of current projects and upcoming projects that will be let in the next 6 months.

CRP Item # 7 – Privilege of the Floor

There were no comments

CRP Item # 8– Next Meeting Date, Place, Time

Mr. Slaughter asked the committee what would be a good day and time for the next meeting. The committee agreed that the next meeting will be held on Tuesday, November 15, 2022 @ 2:00 p.m. at the Berrien County Courthouse. Mr. Slaughter made a motion to adjourn the meeting. The meeting was adjourned.

Minutes
TIA Citizens Review Panel
Berrien County Administrative Building
November 15, 2022
2:00 PM

Members Present	Organization
Bill Slaughter	Lowndes County
Walter Hudson	Irwin County
Robert Griner	Berrien County
D.W. Harper	Irwin County
Others Present	
Kenneth Franks	GDOT TIA Office
Brent Moseley	GDOT TIA Office
Penny Brooks	GDOT TIA Office
Amy Martin	SGRC

CRP Item #1 - Call to Order

Mr. Slaughter called the meeting to order at 2:00 pm.

CRP Item #2 - Introductions/Roll Call

Mr. Slaughter asked those present to introduce themselves and state their affiliation with the committee.

CRP Item #3 – Approval of Minutes – July 26, 2022

Mr. Slaughter gave the committee time to review the minutes. Mr. Harper made a motion to approve the minutes. Mr. Griner made a motion in the second. The vote was unanimous; the motion carried.

CRP Item #4 – Public Comment

Mr. Slaughter opened the floor for public comments. There were no comments.

CRP Item #5 – New Business

A. Nahunta Band Change Request

Mr. Mosely presented the Nahunta Band Change request to move Cherry Street Resurfacing project from Band 3 to Band 2. Mr. Moseley stated that he reached out to the City of Nahunta concerning moving the project as it would be better aligned with other projects in the area and allow for a better timeline for the completion of the project. Mr. Griner made a motion to approve the band change request. Mr. Harper made a motion in the second. The vote was unanimous; the motion carried.

B. TIA Resolutions

Ms. Martin notified the panel that TIA resolutions are being turned in steadily, with the current total of resolutions received at 6. She continued that she presumes the SGRC may receive a total of 10 resolutions by the end of December, thus kicking off the TIA process. Mr. Slaughter asked who the resolutions should be sent to. Ms. Martin responded that the resolutions should be sent to her and she will then send them to Mr. Franks. She continued that when she receives ten the resolutions will be shared with all 18 counties in the region, notifying them of the TIA process implementation.

C. TIA Update

Mr. Franks provided the panel with an update on the status of the TIA program. Mr. Franks stated that the Southern Georgia Region continues to be in a good place with TIA revenue as the monies collected has been above the projected revenue; however, the state economist is predicting an economic downturn so we will be prepared should that happen. Mr. Moseley gave a brief update on the status of current and upcoming GDOT and Local let TIA projects. Mr. Franks provided the panel with the End of the Year TIA Report and explained the report in detail concerning the project costs, closeout procedures, and any additional comments that were made concerning the projects. Mr. Franks notified the committee that he would be submitting the report pending the final meeting minutes and cover letter from the CRP chair.

CRP Item # 7 – Privilege of the Floor

There were no comments.

CRP Item # 8– Next Meeting Date, Place, Time

Mr. Slaughter asked the committee what would be a good day and time for the next meeting. The committee agreed that the next meeting will be held on Tuesday, March 21, 2022 @ 2:00 p.m. at the Berrien County Courthouse. Mr. Griner made a motion to adjourn the meeting. Mr. Harper made a motion in the second. The meeting was adjourned.