




# Transportation Investment Act

**HOGA CRP Update – March 23, 2022**

Kenneth Franks, State TIA Administrator  
Brent Moseley, TIA Regional Coordinator



## TIA Regions




## TIA Collections thru January 2022

Region	Total	Approved Investment List (75%)	Local Discretionary (25%)
<b>CSRA</b>	\$655,546,177*	\$491,659,632*	\$163,886,544*
<b>River Valley</b>	\$451,411,594*	\$338,558,696*	\$112,852,899*
<b>Heart of Georgia</b>	<b>\$293,489,453*</b>	<b>\$220,117,090*</b>	<b>\$73,372,363*</b>
<b>Southern Georgia</b>	\$201,736,163*	\$151,302,122*	\$50,434,041*
<b>Totals</b> (*rounded amounts)	\$1,602,183,387	\$1,201,637,540	\$400,545,847


## TIA Collections thru January 2022

Region	Original Revenue Forecast	Actual Revenue Collected	% Behind Forecast
CSRA	\$756,124,009*	\$655,546,177*	-13.3%
River Valley	\$534,395,490*	\$451,411,594*	-15.5%
<b>Heart of Georgia</b>	<b>\$358,401,841*</b>	<b>\$293,489,453*</b>	<b>-18.1%</b>
Southern Georgia	\$164,306,990*	\$201,736,163*	22.8%
Totals (*rounded amounts)	\$1,813,228,330	\$1,602,183,387	-11.6%

# TIA Timeline



## HOGA Project Overview



**764**

Total Projects

**\$366,631,175**

Final Investment List  
Project Total

**141**

In Construction

**601**

Projects Completed

**\$155,716,435**

Total Expenditure to Date  
(as of 3-11-22)

## Projects Let to CST: Since Dec

PI Number	Project Name	County	Let Date	Project Type	Original TIA Budget
0012444	Upgrade Railroad Crossing	Toombs / Vidalia	Dec 2021	Railroad Xing	\$157,500
0012218	Stubbs Park Rd	Laurens / Dublin	Dec 2021	Roundabout / Upgrades	\$3,530,000
0012193	Thairdell Rd	Laurens	Dec 2021	Grd Drn Bs Pv	\$600,000

**Total TIA Budget = \$4,287,500**  
**3 Projects**

## Remaining Projects to Let

PI Number	Project Name	County	Let Date	Project Type	Original Total Budget
0012169	Tuckers Grove Church Rd Ph 1	Johnson	Apr 2022	Grd Drn Bs Pv	\$574,000
0012548 +	Wilson Rd (11 resurfacing projects)	Wilcox / Abbeville	Apr 2022	Resurfacing	\$292,941
0011890	SR 121 / South Lewis Street	Candler / Metter	May 2022	Sidewalks	\$196,431
0011893	East Hiawatha Street	Candler / Metter	May 2022	Grd Drn Bs Pv	\$321,583
0012304	Cyril Burkhalter and Mile Field Rd	Tattnall	May 2022	Grd Drn Bs Pv	\$909,040
0012308	Airport Rd	Tattnall	May 2022	Grd Drn Bs Pv	\$610,000
0012451	Ohoopee Bend Rd	Treutlen	May 2022	Resurfacing	\$168,000
0012432	SR 292 and Oxley Dr Roundabout	Toombs / Lyons	Jul 2022	Intsct Imp	\$1,059,000
0012503 +	West Orange St/US 84 Intersection (3 intersections)	Wayne / Jesup	Aug 2022	Intsct Imp	\$2,700,000

**Total TIA Budget = \$6,830,995**

**21 Total Projects**



# SR 292 @ Oxley Drive, City of Lyons





# Airport Rd, Tattnall County



## TIA Construction Updates

PI Number	Project Name	County	Let By	Let Date	Project Type
522220 +	US 1/SR 4 Widening (3 projects)	Toombs	GDOT	Apr 2020	Widening
0012112 +	S Claxton Ave (11 projects)	Evans / Claxton	GDOT	Jan 2021	Resurfacing
0012140 +	Philadelphia Church Rd (3 projects)	Jeff Davis	LOC	Feb 2021	Resurfacing
0012239 +	Piedmont Dr (13 projects)	Laurens / East Dublin	GDOT	Feb 2021	Resurfacing
0011869	St Matthews Church Road	Candler	LOC	May 2021	Grd Drn Bs Pv
0008289	SR 23, 57 Passing Lanes / from Glennville to Reidsville	Tattnall	GDOT	Jun 2021	Passing Lanes
0012180 +	Myrtle Ave (4 projects)	Johnson / Wrightsville	LOC	Jun 2021	Resurfacing

# US 1 Widening, Toombs County





## Claxton Ave, City of Claxton





# Court Street, City of Wrightsville





## St Matthews Church Rd, Candler County



# The TIA Office

**Kenneth Franks**

TIA Administrator

(404) 631-1568

[kfranks@dot.ga.gov](mailto:kfranks@dot.ga.gov)

**Eric Wilkinson**

TIA Assistant Administrator

(478) 538-8522

[ewilkinson@dot.ga.gov](mailto:ewilkinson@dot.ga.gov)

**Brent Moseley**

TIA Regional Coordinator

SG & HOGA

(912) 661-7157

[bmoseley@dot.ga.gov](mailto:bmoseley@dot.ga.gov)

**William Eastin**

TIA Regional Coordinator

River Valley & SG

(404) 631-1810

[weastin@dot.ga.gov](mailto:weastin@dot.ga.gov)

[www.ga-tia.com](http://www.ga-tia.com)