

Heart of Georgia Altamaha

Citizen's Review Panel

December 12, 2025
Transportation Investment Act of 2010 (TIA)
2025 Annual Report

Honorable Jon Burns
Speaker of the House
State of Georgia

Honorable Burt Jones
Lt. Governor
State of Georgia

This letter serves as a report for the activities of the Citizen's Review Panel (CRP) for the Heart of Georgia Altamaha Region.

The following individuals currently serve on this CRP: Roger Branch of Baxley, Phil Best of Dublin, David Keith of Jesup, Shawn Wombles of Wrightsville and Billy Trapnell of Metter. The panel met three times during the year, on March 28th at the Candler County Library in Metter, August 27th at the Heart of Georgia Altamaha Regional Commission in Baxley and December 5th at the Heart of Georgia Altamaha Regional Commission in Baxley. During these meetings, we were presented with updates on all active and completed TIA projects.

As of December 5th, 761 TIA 1 projects have been completed in HOGA, the remaining 2 are currently under construction. This has been a challenge since the revenue within our Region has been below projections.

As of December 5th, 116 TIA 2 projects have been completed, 98 projects are under construction and 103 projects are in preconstruction.

The majority of these projects were/are local in nature and benefited by maintaining the system. The Department of Transportation maintains that these projects were completed to accepted industry standards as intended on the original project submittal applications, and to the satisfaction of the local jurisdictions.

Minutes of the meetings held during this year, as well as reports on the projects completed during this year, are included with this letter. These minutes cover the actions taken by the CRP in reviewing the projects approved in the TIA program.

TIA Administrator Kenneth Franks, his staff, and other GDOT personnel continue to be very helpful to our communities and this panel in accomplishing the duties assigned, and to improve transportation in Region 9. Likewise, Brett Manning, Executive Director of the Heart of Georgia Altamaha Regional Commission, and his staff have been vital to the success of this program.

The CRP feels that these projects meet the benefits that were anticipated by their respective communities.

Sincerely,



Billy Trapnell, Chairman
73 S. Williams Street
Metter, GA 30439



Russell R. McMurtry, P.E., Commissioner
One Georgia Center
600 West Peachtree Street, NW
Atlanta, GA 30308
(404) 631-1000 Main Office

December 5, 2025

Citizens Review Panel (CRP) Members
Mr. Billy Trapnell, Chairman
Heart of Georgia Altamaha (HOGA) Special District

RE: Transportation Investment Act (TIA) of 2010 - TIA 1: 2013 - 2022

Dear Citizens Review Panel Members:

The Georgia Department of Transportation (Georgia DOT) presents the attached annual update through calendar year 2025 for the Transportation Investment Act of 2010 for the Heart of Georgia Altamaha Special District. This particular report will contain information pertaining to projects in the TIA 1: 2013 – 2022 investment list only. The Transportation Investment Act of 2010 legislation requires the submittal of an annual report by the CRP to the legislators by December 15th each year.

In 2025, three TIA 1 projects were completed and a detailed summary list is included in this report. This summary can be utilized in the determination of benefits by the CRP for completed projects. As of this letter, 761 TIA 1 projects have been completed in HOGA and two are currently under construction.

TIA 1 construction activity in HOGA has remained steady throughout 2025. All TIA 1 projects are still on track to be delivered by both the Georgia DOT and our valued local government partners due to the continued cost savings and project management strategies the TIA team implemented to mitigate the challenges that occurred throughout the decade of revenue collection.

Please let me know if you need further information.

Sincerely,

A handwritten signature in blue ink, appearing to read "K. Franks", is written over a light blue circular background.

Kenneth Franks
State TIA Administrator

Enclosure: Annual Project Status Report, Annual Report, Completed Projects Report, and CRP Meeting Minutes

cc: Diana Pope, Georgia State Finance and Investment Commission
Brett Manning, Heart of Georgia Regional Commission

Heart of Georgia Altamaha
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
01	RC09-000003	Appling	PI-0001216	Bridge Replacement of SR 4/US 1 over Altamaha River and Overflow, and Williams Creek	Finance Closed	TIA Let
01	HG-0005	Appling	PI-0011578	Appling Zoar Road	Finance Closed	Local Let
01	HG-0009	Appling	PI-0011581	Baxley Barnes Street Seg 1	Finance Closed	TIA Let
01	HG-0010	Appling	PI-0011582	Baxley Lee Street Seg 1	Finance Closed	TIA Let
01	HG-0011	Appling	PI-0011583	Baxley Miles Street	Finance Closed	TIA Let
01	HG-0013	Appling	PI-0011585	Baxley Weaver Street East	Finance Closed	TIA Let
01	HG-0014	Appling	PI-0011586	Baxley NE Park Avenue	Finance Closed	TIA Let
01	HG-0015	Appling	PI-0011587	Baxley NFL Drive	Finance Closed	TIA Let
01	HG-0016	Appling	PI-0011588	Baxley Third Street	Finance Closed	TIA Let
01	HG-0017	Appling	PI-0011589	Baxley Pine Street Extension	Finance Closed	TIA Let
01	HG-0018	Appling	PI-0011590	Baxley East Allen Street	Finance Closed	TIA Let
01	HG-0019	Appling	PI-0011591	Baxley Heritage Drive	Finance Closed	TIA Let
01	HG-0020	Appling	PI-0011592	Baxley Ivey Street East	Finance Closed	TIA Let
01	HG-0021	Appling	PI-0011593	Baxley Page Street	Cancelled	TIA Let
01	HG-0022	Appling	PI-0011594	Baxley Crosby Street Seg 1	Finance Closed	TIA Let
01	HG-0023	Appling	PI-0011595	Baxley SE Park Avenue	Finance Closed	TIA Let
01	HG-0134	Appling	PI-0011628	Surrency Cemetery Street	Finance Closed	TIA Let
01	HG-0135	Bleckley	PI-0011631	Bleckley Jones Road Bridge	Finance Closed	Local Let
01	HG-0137	Bleckley	PI-0011632	Bleckley Jac Arts Road Resurfacing	Finance Closed	TIA Let
01	HG-0138	Bleckley	PI-0011633	Bleckley Roy Bryant Road Paving	Finance Closed	Local Let
01	HG-0139	Bleckley	PI-0011634	Bleckley Pineland Estates Road Paving	Finance Closed	Local Let
01	HG-0151	Bleckley	PI-0011862	Cochran Maple Street	Finance Closed	TIA Let
01	HG-0153	Bleckley	PI-0011864	Cochran Seventh Street	Finance Closed	TIA Let
01	HG-0154	Bleckley	PI-0011865	Cochran Ash Street	Finance Closed	TIA Let
01	HG-0158	Candler	PI-0011868	Candler East Pulaski Highway	Finance Closed	TIA Let
01	HG-0166	Candler	PI-0011870	Candler Oak Tree Road	Finance Closed	Local Let
01	HG-0170	Candler	PI-0011874	Metter Central Avenue	Finance Closed	Local Let
01	HG-0171	Candler	PI-0011875	Metter North Williams Street	Finance Closed	Local Let
01	HG-0172	Candler	PI-0011876	Metter Matthew Street	Finance Closed	Local Let
01	HG-0174	Candler	PI-0011877	Metter Martin Luther King Jr Blvd	Finance Closed	Local Let
01	HG-0191	Candler	PI-0011894	Pulaski Pulaski School Road	Finance Closed	TIA Let
01	HG-0192	Candler	PI-0011895	Pulaski West Railroad Street Seg 1	Finance Closed	TIA Let
01	HG-0194	Candler	PI-0011896	Pulaski Brannen Street	Finance Closed	TIA Let
01	HG-0206	Dodge	PI-0011901	Dodge Chester Highway	Finance Closed	TIA Let
01	HG-0210	Dodge	PI-0011902	Dodge Bell Line Road	Finance Closed	TIA Let

Heart of Georgia Altamaha
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
01	HG-0221	Dodge	PI-0011911	Chauncey Bussy Street	Finance Closed	TIA Let
01	HG-0228	Dodge	PI-0011915	Eastman Oak Street-Golf Course Rd to Cochran Hwy	Finance Closed	Local Let
01	HG-0229	Dodge	PI-0011916	Eastman Douglas St-Rose St to dead end	Finance Closed	Local Let
01	HG-0248	Dodge	PI-0011917	Eastman Asbury Drive - Sheldon to Sheldon	Finance Closed	Local Let
01	HG-0277	Dodge	PI-0011918	Eastman Forest Lake Rd - 4th to 9th	Finance Closed	Local Let
01	HG-0274	Dodge	PI-0011919	Eastman 4th Ave - Congo Lane to Legion Dr	Finance Closed	Local Let
01	HG-0264	Dodge	PI-0011920	Eastman West Main - 5th to 9th Ave	Finance Closed	Local Let
01	HG-0251	Dodge	PI-0011921	Eastman Pine Haven Dr - College to Dead end	Finance Closed	Local Let
01	HG-0247	Dodge	PI-0011922	Eastman Norman Ave - 9th to Leitch	Finance Closed	Local Let
01	HG-0240	Dodge	PI-0011924	Eastman Bethel - 7th Ave to Anson	Finance Closed	Local Let
01	HG-0280	Dodge	PI-0011925	Eastman Main St - 14th Ave to 9th Ave	Finance Closed	Local Let
01	HG-0261	Dodge	PI-0011926	Eastman Leitch St - Livingston to 14th Ave	Finance Closed	Local Let
01	HG-0283	Dodge	PI-0011927	Eastman South Carolina St - 5th to Gum	Finance Closed	Local Let
01	HG-0231	Dodge	PI-0011928	Eastman North St-14th to Dixon St	Finance Closed	Local Let
01	HG-0244	Dodge	PI-0011929	Eastman James Ave - Ward St to South Carolina St	Finance Closed	Local Let
01	HG-0233	Dodge	PI-0011930	Eastman 4th Ave-Sheldon St to Hwy 46	Finance Closed	Local Let
01	HG-0230	Dodge	PI-0011931	Eastman 8th Ave-Bay to Oak	Finance Closed	Local Let
01	HG-0265	Dodge	PI-0011933	Eastman 13th Ave - Oak to Creighton	Finance Closed	Local Let
01	HG-0239	Dodge	PI-0011934	Eastman Rose St - Livingston to 9th Ave	Finance Closed	Local Let
01	HG-0250	Dodge	PI-0011935	Eastman Minter Ridge Dr - Minter Dr to Pine Haven	Finance Closed	Local Let
01	HG-0252	Dodge	PI-0011936	Eastman Minter Drive - College to Pine Haven	Finance Closed	Local Let
01	HG-0276	Dodge	PI-0011938	Eastman 7th Ave - Odgen to Forest Lake Rd	Finance Closed	Local Let
01	HG-0272	Dodge	PI-0011939	Eastman Pine St - 2nd to 1st	Finance Closed	Local Let
01	HG-0313	Dodge	PI-0011955	Eastman Beulah St - Mt Moriah St to Ward St	Finance Closed	Local Let
01	HG-0301	Dodge	PI-0012009	Eastman 5th Ave - Odgen to Forest Lake Rd	Finance Closed	Local Let
01	HG-0364	Dodge	PI-0012033	Eastman Medical Center Dr - Legion to Griffin	Finance Closed	Local Let
01	RC09-000013	Dodge	PI-221975-	SR 341/Northwest Eastman Bypass from SR 27/US 341 Northeast to SR 87/US 23	Finance Closed	TIA Let
01	RC09-000015	Emanuel	PI-0011442	CR 454/CR 225/Cartee Lee Rd/Salem Ch Rd/Lake Ch Rd - Swainsboro to Metter	Finance Closed	TIA Let
01	HG-0507	Emanuel	PI-0012043	Emanuel Extension Fairground Rd	Finance Closed	Local Let
01	HG-0443	Emanuel	PI-0012044	Emanuel Canoochee Rd	Finance Closed	Local Let
01	HG-0516	Emanuel	PI-0012052	Garfield Old Augusta Rd	Finance Closed	TIA Let
01	HG-0524	Emanuel	PI-0012054	Swainsboro North Green Street	Finance Closed	Local Let
01	HG-0526	Emanuel	PI-0012056	Swainsboro North Coleman St	Finance Closed	Local Let
01	HG-0530	Emanuel	PI-0012057	Swainsboro Meadow Lake East	Finance Closed	Local Let
01	HG-0531	Emanuel	PI-0012058	Swainsboro King Circle Dr	Finance Closed	Local Let

Heart of Georgia Altamaha
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
01	HG-0552	Emanuel	PI-0012059	Swainsboro Braswell Blvd	Finance Closed	Local Let
01	HG-0564	Evans	PI-0012082	Evans Reg Bill Hodges Rd Resurfacing	Finance Closed	Local Let
01	HG-0565	Evans	PI-0012083	EvansReg Commercial Blvd Resurfacing	Finance Closed	Local Let
01	HG-0566	Evans	PI-0012086	EvansReg John W. Tippins Rd Resurfacing	Finance Closed	Local Let
01	HG-0593	Evans	PI-0012090	Bellville Hugh Brewton St - (Part) (East City Limits West 675 ft)	Finance Closed	Local Let
01	HG-0599	Evans	PI-0012095	Claxton West Liberty Street Seg 3	Finance Closed	TIA Let
01	HG-0600	Evans	PI-0012096	Claxton West Liberty Street Seg 4	Finance Closed	TIA Let
01	HG-0601	Evans	PI-0012097	Claxton West Liberty Street Seg 5	Finance Closed	TIA Let
01	HG-0602	Evans	PI-0012098	Claxton Courthouse St	Finance Closed	TIA Let
01	HG-0603	Evans	PI-0012099	Claxton Turnpike Rd	Finance Closed	TIA Let
01	HG-0604	Evans	PI-0012100	Claxton North Peters St	Finance Closed	TIA Let
01	HG-0629	Evans	PI-0012118	Daisy East Main St.	Finance Closed	Local Let
01	HG-0631	Evans	PI-0012121	Hagan Cedar Ave - Tattnall St to City Limits	Finance Closed	Local Let
01	HG-0634	Evans	PI-0012124	Hagan Old Dublin Rd - Cemetery to Old Metter Hwy	Finance Closed	Local Let
01	HG-0664	Jeff Davis	PI-0012131	Jeff Davis CA Holmes Rd	Finance Closed	Local Let
01	HG-0681	Jeff Davis	PI-0012132	Jeff Davis John Long Rd	Finance Closed	Local Let
01	HG-0670	Jeff Davis	PI-0012135	Jeff Davis Buford Rd - CR 280	Finance Closed	Local Let
01	HG-0676	Jeff Davis	PI-0012136	Jeff Davis John Osburne Rd	Finance Closed	Local Let
01	HG-0669	Jeff Davis	PI-0012137	Jeff Davis JA Yawn Rd - CR 245	Finance Closed	Local Let
01	HG-0671	Jeff Davis	PI-0012139	Jeff Davis McDaniel Rd - CR 249	Finance Closed	Local Let
01	HG-0695	Jeff Davis	PI-0012143	Hazlehurst North Miller St	Finance Closed	Local Let
01	HG-0696	Jeff Davis	PI-0012144	Hazlehurst Latimer St	Finance Closed	Local Let
01	HG-0697	Jeff Davis	PI-0012145	Hazlehurst West Odum St	Finance Closed	Local Let
01	HG-0698	Jeff Davis	PI-0012146	Hazlehurst Pat Dixon Rd	Finance Closed	Local Let
01	HG-0699	Jeff Davis	PI-0012147	Hazlehurst Hatten Still Rd	Finance Closed	Local Let
01	HG-0700	Jeff Davis	PI-0012148	Hazlehurst Pine St	Finance Closed	Local Let
01	HG-0736	Johnson	PI-0012161	Johnson Glen Donaldson Rd	Finance Closed	TIA Let
01	HG-0734	Johnson	PI-0012162	Johnson Faith Tabernacle Rd	Finance Closed	TIA Let
01	HG-0733	Johnson	PI-0012163	Johnson Calvary Church Rd	Finance Closed	TIA Let
01	HG-0735	Johnson	PI-0012165	Johnson Trinity Church Rd	Finance Closed	TIA Let
01	HG-0739	Johnson	PI-0012166	Johnson James Grove Church Rd	Finance Closed	TIA Let
01	HG-0750	Johnson	PI-0012171	Kite College St Priority 1	Finance Closed	TIA Let
01	HG-0766	Johnson	PI-0012175	Wrightsville Idylwild Dr	Finance Closed	TIA Let
01	HG-0765	Johnson	PI-0012176	Wrightsville Sidewalk Repair (Rapid Response)	Finance Closed	TIA Let
01	RC09-000041	Laurens	PI-0000833	Oconee River Bridge Project	Finance Closed	TIA Let

Heart of Georgia Altamaha
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
01	HG-0775	Laurens	PI-0012184	Laurens Springhaven Bridge	Finance Closed	Local Let
01	HG-0774	Laurens	PI-0012185	Laurens Springhaven Rd	Finance Closed	Local Let
01	HG-0776	Laurens	PI-0012186	Laurens Walke Dairy Bridge	Finance Closed	Local Let
01	HG-0781	Laurens	PI-0012188	Old Hawkinsville Rd	Finance Closed	Local Let
01	HG-0808	Laurens	PI-0012203	Cadwell Colter St	Finance Closed	TIA Let
01	HG-0818	Laurens	PI-0012210	Dexter Shy St - Hwy 339 to Cemetery	Finance Closed	TIA Let
01	HG-0819	Laurens	PI-0012211	Dexter Railroad St	Finance Closed	TIA Let
01	HG-0831	Laurens	PI-0012216	Dublin Hodges St	Finance Closed	TIA Let
01	HG-0834	Laurens	PI-0012219	Dudley Seventh St	Finance Closed	TIA Let
01	HG-0838	Laurens	PI-0012220	Dudley Carroll Dr	Finance Closed	TIA Let
01	HG-0837	Laurens	PI-0012221	Dudley Chestnut Dr	Finance Closed	TIA Let
01	HG-0833	Laurens	PI-0012222	Dudley Carroll St	Finance Closed	TIA Let
01	HG-0873	Laurens	PI-0012226	East Dublin Circle Dr	Finance Closed	TIA Let
01	HG-0842	Laurens	PI-0012227	East Dublin Celia St	Finance Closed	TIA Let
01	HG-0843	Laurens	PI-0012228	East Dublin Dwayne Dr	Finance Closed	TIA Let
01	HG-0845	Laurens	PI-0012229	East Dublin Price St	Finance Closed	TIA Let
01	HG-0846	Laurens	PI-0012230	East Dublin South Elm St	Finance Closed	TIA Let
01	HG-0844	Laurens	PI-0012231	East Dublin Rice St	Finance Closed	TIA Let
01	HG-0899	Laurens	PI-0012263	Montrose Spur One	Finance Closed	TIA Let
01	HG-0909	Laurens	PI-0012265	Rentz Pughsley Ave	Finance Closed	TIA Let
01	HG-0902	Laurens	PI-0012266	Rentz Bedingfield St	Finance Closed	TIA Let
01	HG-0900	Laurens	PI-0012267	Rentz Bates Ave Seg 1	Finance Closed	TIA Let
01	HG-0912	Montgomery	PI-0012271	Montgomery Thompson Pond Rd Ph 1	Finance Closed	TIA Let
01	HG-0935	Montgomery	PI-0012276	Ailey West MLK Jr St Sidewalk (Rapid Response)	Finance Closed	TIA Let
01	HG-0934	Montgomery	PI-0012277	Ailey East MLK Jr Sidewalks (Rapid Response)	Finance Closed	TIA Let
01	HG-0933	Montgomery	PI-0012278	Ailey South Broad St sidewalk (Rapid Response)	Finance Closed	TIA Let
01	HG-0931	Montgomery	PI-0012279	Ailey East Gum St	Finance Closed	Local Let
01	HG-0936	Montgomery	PI-0012285	Alston Outler St	Finance Closed	Local Let
01	HG-0953	Montgomery	PI-0012288	Mt Vernon Church St	Finance Closed	Local Let
01	HG-0956	Montgomery	PI-0012289	Mt Vernon Johnson St	Finance Closed	Local Let
01	HG-0954	Montgomery	PI-0012290	Mt Vernon Dobbins St	Finance Closed	Local Let
01	HG-0955	Montgomery	PI-0012291	Mt Vernon Faye D Brewer St	Finance Closed	Local Let
01	HG-1370	Montgomery	PI-0012300	Hamilton-Tarrytown Road (resurfacing) - Part (Begin at SR 15/29 and go .315 miles)	Finance Closed	TIA Let
01	HG-0972	Tattnall	PI-0012302	Tattnall Dennis Oliver Rd	Finance Closed	Local Let
01	HG-0975	Tattnall	PI-0012303	Tattnall Raymond Bland Rd	Finance Closed	Local Let

Heart of Georgia Altamaha
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
01	HG-1008	Tattnall	PI-0012309	Collins Broad St	Finance Closed	TIA Let
01	HG-1001	Tattnall	PI-0012310	Collins Plant St	Finance Closed	TIA Let
01	HG-1007	Tattnall	PI-0012311	Collins Pine St	Finance Closed	TIA Let
01	HG-1036	Tattnall	PI-0012317	Glennville Hilltop Rd	Finance Closed	Local Let
01	HG-1023	Tattnall	PI-0012318	Glennville Durrence St	Finance Closed	Local Let
01	HG-1012	Tattnall	PI-0012319	Glennville Bonnie St	Finance Closed	Local Let
01	HG-1048	Tattnall	PI-0012320	Glennville Mendel Ave East	Finance Closed	Local Let
01	HG-1013	Tattnall	PI-0012321	Glennville Caswell St	Finance Closed	Local Let
01	HG-1070	Tattnall	PI-0012360	Reidsville Brumby Ave	Finance Closed	Local Let
01	HG-1077	Tattnall	PI-0012361	Reidsville Lloyd St	Finance Closed	Local Let
01	HG-1085	Tattnall	PI-0012364	Reidsville Smith St	Finance Closed	Local Let
01	HG-1094	Telfair	PI-0012373	Telfair 5311 Capital	Complete	Local Let
01	HG-1087	Telfair	PI-0012374	Telfair McRae Milan Rd	Finance Closed	Local Let
01	HG-1089	Telfair	PI-0012375	Telfair Owens Rd	Finance Closed	Local Let
01	HG-1095	Telfair	PI-0012379	Telfair 5311 Operations (Part)	Finance Closed	Local Let
01	HG-1097	Telfair	PI-0012380	Lumber City River St	Finance Closed	Local Let
01	HG-1107	Telfair	PI-0012389	Lumber City Burns St	Finance Closed	Local Let
01	HG-1106	Telfair	PI-0012391	Lumber City E. Railroad St	Finance Closed	Local Let
01	HG-1110	Telfair	PI-0012393	McRae Central Ave	Finance Closed	Local Let
01	HG-1111	Telfair	PI-0012394	McRae Langley Ave	Finance Closed	Local Let
01	HG-1112	Telfair	PI-0012395	McRae Spring Ave	Finance Closed	Local Let
01	HG-1113	Telfair	PI-0012396	McRae Railroad St	Finance Closed	Local Let
01	HG-1114	Telfair	PI-0012397	HG-1135 (Part) McRae Bruce St (West Willow Creek to First Avenue) - (~\$8,400)	Finance Closed	Local Let
01	HG-1120	Telfair	PI-0012399	McRae First Ave	Finance Closed	Local Let
01	HG-1121	Telfair	PI-0012400	(Part) McRae 8th Ave (Oak St to Graham St)	Finance Closed	Local Let
01	HG-1122	Telfair	PI-0012401	McRae Lakeside Ave	Finance Closed	Local Let
01	HG-1137	Telfair	PI-0012418	Scotland Resurface 4th Ave to 4th Ave Ext	Finance Closed	TIA Let
01	HG-1147	Toombs	PI-0012421	Toombs 130 Accel-Decel Lane	Finance Closed	Local Let
01	HG-1149	Toombs	PI-0012427	Toombs Ezra Taylor Rd	Finance Closed	Local Let
01	HG-1150	Toombs	PI-0012429	Lyons South Victory Dr	Finance Closed	Local Let
01	HG-1155	Toombs	PI-0012436	Vidalia Adams Street	Finance Closed	Local Let
01	HG-1170	Treutlen	PI-0012445	Treutlen Miller Pond Rd (Part - 1.96 miles) (From Soperton City Limits to .4 miles beyond John Deere Rd)	Finance Closed	TIA Let
01	HG-1174	Treutlen	PI-0012446	Treutlen Lonesome Pine Rd	Finance Closed	TIA Let
01	HG-1180	Treutlen	PI-0012448	Treutlen Holton Chapel Rd (Part - 2.8 miles) (From SR 56 to Ohoopie Bend Circle)	Finance Closed	TIA Let
01	HG-1216	Treutlen	PI-0012457	Soperton Center Dr	Finance Closed	Local Let

Heart of Georgia Altamaha
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
01	HG-1191	Treutlen	PI-0012458	Soperton Varnedo St	Finance Closed	TIA Let
01	HG-1232	Treutlen	PI-0012459	Soperton Parkway Dr	Finance Closed	Local Let
01	HG-1222	Treutlen	PI-0012460	Soperton Belk St	Finance Closed	TIA Let
01	HG-1200	Treutlen	PI-0012461	Soperton Robby Lane	Finance Closed	TIA Let
01	HG-1211	Treutlen	PI-0012463	Soperton Roydon Dr	Finance Closed	TIA Let
01	HG-1189	Treutlen	PI-0012464	Soperton Railroad Avenue Overlay	Finance Closed	TIA Let
01	HG-1224	Treutlen	PI-0012480	Soperton Highland Dr	Finance Closed	Local Let
01	RC09-000089	Wayne	PI-0011840	SR 169 Railroad Overpass	Finance Closed	Local Let
01	RC09-000090	Wayne	PI-0011841	SR 169 Widening from Sunset Blvd. to NS Railroad Overpass in Jesup	Finance Closed	Local Let
01	HG-1243	Wayne	PI-0012488	Wayne Replace Bridge on Walter Griffis at Goose Creek	Finance Closed	Local Let
01	HG-1246	Wayne	PI-0012494	Wayne Collins Loop Rd	Finance Closed	Local Let
01	HG-1280	Wayne	PI-0012501	Jesup Cedar St	Finance Closed	TIA Let
01	HG-1279	Wayne	PI-0012502	Jesup West Orange St Mill/Resurface	Finance Closed	TIA Let
01	HG-1282	Wayne	PI-0012506	Jesup East Plum St	Finance Closed	TIA Let
01	HG-1284	Wayne	PI-0012514	Odum North Church St	Finance Closed	TIA Let
01	HG-1292	Wheeler	PI-0012518	Wheeler Snowhill Baptist Church Rd - CR 178 (Part - 4.7 miles) (Begin at CR 40 and end at SR 46)	Finance Closed	TIA Let
01	HG-1296	Wheeler	PI-0012522	Alamo Broad St	Finance Closed	TIA Let
01	HG-1298	Wheeler	PI-0012524	Alamo Railroad St	Finance Closed	TIA Let
01	HG-1303	Wheeler	PI-0012529	Glenwood SW Third Ave	Finance Closed	Local Let
01	HG-1304	Wheeler	PI-0012530	Glenwood N 5th St	Finance Closed	Local Let
01	HG-1313	Wilcox	PI-0012536	Wilcox Mount Olive Rd	Finance Closed	Local Let
01	HG-1314	Wilcox	PI-0012537	Wilcox Troutman Rd	Finance Closed	Local Let
01	HG-1348	Wilcox	PI-0012542	Abbeville E Neapolis St	Finance Closed	TIA Let
01	HG-1337	Wilcox	PI-0012543	Abbeville Palm Dr	Finance Closed	Local Let
01	HG-1327	Wilcox	PI-0012544	Abbeville Bowen St	Finance Closed	TIA Let
01	HG-1341	Wilcox	PI-0012545	Abbeville Bell St	Finance Closed	TIA Let
01	HG-1331	Wilcox	PI-0012546	Abbeville Isabella St	Finance Closed	TIA Let
01	HG-1330	Wilcox	PI-0012547	Abbeville W Ocmulgee St	Finance Closed	TIA Let
01	HG-1351	Wilcox	PI-0012565	Rochelle Bessie Ave	Finance Closed	TIA Let
02	HG-0006	Appling	PI-0011579	Appling Red Oak Church Road	Finance Closed	Local Let
02	HG-0024	Appling	PI-0011596	Baxley Anthony Street	Finance Closed	TIA Let
02	HG-0025	Appling	PI-0011597	Baxley Copeland Avenue	Finance Closed	TIA Let
02	HG-0026	Appling	PI-0011598	Baxley MLK Avenue Seg 1	Finance Closed	TIA Let
02	HG-0027	Appling	PI-0011599	Baxley Harley Street	Finance Closed	TIA Let
02	HG-0029	Appling	PI-0011601	Baxley Kenny Lane	Finance Closed	TIA Let

Heart of Georgia Altamaha
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
02	HG-0030	Appling	PI-0011602	Baxley MLK Avenue Seg 2	Finance Closed	TIA Let
02	HG-0031	Appling	PI-0011603	Baxley Johnson Street	Finance Closed	TIA Let
02	HG-0032	Appling	PI-0011604	Baxley Lackawanna Street Seg 1	Finance Closed	TIA Let
02	HG-0033	Appling	PI-0011605	Baxley Pine Street	Finance Closed	TIA Let
02	HG-0034	Appling	PI-0011606	Baxley SW Park Avenue	Finance Closed	TIA Let
02	HG-0035	Appling	PI-0011607	Baxley North Lee Street Extension	Finance Closed	TIA Let
02	HG-0036	Appling	PI-0011608	Baxley Spruce Street	Finance Closed	TIA Let
02	HG-0037	Appling	PI-0011609	Baxley Fair Street	Finance Closed	Local Let
02	HG-0038	Appling	PI-0011610	Baxley Holmesville Avenue	Finance Closed	TIA Let
02	HG-0132	Appling	PI-0011629	Surrency Andrews Street	Finance Closed	TIA Let
02	HG-0143	Bleckley	PI-0011854	Bleckley Trail Branch Road Resurfacing	Finance Closed	Local Let
02	HG-0144	Bleckley	PI-0011855	Bleckley Limestone Road Resurfacing	Finance Closed	Local Let
02	HG-0146	Bleckley	PI-0011857	Bleckley Talmadge Coley and Irve Land Roads Resurfacing	Finance Closed	Local Let
02	HG-0150	Bleckley	PI-0011861	Cochran Beech Street	Finance Closed	TIA Let
02	HG-0152	Bleckley	PI-0011863	Cochran Martin Luther King Blvd	Finance Closed	TIA Let
02	HG-0168	Candler	PI-0011872	Candler High Bluff Road	Finance Closed	Local Let
02	HG-0169	Candler	PI-0011873	Candler Windmill Road	Finance Closed	Local Let
02	HG-0173	Candler	PI-0011878	Metter West Vertia Street	Finance Closed	Local Let
02	HG-0175	Candler	PI-0011879	Metter Green Street	Finance Closed	Local Let
02	HG-0176	Candler	PI-0011880	Metter Burton Avenue	Finance Closed	Local Let
02	HG-0177	Candler	PI-0011881	Metter South Kennedy Street	Finance Closed	Local Let
02	HG-0178	Candler	PI-0011882	Metter Ellis Street	Finance Closed	Local Let
02	HG-0179	Candler	PI-0011883	Metter Hulett Street	Finance Closed	Local Let
02	HG-0180	Candler	PI-0011884	Metter Smith Street	Finance Closed	Local Let
02	HG-0181	Candler	PI-0011885	Metter Boston Street	Finance Closed	Local Let
02	HG-0182	Candler	PI-0011886	Metter Mincey Street	Finance Closed	Local Let
02	HG-0183	Candler	PI-0011887	Metter South Rountree Street	Finance Closed	Local Let
02	HG-0184	Candler	PI-0011888	Metter South Williams Street	Finance Closed	Local Let
02	HG-0195	Candler	PI-0011897	Pulaski East Railroad Street	Finance Closed	TIA Let
02	HG-0196	Candler	PI-0011898	Pulaski Back Street Seg 1	Finance Closed	TIA Let
02	HG-0211	Dodge	PI-0011903	Dodge East Chicken Road	Finance Closed	TIA Let
02	HG-0213	Dodge	PI-0011904	Dodge Milan Chauncey Road	Finance Closed	TIA Let
02	HG-0216	Dodge	PI-0011905	Dodge Rocky Springs Road	Finance Closed	TIA Let
02	HG-0212	Dodge	PI-0011906	Dodge Middle Ground Church Road	Finance Closed	TIA Let
02	HG-0215	Dodge	PI-0011907	Dodge Edna Moore Road	Finance Closed	TIA Let

Heart of Georgia Altamaha
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
02	HG-0219	Dodge	PI-0011912	Chauncey Bush Avenue -(.3 mile not on LMIG)	Finance Closed	TIA Let
02	HG-0296	Dodge	PI-0011932	Eastman 8th Ave - Sheldon to Dead End	Finance Closed	Local Let
02	HG-0385	Dodge	PI-0011937	Eastman Woodlake Dr - North Lakes to Dead End	Finance Closed	Local Let
02	HG-0246	Dodge	PI-0011940	Eastman Leitch St - Livingston to 9th	Finance Closed	Local Let
02	HG-0236	Dodge	PI-0011941	Eastman Lee St - Dorough St to Leitch	Finance Closed	Local Let
02	HG-0253	Dodge	PI-0011942	Eastman Lakeview Ct - 10th to Dead End	Finance Closed	Local Let
02	HG-0294	Dodge	PI-0011944	Eastman 7th Ave - Sheldon to Page	Finance Closed	Local Let
02	HG-0312	Dodge	PI-0011945	Eastman Foster St - 3rd Ave to Beulah	Finance Closed	Local Let
02	HG-0234	Dodge	PI-0011946	Eastman Page St- Hwy 46 to 1st Ave	Finance Closed	Local Let
02	HG-0271	Dodge	PI-0011947	Eastman 1st Ave - Oak to Plum	Finance Closed	Local Let
02	HG-0263	Dodge	PI-0011948	Eastman Delacey St - 4th to 7th	Finance Closed	Local Let
02	HG-0245	Dodge	PI-0011949	Eastman Main St - 1st Ave to Dodge Ave	Finance Closed	Local Let
02	HG-0237	Dodge	PI-0011951	Eastman Lee St - Leitch to Page	Finance Closed	Local Let
02	HG-0235	Dodge	PI-0011952	Eastman Neese St - 14th to Lee	Finance Closed	Local Let
02	HG-0297	Dodge	PI-0011953	Eastman Park St - 5th to 3rd	Finance Closed	Local Let
02	HG-0286	Dodge	PI-0011954	Eastman Eastman St - 9th to 12th	Finance Closed	Local Let
02	HG-0320	Dodge	PI-0011956	Eastman College St - Oak to 5th	Finance Closed	Local Let
02	HG-0309	Dodge	PI-0011957	Eastman King St - 1st Ave to Hwy 46	Finance Closed	Local Let
02	HG-0335	Dodge	PI-0011959	Eastman Creighton St - 14th to 9th	Finance Closed	Local Let
02	HG-0404	Dodge	PI-0011960	Eastman Greenhill - 4th to 7th Ave	Finance Closed	Local Let
02	HG-0255	Dodge	PI-0011961	Eastman Durhart St - Plum to Dead end	Finance Closed	Local Let
02	HG-0256	Dodge	PI-0011962	Eastman Morgan St - Plum to Dead End	Finance Closed	Local Let
02	HG-0257	Dodge	PI-0011963	Eastman Plum St - 2nd to MLK Dr	Finance Closed	Local Let
02	HG-0259	Dodge	PI-0011965	Eastman Burch St - 2nd to MLK Dr	Finance Closed	Local Let
02	HG-0270	Dodge	PI-0011966	Eastman 3rd Ave - Odgen to Oak	Finance Closed	Local Let
02	HG-0278	Dodge	PI-0011967	Eastman Lee St - Main to Dorough St	Finance Closed	Local Let
02	HG-0238	Dodge	PI-0011968	Eastman Park St - 14th Ave to Lee	Finance Closed	Local Let
02	HG-0300	Dodge	PI-0011970	Eastman Legion Dr - Griffin to 3rd Ave	Finance Closed	Local Let
02	HG-0299	Dodge	PI-0011971	Eastman MLK Dr - 1st to Legion Dr	Finance Closed	Local Let
02	HG-0293	Dodge	PI-0011972	Eastman 7th Ave - Page to Norman	Finance Closed	Local Let
02	HG-0336	Dodge	PI-0011975	Eastman Park St - 5th to 10th	Finance Closed	Local Let
02	HG-0249	Dodge	PI-0011998	Eastman Minter Ct - Minter Dr to Dead end	Finance Closed	Local Let
02	HG-0397	Dodge	PI-0012016	Eastman Harrison St - 1st Ave to Nanacy	Finance Closed	Local Let
02	HG-0322	Dodge	PI-0012038	Eastman Wright Dr - 2nd to 5th	Finance Closed	Local Let
02	RC09-000014	Dodge	PI-222410-	SR 87/US 23 Widening from CR 8/Log Cabin Rd to South of SR 257	Complete	TIA Let

Heart of Georgia Altamaha
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
02	HG-0464	Emanuel	PI-0012046	Emanuel Meeks Rd	Finance Closed	Local Let
02	HG-0473	Emanuel	PI-0012047	Emanuel Quick Road	Finance Closed	TIA Let
02	HG-0482	Emanuel	PI-0012048	Emanuel Old Kenfield Rd	Finance Closed	TIA Let
02	HG-0467	Emanuel	PI-0012051	Emanuel Parrish Pond Rd	Finance Closed	TIA Let
02	HG-0522	Emanuel	PI-0012053	Garfield Sybil Street	Finance Closed	TIA Let
02	HG-0529	Emanuel	PI-0012061	Swainsboro Downtown Sidewalk and Streetscape (Part)	Finance Closed	Local Let
02	HG-0532	Emanuel	PI-0012062	Swainsboro Industrial Way	Finance Closed	Local Let
02	HG-0539	Emanuel	PI-0012064	Swainsboro Hill St	Finance Closed	Local Let
02	HG-0546	Emanuel	PI-0012065	Swainsboro Thigpen Dr	Finance Closed	Local Let
02	HG-0554	Emanuel	PI-0012067	Swainsboro William Rountree St	Finance Closed	Local Let
02	HG-0555	Emanuel	PI-0012068	Swainsboro Howard St	Finance Closed	Local Let
02	HG-0533	Emanuel	PI-0012072	Swainsboro Race Track St	Finance Closed	Local Let
02	HG-0534	Emanuel	PI-0012073	Swainsboro Martin Luther King Jr	Finance Closed	Local Let
02	HG-0545	Emanuel	PI-0012076	Swainsboro East Moring St	Finance Closed	Local Let
02	HG-0549	Emanuel	PI-0012078	Swainsboro Kite Rd	Finance Closed	Local Let
02	RC09-000027	Evans	PI-0011443	Replace Bridge over Canoochee River on Daisy Nevils Highway	Finance Closed	TIA Let
02	HG-0570	Evans	PI-0012080	Evans Reg Replace Bridge over Bull Creek on Sunbury R	Finance Closed	Local Let
02	HG-0571	Evans	PI-0012081	Evans Reg Replace Bridge over Scotts Creek on Daisy N	Finance Closed	Local Let
02	HG-0572	Evans	PI-0012084	Evans FE Beasley Rd	Finance Closed	Local Let
02	HG-0574	Evans	PI-0012085	Evans Bowen Rd	Finance Closed	Local Let
02	HG-0595	Evans	PI-0012091	Bellville Henry Street - Buckcravey Dr	Finance Closed	Local Let
02	HG-0605	Evans	PI-0012101	Claxton North College St Seg 1	Finance Closed	TIA Let
02	HG-0606	Evans	PI-0012102	Claxton North College Street Seg 2	Finance Closed	TIA Let
02	HG-0607	Evans	PI-0012103	Claxton North Clark St	Finance Closed	TIA Let
02	HG-0608	Evans	PI-0012104	Claxton South Clark St	Finance Closed	TIA Let
02	HG-0609	Evans	PI-0012105	Claxton South Clark Street	Finance Closed	TIA Let
02	HG-0610	Evans	PI-0012106	Claxton Church St	Finance Closed	TIA Let
02	HG-0611	Evans	PI-0012107	Claxton S College St	Finance Closed	TIA Let
02	HG-0612	Evans	PI-0012108	Claxton S Ralph St	Finance Closed	TIA Let
02	HG-0613	Evans	PI-0012109	Claxton City Hall Alley	Finance Closed	TIA Let
02	HG-0628	Evans	PI-0012119	Daisy East Railroad St	Finance Closed	TIA Let
02	HG-0632	Evans	PI-0012122	Hagan Turnpike Rd - Hodges St to City Limts	Finance Closed	Local Let
02	HG-0633	Evans	PI-0012123	Hagan Hodges St - Hwy 280 to City Limits	Finance Closed	Local Let
02	HG-0635	Evans	PI-0012125	Hagan Pine Ave - Brewton to Hodges	Finance Closed	Local Let
02	RC09-000030	Jeff Davis	PI-0007037	Bridge Replacement at SR 135 over Altamaha River	Finance Closed	GDOT - OID Let

Heart of Georgia Altamaha
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
02	HG-0677	Jeff Davis	PI-0012133	Jeff Davis Bridgeford Church Rd - CR 296	Finance Closed	Local Let
02	HG-0675	Jeff Davis	PI-0012134	Jeff Davis Pat Dixon Rd	Finance Closed	Local Let
02	HG-0666	Jeff Davis	PI-0012138	Jeff Davis WH Smith Rd - CR 38 and 297	Finance Closed	Local Let
02	HG-0701	Jeff Davis	PI-0012149	Hazlehurst Hester St	Finance Closed	Local Let
02	HG-0702	Jeff Davis	PI-0012150	Hazlehurst Girtman St	Finance Closed	Local Let
02	HG-0703	Jeff Davis	PI-0012151	Hazlehurst Williams St	Finance Closed	Local Let
02	HG-0704	Jeff Davis	PI-0012152	Hazlehurst Martin Luther King Jr Dr	Finance Closed	Local Let
02	HG-0705	Jeff Davis	PI-0012153	Hazlehurst South Tallahassee St - sidewalk	Finance Closed	Local Let
02	HG-0706	Jeff Davis	PI-0012154	Hazlehurst Burketts Ferry Sidewalk	Finance Closed	Local Let
02	HG-0707	Jeff Davis	PI-0012155	Hazlehurst Collins St Sidewalk	Finance Closed	Local Let
02	HG-0745	Johnson	PI-0012164	Johnson Snells Bridge Rd	Finance Closed	TIA Let
02	HG-0737	Johnson	PI-0012167	Johnson Cross Cedar Rd Seg 1	Finance Closed	TIA Let
02	HG-0738	Johnson	PI-0012168	Johnson Cross Cedar Rd Seg 2	Finance Closed	TIA Let
02	HG-0751	Johnson	PI-0012172	Kite Ohoopee St Pr 2	Finance Closed	TIA Let
02	HG-0752	Johnson	PI-0012173	Kite Claxton Blvd	Finance Closed	TIA Let
02	HG-0764	Johnson	PI-0012177	Wrightsville Flanders Lynn Jan and Helen Sts	Finance Closed	Local Let
02	HG-0763	Johnson	PI-0012178	Wrightsville Lakeview Dr	Finance Closed	Local Let
02	HG-0762	Johnson	PI-0012179	Wrightsville Lee St	Finance Closed	Local Let
02	RC09-000039	Laurens	PI-0007413	Hillcrest Parkway from CR493/Industrial Blvd. to SR31/US 441	Complete	Local Let
02	HG-0780	Laurens	PI-0012189	Laurens Country Club Rd	Finance Closed	Local Let
02	HG-0779	Laurens	PI-0012190	Laurens Valambrosia Arthur Wolf Rd	Finance Closed	Local Let
02	HG-0798	Laurens	PI-0012192	Laurens Watkins Hall Rd	Finance Closed	Local Let
02	HG-0788	Laurens	PI-0012194	Laurens Stanley Cemetery Rd	Finance Closed	Local Let
02	HG-0793	Laurens	PI-0012196	Laurens Dublin Eastman Rd	Finance Closed	Local Let
02	HG-0792	Laurens	PI-0012199	Laurens Rock Springs Rd	Finance Closed	Local Let
02	HG-0811	Laurens	PI-0012206	Cadwell Walnut St - Hwy 126 to Snowhill	Finance Closed	TIA Let
02	HG-0821	Laurens	PI-0012212	Dexter Harvey St Seg 1	Finance Closed	TIA Let
02	HG-0825	Laurens	PI-0012213	Dexter Harvey St Seg 2	Finance Closed	TIA Let
02	HG-0822	Laurens	PI-0012214	Dexter Bryant St Seg 1	Finance Closed	TIA Let
02	HG-0830	Laurens	PI-0012217	Dublin Springdale Rd	Finance Closed	Local Let
02	HG-0840	Laurens	PI-0012223	Dudley West St	Finance Closed	TIA Let
02	HG-0835	Laurens	PI-0012224	Dudley Pecan St	Finance Closed	TIA Let
02	HG-0847	Laurens	PI-0012232	East Dublin Keen St	Finance Closed	TIA Let
02	HG-0848	Laurens	PI-0012233	East Dublin Stanley St	Finance Closed	TIA Let
02	HG-0849	Laurens	PI-0012234	East Dublin Virginia St	Finance Closed	TIA Let

Heart of Georgia Altamaha
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
02	HG-0850	Laurens	PI-0012235	East Dublin Daley St	Finance Closed	TIA Let
02	HG-0851	Laurens	PI-0012236	East Dublin Joiner St	Finance Closed	TIA Let
02	HG-0852	Laurens	PI-0012237	East Dublin Derriso Ln	Finance Closed	TIA Let
02	HG-0853	Laurens	PI-0012238	East Dublin North Elm St	Finance Closed	TIA Let
02	HG-0857	Laurens	PI-0012240	East Dublin Torino Dr	Finance Closed	TIA Let
02	HG-0858	Laurens	PI-0012241	East Dublin Falcon Dr	Finance Closed	TIA Let
02	HG-0874	Laurens	PI-0012242	East Dublin Glen Dr	Finance Closed	TIA Let
02	HG-0872	Laurens	PI-0012243	East Dublin Lewis St	Finance Closed	TIA Let
02	HG-0876	Laurens	PI-0012244	East Dublin Attaway	Finance Closed	TIA Let
02	HG-0877	Laurens	PI-0012245	East Dublin West Drive	Finance Closed	TIA Let
02	HG-0859	Laurens	PI-0012246	East Dublin Atwood Dr	Finance Closed	TIA Let
02	HG-0860	Laurens	PI-0012247	East Dublin Jordan St	Finance Closed	TIA Let
02	HG-0861	Laurens	PI-0012248	East Dublin Marion St	Finance Closed	TIA Let
02	HG-0862	Laurens	PI-0012249	East Dublin Braham St	Finance Closed	TIA Let
02	HG-0875	Laurens	PI-0012260	East Dublin Dorsey St	Finance Closed	TIA Let
02	HG-0896	Laurens	PI-0012264	Montrose Railroad St - Part (.22 mile)	Finance Closed	TIA Let
02	HG-0910	Laurens	PI-0012268	Rentz West Railroad St	Finance Closed	TIA Let
02	HG-0911	Laurens	PI-0012269	Rentz Simpson Ave	Finance Closed	TIA Let
02	HG-0777	Laurens	PI-270724-	Laurens Chappel Mill Bridge	Finance Closed	TIA Let
02	HG-0913	Montgomery	PI-0012272	Montgomery Thompson Pond Rd Ph 2	Finance Closed	TIA Let
02	HG-0914	Montgomery	PI-0012273	Montgomery Thompson Pond Rd Ph 3	Finance Closed	TIA Let
02	HG-0932	Montgomery	PI-0012280	Ailey S Lee St	Finance Closed	Local Let
02	HG-0930	Montgomery	PI-0012281	Ailey East Peachtree St	Finance Closed	Local Let
02	HG-0929	Montgomery	PI-0012282	Ailey North Broad St	Finance Closed	Local Let
02	HG-0937	Montgomery	PI-0012286	Alston Church St	Finance Closed	Local Let
02	HG-0952	Montgomery	PI-0012293	Mt Vernon W. Broad St	Finance Closed	Local Let
02	HG-0957	Montgomery	PI-0012295	Mt Vernon Lester Robinson	Finance Closed	Local Let
02	HG-0950	Montgomery	PI-0012296	Mt Vernon Old Ailey Lothair Rd	Finance Closed	Local Let
02	HG-0968	Montgomery	PI-0012301	Vidalia Miracle Lane	Finance Closed	Local Let
02	HG-0977	Tattnall	PI-0012305	Tattnall Lynntown Rd	Finance Closed	Local Let
02	HG-0978	Tattnall	PI-0012306	Tattnall Bubba Kennedy Rd	Finance Closed	Local Let
02	HG-1005	Tattnall	PI-0012312	Collins Pearl St	Finance Closed	TIA Let
02	HG-1004	Tattnall	PI-0012314	Collins Church St	Finance Closed	TIA Let
02	HG-1002	Tattnall	PI-0012316	Collins Railroad St	Finance Closed	TIA Let
02	HG-1051	Tattnall	PI-0012322	Glennville Park Ave	Finance Closed	Local Let

Heart of Georgia Altamaha
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
02	HG-1042	Tattnall	PI-0012323	Glennville Laura St	Finance Closed	Local Let
02	HG-1021	Tattnall	PI-0012324	Glennville Cowart Ave	Finance Closed	Local Let
02	HG-1059	Tattnall	PI-0012325	Glennville Sylvester Ashford Dr	Finance Closed	Local Let
02	HG-1031	Tattnall	PI-0012326	Glennville Hal St	Finance Closed	Local Let
02	HG-1024	Tattnall	PI-0012327	Glennville Gordon St	Finance Closed	Local Let
02	HG-1020	Tattnall	PI-0012328	Glennville Corene Ave	Finance Closed	Local Let
02	HG-1046	Tattnall	PI-0012329	Glennville Mann St	Finance Closed	Local Let
02	HG-1043	Tattnall	PI-0012330	Glennville Lewis St	Finance Closed	Local Let
02	HG-1025	Tattnall	PI-0012331	Glennville Adamson Ave	Finance Closed	Local Let
02	HG-1037	Tattnall	PI-0012332	Glennville Institute St	Finance Closed	Local Let
02	HG-1015	Tattnall	PI-0012333	Glennville Charlton St	Finance Closed	Local Let
02	HG-1049	Tattnall	PI-0012334	Glennville Oakdale Dr	Finance Closed	Local Let
02	HG-1055	Tattnall	PI-0012335	Glennville Rowland Ave	Finance Closed	Local Let
02	HG-1017	Tattnall	PI-0012336	Glennville Church St	Finance Closed	Local Let
02	HG-1032	Tattnall	PI-0012337	Glennville Hencart Rd (East)	Finance Closed	Local Let
02	HG-1009	Tattnall	PI-0012339	Glennville Azalea Rd	Finance Closed	Local Let
02	HG-1035	Tattnall	PI-0012340	Glennville Herrington St	Finance Closed	Local Let
02	HG-1038	Tattnall	PI-0012341	Glennville Irvin St	Finance Closed	Local Let
02	HG-1030	Tattnall	PI-0012342	Glennville Greenwood Dr	Finance Closed	Local Let
02	HG-1039	Tattnall	PI-0012343	Glennville Kelley St	Finance Closed	Local Let
02	HG-1022	Tattnall	PI-0012344	Glennville-DeLoach Lane	Finance Closed	Local Let
02	HG-1058	Tattnall	PI-0012345	Glennville Simon St	Finance Closed	Local Let
02	HG-1063	Tattnall	PI-0012346	Glennville Water St	Finance Closed	Local Let
02	HG-1050	Tattnall	PI-0012354	Glennville Oliver Ln	Finance Closed	Local Let
02	HG-1081	Tattnall	PI-0012362	Reidsville Ohooppee St	Finance Closed	Local Let
02	HG-1086	Tattnall	PI-0012363	Reidsville Woodlawn Terrace	Finance Closed	Local Let
02	HG-1065	Tattnall	PI-0012365	Reidsville Memorial Drive Sidewalk	Finance Closed	Local Let
02	HG-1080	Tattnall	PI-0012366	Reidsville Nelson St	Finance Closed	Local Let
02	HG-1079	Tattnall	PI-0012367	Reidsville McLeod St	Finance Closed	Local Let
02	HG-1090	Telfair	PI-0012376	Telfair Tom Haley Rd	Finance Closed	Local Let
02	HG-1100	Telfair	PI-0012382	Lumber City Johnson St	Finance Closed	Local Let
02	HG-1103	Telfair	PI-0012384	Lumber City Broad St	Finance Closed	Local Let
02	HG-1096	Telfair	PI-0012385	Lumber City Central Ave	Finance Closed	Local Let
02	HG-1099	Telfair	PI-0012387	Lumber City Virginia Ave	Finance Closed	Local Let
02	HG-1102	Telfair	PI-0012388	Lumber City Pond Rd	Finance Closed	Local Let

Heart of Georgia Altamaha
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
02	HG-1123	Telfair	PI-0012402	McRae Spring Ave	Finance Closed	Local Let
02	HG-1124	Telfair	PI-0012403	McRae Industrial Blvd	Finance Closed	Local Let
02	HG-1125	Telfair	PI-0012404	(Part) McRae Magnolia St (West City Limits to Ellison Ave)	Finance Closed	Local Let
02	HG-1126	Telfair	PI-0012405	McRae East Ave	Finance Closed	Local Let
02	HG-1127	Telfair	PI-0012406	(Part) McRae Telfair Ave (MLK Blvd to Parsonage St)	Finance Closed	Local Let
02	HG-1128	Telfair	PI-0012407	McRae College St	Finance Closed	Local Let
02	HG-1129	Telfair	PI-0012408	(Part) McRae 2nd Ave Huckabee St to Willow Creek Lane	Finance Closed	Local Let
02	HG-1131	Telfair	PI-0012409	McRae 1st Ave	Finance Closed	Local Let
02	HG-1145	Toombs	PI-0012422	Toombs Providence Church Rd	Finance Closed	Local Let
02	HG-1146	Toombs	PI-0012423	Toombs Donald Anderson	Finance Closed	Local Let
02	HG-1143	Toombs	PI-0012425	Toombs Mt Moriah Church Rd	Finance Closed	Local Let
02	HG-1142	Toombs	PI-0012426	Toombs Marvin Church Rd	Finance Closed	Local Let
02	HG-1157	Toombs	PI-0012433	Vidalia Mose Coleman Rd	Finance Closed	Local Let
02	HG-1156	Toombs	PI-0012434	Vidalia Michael Collins Dr	Finance Closed	Local Let
02	HG-1159	Toombs	PI-0012435	Vidalia Airport Rd	Finance Closed	Local Let
02	HG-1187	Treutlen	PI-0012447	Treutlen Anderson Pond Rd	Finance Closed	Local Let
02	HG-1169	Treutlen	PI-0012449	Treutlen Old Dair Rd - Wommack Rd	Finance Closed	Local Let
02	HG-1186	Treutlen	PI-0012450	Treutlen Rosemont Church Rd (Part - 2.35 miles) (From SR 199 and go 2.35 miles)	Finance Closed	Local Let
02	HG-1227	Treutlen	PI-0012465	Soperton Westend Dr	Finance Closed	Local Let
02	HG-1225	Treutlen	PI-0012466	Soperton Omega St	Finance Closed	Local Let
02	HG-1228	Treutlen	PI-0012467	Soperton Straight St	Finance Closed	Local Let
02	HG-1210	Treutlen	PI-0012468	Soperton Sessions St	Finance Closed	Local Let
02	HG-1214	Treutlen	PI-0012469	Soperton Woodland Dr	Finance Closed	Local Let
02	HG-1223	Treutlen	PI-0012470	Soperton Texas Ave	Finance Closed	Local Let
02	HG-1193	Treutlen	PI-0012471	Soperton Edwin St	Finance Closed	Local Let
02	HG-1208	Treutlen	PI-0012472	Soperton Florida Ave	Finance Closed	Local Let
02	HG-1197	Treutlen	PI-0012473	Soperton Canady Ave	Finance Closed	Local Let
02	HG-1192	Treutlen	PI-0012474	Soperton Arch St	Finance Closed	Local Let
02	HG-1245	Wayne	PI-0012486	Wayne Widen Rayonier Rd	Finance Closed	TIA Let
02	HG-1248	Wayne	PI-0012487	Wayne Gardi-Broadhurst Rd	Finance Closed	Local Let
02	HG-1234	Wayne	PI-0012489	WayneReg Reclamation and Widening Broadhurst Rd West	Finance Closed	TIA Let
02	HG-1255	Wayne	PI-0012490	Wayne Railroad Crossing at Louisiana Rd	Finance Closed	Local Let
02	HG-1256	Wayne	PI-0012491	Wayne Railroad Crossing at Ed Harrell Rd	Finance Closed	Local Let
02	HG-1254	Wayne	PI-0012492	Wayne Railroad Crossing at Slover Rd	Finance Closed	Local Let
02	HG-1258	Wayne	PI-0012493	Wayne Whaley Rd	Finance Closed	Local Let

Heart of Georgia Altamaha
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
02	HG-1241	Wayne	PI-0012495	Wayne Replace Bridge on Holmesville Rd	Finance Closed	Local Let
02	HG-1242	Wayne	PI-0012496	Wayne US 341 Industrial Pk Rd	Finance Closed	Local Let
02	HG-1281	Wayne	PI-0012504	Jesup South Macon St	Finance Closed	TIA Let
02	HG-1274	Wayne	PI-0012507	Jesup Eleventh St	Finance Closed	Local Let
02	HG-1278	Wayne	PI-0012508	Jesup Robert Hunter Circle	Finance Closed	Local Let
02	HG-1276	Wayne	PI-0012509	Jesup Hunter St	Finance Closed	Local Let
02	HG-1271	Wayne	PI-0012511	Jesup Bay Acres Rd Sidewalk	Finance Closed	Local Let
02	HG-1270	Wayne	PI-0012512	Jesup New East Plum St Sidewalk	Finance Closed	Local Let
02	HG-1268	Wayne	PI-0012513	Jesup New US 301 S Sidewalk	Finance Closed	Local Let
02	HG-1285	Wayne	PI-0012515	Odum Ivey St	Finance Closed	Local Let
02	HG-1290	Wayne	PI-0012516	Odum Tillman St - Railroad to Hires	Finance Closed	Local Let
02	HG-1297	Wheeler	PI-0012523	Alamo Lucille Ave Sidewalk	Finance Closed	Local Let
02	HG-1312	Wheeler	PI-0012531	Glenwood N 5th St	Finance Closed	Local Let
02	HG-1310	Wheeler	PI-0012532	Glenwood N First St	Finance Closed	Local Let
02	HG-1315	Wilcox	PI-0012538	Wilcox Thistle Rd	Finance Closed	Local Let
02	HG-1321	Wilcox	PI-0012539	Wilcox Statham Shoals Rd	Finance Closed	Local Let
02	HG-1320	Wilcox	PI-0012541	Wilcox Lebanon Rd	Finance Closed	Local Let
02	HG-1336	Wilcox	PI-0012550	Abbeville East Monroe	Finance Closed	Local Let
02	HG-1345	Wilcox	PI-0012551	Abbeville Reid St	Finance Closed	Local Let
02	HG-1342	Wilcox	PI-0012552	Abbeville Riverside Dr	Finance Closed	Local Let
02	HG-1343	Wilcox	PI-0012553	Abbeville Barnes St	Finance Closed	Local Let
02	HG-1339	Wilcox	PI-0012555	Abbeville West Monroe	Finance Closed	Local Let
02	HG-1328	Wilcox	PI-0012558	Abbeville Simon Keen Rd	Finance Closed	Local Let
02	HG-1352	Wilcox	PI-0012566	Rochelle Ruben St	Finance Closed	TIA Let
02	HG-1353	Wilcox	PI-0012567	Rochelle Jessie St	Finance Closed	TIA Let
02	HG-1356	Wilcox	PI-0012569	Rochelle Pine St	Finance Closed	TIA Let
03	HG-0007	Appling	PI-0011580	Appling Altamaha School Road	Finance Closed	Local Let
03	HG-0012	Appling	PI-0011584	Baxley Thomas Street Seg 1	Finance Closed	TIA Let
03	HG-0028	Appling	PI-0011600	Baxley Foundry Street	Finance Closed	TIA Let
03	HG-0039	Appling	PI-0011611	Baxley Crowder Street	Finance Closed	TIA Let
03	HG-0040	Appling	PI-0011612	Baxley Dogwood Lane	Finance Closed	TIA Let
03	HG-0041	Appling	PI-0011613	Baxley Lucerne Street	Finance Closed	TIA Let
03	HG-0042	Appling	PI-0011614	Baxley Magnolia Lane	Finance Closed	TIA Let
03	HG-0043	Appling	PI-0011615	Baxley Oak Street Seg 1	Finance Closed	TIA Let
03	HG-0044	Appling	PI-0011616	Baxley Penniman Street	Complete	TIA Let

Heart of Georgia Altamaha
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
03	HG-0045	Appling	PI-0011617	Baxley Second Street	Finance Closed	TIA Let
03	HG-0046	Appling	PI-0011618	Baxley Hopps Street	Finance Closed	TIA Let
03	HG-0047	Appling	PI-0011619	Baxley Barnes Street Seg 2	Finance Closed	TIA Let
03	HG-0048	Appling	PI-0011620	Baxley West Allen Street	Finance Closed	TIA Let
03	HG-0049	Appling	PI-0011621	Baxley Washington Street	Finance Closed	TIA Let
03	HG-0050	Appling	PI-0011622	Baxley Dean Street	Finance Closed	TIA Let
03	HG-0051	Appling	PI-0011623	Baxley Douglas Drive	Complete	TIA Let
03	HG-0052	Appling	PI-0011624	Baxley First Street	Complete	TIA Let
03	HG-0053	Appling	PI-0011625	Baxley South Harvey Street	Finance Closed	TIA Let
03	HG-0054	Appling	PI-0011626	Baxley Jerome Street	Finance Closed	TIA Let
03	HG-0055	Appling	PI-0011627	Baxley Jr High Drive	Finance Closed	TIA Let
03	HG-0129	Appling	PI-0011630	Surrency Norwood Street	Finance Closed	TIA Let
03	HG-0140	Bleckley	PI-0011635	Bleckley Browning Drive Resurfacing	Finance Closed	Local Let
03	HG-0141	Bleckley	PI-0011636	Bleckley Bates Road Resurfacing	Finance Closed	Local Let
03	HG-0142	Bleckley	PI-0011637	Bleckley Crest Drive Resurfacing	Finance Closed	Local Let
03	HG-0145	Bleckley	PI-0011856	Bleckley Cary Salem Road Resurfacing	Finance Closed	Local Let
03	HG-0147	Bleckley	PI-0011858	Bleckley Magnolia Road Resurfacing (Begin at Centennery Rd and go 2.0 miles North)	Finance Closed	Local Let
03	HG-0148	Bleckley	PI-0011859	Cochran Railroad Avenue	Finance Closed	Local Let
03	HG-0149	Bleckley	PI-0011860	Cochran Lewis Street	Finance Closed	TIA Let
03	HG-0155	Bleckley	PI-0011866	Cochran Palm Street	Finance Closed	TIA Let
03	HG-0156	Bleckley	PI-0011867	Cochran Crest Drive	Finance Closed	TIA Let
03	HG-0167	Candler	PI-0011869	Candler St Matthews Church Road	Finance Closed	Local Let
03	HG-0159	Candler	PI-0011871	Candler Eden Church Road	Finance Closed	Local Let
03	HG-0185	Candler	PI-0011889	Metter Neal Street	Complete	Local Let
03	HG-0186	Candler	PI-0011890	Metter South Lewis Street	Finance Closed	Local Let
03	HG-0187	Candler	PI-0011891	Metter East Lillian Street	Complete	Local Let
03	HG-0188	Candler	PI-0011892	Metter Haymans Street	Complete	Local Let
03	HG-0189	Candler	PI-0011893	Metter East Hiawatha Street	Complete	Local Let
03	HG-0198	Candler	PI-0011899	Pulaski Back Street Seg 2	Complete	TIA Let
03	HG-0197	Candler	PI-0011900	Pulaski Lee Street	Complete	TIA Let
03	HG-0207	Dodge	PI-0011908	Dodge Roddy Highway	Complete	TIA Let
03	HG-0208	Dodge	PI-0011909	Dodge Horne Road	Complete	TIA Let
03	HG-0209	Dodge	PI-0011910	Dodge Jim Ross Road = Part (2.95 mi) - (Begin at SR 87 End at Ran Stewart Road (CR 74))	Finance Closed	TIA Let
03	HG-0220	Dodge	PI-0011913	Chauncey Durham Street - (.228 mile not on LMIG)	Finance Closed	TIA Let
03	HG-0242	Dodge	PI-0011914	Eastman Ward St - Dodge Ave to 1st Ave	Finance Closed	Local Let

Heart of Georgia Altamaha
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
03	HG-0243	Dodge	PI-0011923	Eastman Ward St - Hwy 46 to 1st Ave	Finance Closed	Local Let
03	HG-0273	Dodge	PI-0011943	Eastman Edgewood Rd - MLK Dr to MLK Dr	Finance Closed	Local Let
03	HG-0241	Dodge	PI-0011950	Eastman Ada St - 14th to Dead end	Finance Closed	Local Let
03	HG-0326	Dodge	PI-0011958	Eastman Morgan Creek Dr - Mary Alexander to Bypass	Finance Closed	Local Let
03	HG-0258	Dodge	PI-0011964	Eastman Popular St - 2nd to 1st	Finance Closed	Local Let
03	HG-0267	Dodge	PI-0011969	Eastman 11th Ave - Pine Dr to Oak	Finance Closed	Local Let
03	HG-0422	Dodge	PI-0011973	Eastman 12th Ave - Fitzgerald to Oak	Finance Closed	Local Let
03	HG-0423	Dodge	PI-0011974	Eastman 11th Ave - Creighton to Pine Drive	Finance Closed	Local Let
03	HG-0310	Dodge	PI-0011976	Eastman Foster St - Hwy 46 to 3rd Ave	Finance Closed	Local Let
03	HG-0311	Dodge	PI-0011977	Eastman Foster St - Hwy 46 to Anson Ave	Finance Closed	Local Let
03	HG-0350	Dodge	PI-0011978	Eastman Golf Course Rd - Cochran Rd to Jack Johnson	Finance Closed	Local Let
03	HG-0279	Dodge	PI-0011979	Eastman Ogden St - 2nd to 5th	Finance Closed	Local Let
03	HG-0282	Dodge	PI-0011980	Eastman Livingston St - Leitch to Page	Finance Closed	Local Let
03	HG-0290	Dodge	PI-0011981	Eastman North St - Page to 14th Ave	Finance Closed	Local Let
03	HG-0295	Dodge	PI-0011982	Eastman Dorough St - 14th to Norman	Finance Closed	Local Let
03	HG-0254	Dodge	PI-0011983	Eastman 10th Ave - Forest Lake to 9th	Finance Closed	Local Let
03	HG-0275	Dodge	PI-0011984	Eastman 3rd Ave - Legion Dr to Delacy St	Finance Closed	Local Let
03	HG-0353	Dodge	PI-0011985	Eastman 10th Ave - Main to Oak	Finance Closed	Local Let
03	HG-0348	Dodge	PI-0011986	Eastman Greenwood St - 5th to 7th	Finance Closed	Local Let
03	HG-0298	Dodge	PI-0011987	Eastman Magnolia St - 5th to 3rd	Finance Closed	Local Let
03	HG-0318	Dodge	PI-0011988	Eastman 9th Ave - Page to City Limits	Finance Closed	Local Let
03	HG-0337	Dodge	PI-0011989	Eastman Pine St - 10th to 5th	Finance Closed	Local Let
03	HG-0339	Dodge	PI-0011990	Eastman 7th Ave - Oak St to Dead end	Finance Closed	Local Let
03	HG-0354	Dodge	PI-0011991	Eastman 12th Ave - Main to Oak	Finance Closed	Local Let
03	HG-0355	Dodge	PI-0011992	Eastman 13th Ave - Oak to Main	Finance Closed	Local Let
03	HG-0346	Dodge	PI-0011993	Eastman 14th Ave - Main to Oak	Finance Closed	Local Let
03	HG-0356	Dodge	PI-0011994	Eastman 8th Ave - Main to Oak	Finance Closed	Local Let
03	HG-0357	Dodge	PI-0011995	7th Ave - Oak to Main	Finance Closed	Local Let
03	HG-0358	Dodge	PI-0011996	6th Ave - Main to Oak	Finance Closed	Local Let
03	HG-0362	Dodge	PI-0011997	Eastman Hardin St - Page To Dead End	Finance Closed	Local Let
03	HG-0260	Dodge	PI-0011999	Eastman Jessup St - 9th Ave to 4th Ave	Finance Closed	Local Let
03	HG-0332	Dodge	PI-0012000	Eastman Park Way - 5th Ave to Main	Finance Closed	Local Let
03	HG-0317	Dodge	PI-0012006	Eastman 9th Ave - Oak to Page	Finance Closed	Local Let
03	HG-0302	Dodge	PI-0012008	Eastman Oak Ct - Pine Haven to Dead End	Finance Closed	Local Let
03	HG-0321	Dodge	PI-0012010	Eastman Odgen Lane - 2nd to 5th	Finance Closed	Local Let

Heart of Georgia Altamaha
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
03	HG-0281	Dodge	PI-0012014	Eastman Clements St - 4th to 7th	Finance Closed	Local Let
03	HG-0409	Dodge	PI-0012017	Eastman 1st Ave - 5th Ave to South Carolina	Finance Closed	Local Let
03	HG-0376	Dodge	PI-0012020	Eastman Locust Lane - Hawkinsville Rd to Dead End	Finance Closed	Local Let
03	HG-0375	Dodge	PI-0012021	Eastman Laurel Lane - Dead End to Dead End	Finance Closed	Local Let
03	HG-0361	Dodge	PI-0012036	Eastman 17th Ave - Main to Oak	Finance Closed	Local Let
03	HG-0325	Dodge	PI-0012037	Eastman Oak Forest Rd - Plaza to Dead End	Finance Closed	Local Let
03	HG-0329	Dodge	PI-0012039	Eastman 4th Ave - 5th to Main	Finance Closed	Local Let
03	HG-0405	Dodge	PI-0012040	Eastman Wendy Way - Nancy St to Russell St	Finance Closed	Local Let
03	HG-0425	Dodge	PI-0012041	Eastman Pine Dr - 9th to 12th	Finance Closed	Local Let
03	HG-0292	Dodge	PI-0012042	Eastman Sheldon St - Anson Ave to Dead End	Finance Closed	Local Let
03	HG-0493	Emanuel	PI-0012045	Emanuel Odomville Church Rd	Finance Closed	TIA Let
03	HG-0430	Emanuel	PI-0012049	Emanuel Old Savannah Rd	Finance Closed	TIA Let
03	HG-0479	Emanuel	PI-0012050	Emanuel Pendleton Springs Rd	Finance Closed	TIA Let
03	HG-0525	Emanuel	PI-0012055	Swainsboro Lambs Bridge Road	Finance Closed	Local Let
03	HG-0553	Emanuel	PI-0012060	Swainsboro Short Street	Finance Closed	Local Let
03	HG-0537	Emanuel	PI-0012063	Swainsboro Fortune Loop	Finance Closed	Local Let
03	HG-0551	Emanuel	PI-0012066	Swainsboro Oaklawn Dr	Finance Closed	Local Let
03	HG-0536	Emanuel	PI-0012069	Swainsboro Prosperity Dr	Finance Closed	Local Let
03	HG-0538	Emanuel	PI-0012070	Swainsboro West Meadow Lake	Finance Closed	Local Let
03	HG-0540	Emanuel	PI-0012071	Swainsboro Arden Dr	Finance Closed	Local Let
03	HG-0543	Emanuel	PI-0012074	Swainsboro Mcleod Bridge Rd	Finance Closed	Local Let
03	HG-0544	Emanuel	PI-0012075	Swainsboro Old Nunez Rd	Finance Closed	Local Let
03	HG-0547	Emanuel	PI-0012077	Swainsboro Lake Luck Dr	Finance Closed	Local Let
03	HG-0550	Emanuel	PI-0012079	Swainsboro Moreland Ave	Finance Closed	Local Let
03	HG-0575	Evans	PI-0012087	Evans Stafford Rd	Finance Closed	Local Let
03	HG-0577	Evans	PI-0012088	Evans Lex Strickland Rd	Finance Closed	Local Let
03	HG-0578	Evans	PI-0012089	Evans Melissa Circle	Finance Closed	Local Let
03	HG-0596	Evans	PI-0012092	Claxton Perry Lee Deloach	Complete	TIA Let
03	HG-0597	Evans	PI-0012093	Claxton West Liberty Street Seg 1	Complete	TIA Let
03	HG-0598	Evans	PI-0012094	Claxton West Liberty Street Seg 2	Complete	TIA Let
03	HG-0614	Evans	PI-0012110	Claxton Barnes St	Complete	TIA Let
03	HG-0615	Evans	PI-0012111	Claxton Freeman St	Complete	TIA Let
03	HG-0616	Evans	PI-0012112	Claxton S Claxton Ave	Complete	TIA Let
03	HG-0617	Evans	PI-0012113	Claxton Ridge Street	Complete	TIA Let
03	HG-0618	Evans	PI-0012114	Claxton E Long St	Complete	TIA Let

Heart of Georgia Altamaha
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
03	HG-0619	Evans	PI-0012115	Claxton Bowen Lane	Complete	TIA Let
03	HG-0621	Evans	PI-0012116	Claxton S Peters St	Complete	TIA Let
03	HG-0623	Evans	PI-0012117	Claxton E Smith St - (Part) (S. Newton St. to Anderson Ave.)	Complete	TIA Let
03	HG-0627	Evans	PI-0012120	Daisy West Railroad St	Complete	TIA Let
03	HG-0636	Evans	PI-0012126	Hagan Cemetery Rd - Turnpike to Old Dublin	Finance Closed	Local Let
03	HG-0637	Evans	PI-0012127	Hagan Calhoun Street	Finance Closed	Local Let
03	HG-0630	Evans	PI-0012128	Hagan South Railroad Ave -Perkins Mill to Calhoun St	Finance Closed	Local Let
03	HG-0638	Evans	PI-0012129	Hagan Hodges St - Hwy 280 to Cedar	Finance Closed	Local Let
03	HG-0657	Evans	PI-0012130	Hagan Smith St - Hwy 280 to Turnpike	Finance Closed	Local Let
03	HG-0667	Jeff Davis	PI-0012140	Jeff Davis Philadelphia Church Rd - CR 294	Finance Closed	Local Let
03	HG-0672	Jeff Davis	PI-0012141	Jeff Davis Satilla Church Rd	Finance Closed	Local Let
03	HG-0691	Jeff Davis	PI-0012142	Jeff Davis Elizabeth Church Rd	Finance Closed	Local Let
03	HG-0708	Jeff Davis	PI-0012156	Hazlehurst Kersey St	Complete	TIA Let
03	HG-0709	Jeff Davis	PI-0012157	Hazlehurst Sycamore St	Complete	TIA Let
03	HG-0710	Jeff Davis	PI-0012158	Hazlehurst East Plum St	Complete	TIA Let
03	HG-0711	Jeff Davis	PI-0012159	Hazlehurst Collins St	Complete	TIA Let
03	HG-0712	Jeff Davis	PI-0012160	Hazlehurst Wilson St	Complete	TIA Let
03	HG-0747	Johnson	PI-0012169	Johnson Tuckers Grove Church Rd Ph 1	Complete	Local Let
03	HG-0741	Johnson	PI-0012170	Johnson Pringle Rd	Finance Closed	TIA Let
03	HG-0753	Johnson	PI-0012174	Kite Hatcher St	Complete	TIA Let
03	HG-0761	Johnson	PI-0012180	Wrightsville Myrtle Ave	Finance Closed	Local Let
03	HG-0767	Johnson	PI-0012181	Wrightsville Court St	Finance Closed	Local Let
03	HG-0768	Johnson	PI-0012182	Wrightsville Georgia Ave	Finance Closed	Local Let
03	HG-0770	Johnson	PI-0012183	Wrightsville Bradford St	Finance Closed	Local Let
03	HG-0786	Laurens	PI-0012191	Laurens Butler Rd	Finance Closed	Local Let
03	HG-0787	Laurens	PI-0012193	Laurens Thairdell Rd	Finance Closed	Local Let
03	HG-0789	Laurens	PI-0012195	Laurens Anderson Rd	Finance Closed	Local Let
03	HG-0802	Laurens	PI-0012197	Laurens Mark Wood Rd	Finance Closed	Local Let
03	HG-0807	Laurens	PI-0012198	Laurens Old Toombsboro Rd	Finance Closed	Local Let
03	HG-0805	Laurens	PI-0012200	Laurens Ed Becham Rd	Finance Closed	Local Let
03	HG-0812	Laurens	PI-0012201	Cadwell Coleman St Seg 1	Finance Closed	TIA Let
03	HG-0813	Laurens	PI-0012202	Cadwell Coleman St Seg 2	Finance Closed	TIA Let
03	HG-0809	Laurens	PI-0012204	Cadwell Snowhill St - Hwy 117 to Railroad	Finance Closed	TIA Let
03	HG-0814	Laurens	PI-0012205	Cadwell Coleman St Seg 3	Finance Closed	TIA Let
03	HG-0815	Laurens	PI-0012207	Cadwell Coleman St Seg 4	Finance Closed	TIA Let

Heart of Georgia Altamaha
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
03	HG-0810	Laurens	PI-0012208	Cadwell Walnut McCook St	Finance Closed	TIA Let
03	HG-0816	Laurens	PI-0012209	Cadwell Coleman St Seg 5	Finance Closed	TIA Let
03	HG-0826	Laurens	PI-0012215	Dexter Bryant St Seg 2	Complete	TIA Let
03	HG-0832	Laurens	PI-0012218	Dublin Stubbs Park Rd	Complete	Local Let
03	HG-0839	Laurens	PI-0012225	Dudley Oak St	Complete	TIA Let
03	HG-0856	Laurens	PI-0012239	East Dublin Piedmont Dr	Complete	TIA Let
03	HG-0863	Laurens	PI-0012250	East Dublin Rosewood Dr	Finance Closed	TIA Let
03	HG-0864	Laurens	PI-0012251	East Dublin Larsen St	Finance Closed	TIA Let
03	HG-0865	Laurens	PI-0012252	East Dublin South Dr	Finance Closed	TIA Let
03	HG-0866	Laurens	PI-0012253	East Dublin Buckingham	Finance Closed	TIA Let
03	HG-0895	Laurens	PI-0012254	East Dublin Powell Dr	Complete	TIA Let
03	HG-0867	Laurens	PI-0012255	East Dublin Ferry St Seg 1	Complete	TIA Let
03	HG-0868	Laurens	PI-0012256	East Dublin Getty St	Complete	TIA Let
03	HG-0869	Laurens	PI-0012257	East Dublin Taylor Ln	Complete	TIA Let
03	HG-0870	Laurens	PI-0012258	East Dublin Poplar St	Complete	TIA Let
03	HG-0871	Laurens	PI-0012259	East Dublin Stewart St	Complete	TIA Let
03	HG-0878	Laurens	PI-0012261	East Dublin Jackson St	Complete	TIA Let
03	HG-0879	Laurens	PI-0012262	East Dublin Ferry St Seg 2 - Part (Circle Dr to Johnson St)	Complete	TIA Let
03	HG-0904	Laurens	PI-0012270	Rentz Circle Dr	Complete	TIA Let
03	HG-0915	Montgomery	PI-0012274	Montgomery Thompson Pond Rd Ph 4	Finance Closed	TIA Let
03	HG-0916	Montgomery	PI-0012275	Montgomery Taylor Springs Rd	Finance Closed	TIA Let
03	HG-0928	Montgomery	PI-0012283	Ailey West Old Ailey Lothair Rd	Finance Closed	TIA Let
03	HG-0927	Montgomery	PI-0012284	Ailey City Street Striping	Finance Closed	TIA Let
03	HG-0938	Montgomery	PI-0012287	Alston Wilkes Circle - Part (From Carrie Drive North approximately .11 miles)	Finance Closed	TIA Let
03	HG-0965	Montgomery	PI-0012292	Mt Vernon Alston Rd	Finance Closed	TIA Let
03	HG-0959	Montgomery	PI-0012294	Mt Vernon MLK JR Dr	Finance Closed	TIA Let
03	HG-0946	Montgomery	PI-0012297	Mt Vernon Robinson St	Finance Closed	TIA Let
03	HG-0942	Montgomery	PI-0012298	Mt Vernon North Washington St	Finance Closed	TIA Let
03	HG-0941	Montgomery	PI-0012299	Mt Vernon South Washington St	Finance Closed	TIA Let
03	RC09-000062	Tattnall	PI-0008289	SR 23, 57 Passing Lanes Glennville to Reidsville	Complete	TIA Let
03	HG-0976	Tattnall	PI-0012304	Tattnall Cyril Burkhalter and Mile Field Rd (Part) (Begin at Cyril Burkhalter RD GA 23/57 and End at US 301/73)	Construction	Local Let
03	HG-0980	Tattnall	PI-0012307	Tattnall Hillview Rd	Finance Closed	Local Let
03	HG-0987	Tattnall	PI-0012308	Tattnall Airport Rd	Complete	Local Let
03	HG-1006	Tattnall	PI-0012313	Collins Jones St	Complete	TIA Let
03	HG-1003	Tattnall	PI-0012315	Collins Williams St	Complete	TIA Let

Heart of Georgia Altamaha
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
03	HG-1041	Tattnall	PI-0012338	Glennville Lakeview Dr	Finance Closed	Local Let
03	HG-1019	Tattnall	PI-0012347	Glennville Continental Dr	Finance Closed	Local Let
03	HG-1057	Tattnall	PI-0012348	Glennville Sharon Rd	Finance Closed	Local Let
03	HG-1060	Tattnall	PI-0012349	Glennville Taylor Lane	Finance Closed	Local Let
03	HG-1053	Tattnall	PI-0012350	Glennville Queen Dr	Finance Closed	Local Let
03	HG-1010	Tattnall	PI-0012351	Glennville Baker St	Finance Closed	Local Let
03	HG-1054	Tattnall	PI-0012352	Glennville Railroad St	Finance Closed	Local Let
03	HG-1040	Tattnall	PI-0012353	Glennville Kicklighter St	Finance Closed	Local Let
03	HG-1014	Tattnall	PI-0012355	Glennville Cedar St	Finance Closed	Local Let
03	HG-1056	Tattnall	PI-0012356	Glennville Rustin St	Finance Closed	Local Let
03	HG-1016	Tattnall	PI-0012357	Glennville China St	Finance Closed	Local Let
03	HG-1011	Tattnall	PI-0012358	Glennville Banks St	Finance Closed	Local Let
03	HG-1045	Tattnall	PI-0012359	Glennville Loves Chapel Rd	Finance Closed	Local Let
03	HG-1069	Tattnall	PI-0012368	Reidsville Blount St	Finance Closed	Local Let
03	HG-1067	Tattnall	PI-0012369	Reidsville Anderson St	Finance Closed	Local Let
03	HG-1071	Tattnall	PI-0012370	Reidsville Chandler Ave	Finance Closed	Local Let
03	HG-1072	Tattnall	PI-0012371	Reidsville Church St	Finance Closed	Local Let
03	HG-1074	Tattnall	PI-0012372	Reidsville Glenview Dr	Finance Closed	Local Let
03	HG-1092	Telfair	PI-0012377	Telfair Fishing Creek Rd	Finance Closed	Local Let
03	HG-1093	Telfair	PI-0012378	Telfair Kinnett and Friendship Connector - Yawn Rd	Finance Closed	Local Let
03	HG-1108	Telfair	PI-0012381	Lumber City Randall St	Complete	TIA Let
03	HG-1101	Telfair	PI-0012383	Lumber City West Ave	Complete	TIA Let
03	HG-1098	Telfair	PI-0012386	Lumber City Church St	Complete	TIA Let
03	HG-1105	Telfair	PI-0012390	Lumber City Sand Pit Rd	Complete	TIA Let
03	HG-1104	Telfair	PI-0012392	Lumber City Pine St	Complete	TIA Let
03	HG-1129	Telfair	PI-0012398	(Part) McRae 2nd Ave Andrew St to Oak St	Finance Closed	Local Let
03	HG-1132	Telfair	PI-0012410	McRae 5th Ave	Finance Closed	Local Let
03	HG-1133	Telfair	PI-0012411	McRae Graham St	Finance Closed	Local Let
03	HG-1134	Telfair	PI-0012412	McRae Brewton	Finance Closed	Local Let
03	HG-1135	Telfair	PI-0012413	(Part) McRae Bruce (Macville Ave to East Willow Creek Lane)	Finance Closed	Local Let
03	HG-1136	Telfair	PI-0012414	McRae 4th Ave	Finance Closed	Local Let
03	HG-1121	Telfair	PI-0012415	(Part) McRae 8th Ave (Liberty St to Willow Creek Lane)	Finance Closed	Local Let
03	HG-1127	Telfair	PI-0012416	(Part) McRae Telfair Ave (Smith to Willow Creek Lane)	Finance Closed	Local Let
03	HG-1116	Telfair	PI-0012417	McRae Strozier Street	Finance Closed	Local Let
03	HG-1141	Toombs	PI-0012419	Toombs Lyons Center Rd	Finance Closed	Local Let

Heart of Georgia Altamaha
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
03	HG-1140	Toombs	PI-0012420	Toombs County wide Striping	Finance Closed	Local Let
03	HG-1148	Toombs	PI-0012424	Toombs Five Point Resurfacing	Finance Closed	Local Let
03	HG-1144	Toombs	PI-0012428	Toombs New Normantown Rd	Finance Closed	Local Let
03	HG-1151	Toombs	PI-0012430	Lyons West Oglethorpe Ave	Finance Closed	Local Let
03	HG-1152	Toombs	PI-0012431	Lyons North Lanier and North Lexington	Complete	Local Let
03	HG-1154	Toombs	PI-0012432	Lyons SR 292 and Oxley Dr	Complete	TIA Let
03	HG-1158	Toombs	PI-0012437	Vidalia Pete Phillips Rd	Finance Closed	Local Let
03	HG-1160	Toombs	PI-0012438	Vidalia Brinson Rd	Finance Closed	Local Let
03	HG-1161	Toombs	PI-0012439	Vidalia Lowery Place	Finance Closed	Local Let
03	HG-1162	Toombs	PI-0012440	Vidalia Curry St	Finance Closed	Local Let
03	HG-1163	Toombs	PI-0012441	Vidalia Truman St	Finance Closed	Local Let
03	HG-1164	Toombs	PI-0012442	Vidalia Rudell Rd	Finance Closed	Local Let
03	HG-1165	Toombs	PI-0012443	Vidalia Semco Rd	Finance Closed	Local Let
03	HG-1167	Toombs	PI-0012444	Vidalia Upgrade Railroad Crossing (Part) (8 crossings)	Finance Closed	Local Let
03	RC09-000077	Toombs	PI-522220-	Widening of U.S. 1/SR 4 from North of Williams Creek (near Appling line) to Green Oak Road, 522190, 522180	Construction	TIA Let
03	HG-1177	Treutlen	PI-0012451	Treutlen Ohoopsee Bend Rd (2.1 miles) (From SR 86 to Ohoopsee Bend Rd. Dead End)	Finance Closed	Local Let
03	HG-1176	Treutlen	PI-0012452	Treutlen Deer Run Rd (Part - 0.8 miles) (From Oglethorpe Rd to Holton Chapel Rd)	Finance Closed	TIA Let
03	HG-1182	Treutlen	PI-0012453	Treutlen Tobacco Trail	Finance Closed	TIA Let
03	HG-1178	Treutlen	PI-0012454	Treutlen Norristown Rd (Part - 0.3 miles) (3 bad spots of 0.1 mile each from Crooked Run Rd. to SR 171/US 221 at County Line)	Finance Closed	TIA Let
03	HG-1181	Treutlen	PI-0012455	Treutlen Crooked Run Rd (Part - 1.25 miles, Segment 2) (From begin at Twin Pond Rd and go 1.25 miles)	Finance Closed	TIA Let
03	HG-1173	Treutlen	PI-0012456	Treutlen Secret Forest Rd	Finance Closed	TIA Let
03	HG-1217	Treutlen	PI-0012462	Soperton Varnedo St	Finance Closed	Local Let
03	HG-1226	Treutlen	PI-0012475	Soperton Pitus Rd	Finance Closed	Local Let
03	HG-1230	Treutlen	PI-0012476	Soperton Alpha Rd	Finance Closed	Local Let
03	HG-1229	Treutlen	PI-0012477	Soperton Faith Circle	Finance Closed	Local Let
03	HG-1231	Treutlen	PI-0012478	Soperton Flordia Ave Ext	Finance Closed	Local Let
03	HG-1198	Treutlen	PI-0012479	Soperton Kelly St	Finance Closed	Local Let
03	HG-1196	Treutlen	PI-0012481	Soperton Ivy Circle	Finance Closed	Local Let
03	HG-1199	Treutlen	PI-0012482	Soperton Maple St	Finance Closed	Local Let
03	HG-1219	Treutlen	PI-0012483	Soperton Clover St	Finance Closed	Local Let
03	HG-1194	Treutlen	PI-0012484	Soperton Berry St	Finance Closed	Local Let
03	HG-1195	Treutlen	PI-0012485	Soperton Norman St	Finance Closed	Local Let
03	HG-1251	Wayne	PI-0012497	Wayne Linden Bluff Rd	Finance Closed	Local Let
03	HG-1252	Wayne	PI-0012498	Wayne Killingsworth Road	Finance Closed	Local Let

Heart of Georgia Altamaha
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
03	HG-1253	Wayne	PI-0012499	Wayne Holmesville Rd Resurfacing	Finance Closed	Local Let
03	HG-1240	Wayne	PI-0012500	Wayne Holmesville Rd Construction (from Odum Rd South 2.5 miles)	Finance Closed	Local Let
03	HG-1267	Wayne	PI-0012503	Jesup West Orange St/US 84 Intersection	Complete	TIA Let
03	HG-1266	Wayne	PI-0012505	Jesup West Cherry St	Complete	TIA Let
03	HG-1265	Wayne	PI-0012510	Jesup West Pine St	Complete	TIA Let
03	HG-1286	Wayne	PI-0012517	Odum Tillman St - (Part) (Main St. to Roberson Rd.)	Finance Closed	Local Let
03	HG-1294	Wheeler	PI-0012520	Wheeler Mt Olivet Church Rd Bridge	Finance Closed	Local Let
03	HG-1299	Wheeler	PI-0012525	Alamo Kent St	Finance Closed	TIA Let
03	HG-1300	Wheeler	PI-0012526	Alamo Second St	Finance Closed	TIA Let
03	HG-1301	Wheeler	PI-0012527	Alamo West Railroad	Finance Closed	TIA Let
03	HG-1302	Wheeler	PI-0012528	Alamo Snowhill Rd	Finance Closed	TIA Let
03	HG-1306	Wheeler	PI-0012533	Glenwood West 4th Ave and West 1st Ave (Part) (Only West 4th Ave)	Finance Closed	TIA Let
03	HG-1305	Wheeler	PI-0012534	Glenwood West 6th and 5th Ave	Finance Closed	TIA Let
03	HG-1308	Wheeler	PI-0012535	Glenwood S 4th St and N 4th St	Finance Closed	TIA Let
03	HG-1295	Wheeler	PI-0014178	Wheeler Ochwalkee Creek Bridge	Finance Closed	TIA Let
03	HG-1291	Wheeler	PI-532342-	Wheeler Alligator Creek Bridge	Finance Closed	GDOT - OPD Let
03	HG-1322	Wilcox	PI-0012540	Wilcox Walker Rd	Finance Closed	Local Let
03	HG-1329	Wilcox	PI-0012548	Abbeville Wilson Rd	Complete	Local Let
03	HG-1338	Wilcox	PI-0012549	Abbeville West Neopolis	Complete	Local Let
03	HG-1346	Wilcox	PI-0012554	Abbeville W Neapolis St	Complete	Local Let
03	HG-1334	Wilcox	PI-0012556	Abbeville Depot St	Complete	Local Let
03	HG-1340	Wilcox	PI-0012557	Abbeville Church St	Complete	Local Let
03	HG-1326	Wilcox	PI-0012559	Abbeville College St	Complete	Local Let
03	HG-1335	Wilcox	PI-0012560	Abbeville College St Seg 2	Complete	Local Let
03	HG-1347	Wilcox	PI-0012561	Abbeville Sibbie Rd	Complete	Local Let
03	HG-1344	Wilcox	PI-0012562	Abbeville Burkett St	Complete	Local Let
03	HG-1333	Wilcox	PI-0012563	Abbeville West Park Ave	Complete	Local Let
03	HG-1332	Wilcox	PI-0012564	Abbeville East Park Ave	Complete	Local Let
03	HG-1355	Wilcox	PI-0012568	Rochelle Ginhouse St	Finance Closed	TIA Let
03	HG-1357	Wilcox	PI-0012570	Rochelle Mill St	Finance Closed	TIA Let
Multiple		Regional	PI-A000627	Program Administration		

Heart of Georgia Altamaha
Annual Report - TIA Funds Only
Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
RC09-000003	Appling	01	PI-0001216	Bridge Replacement of SR 4/US 1 over Altamaha River and Overflow, and Williams Creek	\$4,969,781	\$4,274,744	\$4,274,744	\$0	No	Blended Project - Total Project Cost \$28,061,223
HG-0005	Appling	01	PI-0011578	Appling Zoar Road	\$2,889,000	\$2,834,281	\$2,834,281	\$0	No	N/A
HG-0009	Appling	01	PI-0011581	Baxley Barnes Street Seg 1	\$8,400	\$9,080	\$9,080	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0010	Appling	01	PI-0011582	Baxley Lee Street Seg 1	\$9,800	\$9,094	\$9,094	\$0	No	N/A
HG-0011	Appling	01	PI-0011583	Baxley Miles Street	\$21,000	\$17,519	\$17,519	\$0	No	N/A
HG-0013	Appling	01	PI-0011585	Baxley Weaver Street East	\$9,800	\$15,681	\$15,681	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0014	Appling	01	PI-0011586	Baxley NE Park Avenue	\$116,000	\$75,576	\$75,576	\$0	No	N/A
HG-0015	Appling	01	PI-0011587	Baxley NFL Drive	\$32,200	\$12,965	\$12,965	\$0	No	N/A
HG-0016	Appling	01	PI-0011588	Baxley Third Street	\$19,600	\$13,398	\$13,398	\$0	No	N/A
HG-0017	Appling	01	PI-0011589	Baxley Pine Street Extension	\$61,600	\$24,125	\$24,125	\$0	No	N/A
HG-0018	Appling	01	PI-0011590	Baxley East Allen Street	\$143,072	\$55,224	\$55,224	\$0	No	N/A
HG-0019	Appling	01	PI-0011591	Baxley Heritage Drive	\$11,200	\$10,312	\$10,312	\$0	No	N/A
HG-0020	Appling	01	PI-0011592	Baxley Ivey Street East	\$11,200	\$7,802	\$7,802	\$0	No	N/A
HG-0021	Appling	01	PI-0011593	Baxley Page Street	\$16,800	\$244	\$244	\$0	No	N/A
HG-0022	Appling	01	PI-0011594	Baxley Crosby Street Seg 1	\$13,066	\$12,329	\$12,329	\$0	No	N/A
HG-0023	Appling	01	PI-0011595	Baxley SE Park Avenue	\$81,895	\$46,339	\$46,339	\$0	No	N/A
HG-0134	Appling	01	PI-0011628	Surrency Cemetery Street	\$36,400	\$31,349	\$31,349	\$0	No	N/A
HG-0135	Bleckley	01	PI-0011631	Bleckley Jones Road Bridge	\$139,000	\$137,757	\$137,757	\$0	No	N/A
HG-0137	Bleckley	01	PI-0011632	Bleckley Jac Arts Road Resurfacing	\$140,170	\$55,123	\$55,123	\$0	No	N/A
HG-0138	Bleckley	01	PI-0011633	Bleckley Roy Bryant Road Paving	\$235,800	\$233,692	\$233,692	\$0	No	N/A
HG-0139	Bleckley	01	PI-0011634	Bleckley Pineland Estates Road Paving	\$113,385	\$112,533	\$112,533	\$0	No	N/A
HG-0151	Bleckley	01	PI-0011862	Cochran Maple Street	\$35,663	\$32,442	\$32,442	\$0	No	N/A
HG-0153	Bleckley	01	PI-0011864	Cochran Seventh Street	\$45,076	\$37,961	\$37,961	\$0	No	N/A
HG-0154	Bleckley	01	PI-0011865	Cochran Ash Street	\$149,837	\$146,260	\$146,260	\$0	No	Blended Project (Local Funds) - Total Project Cost \$186.860
HG-0158	Candler	01	PI-0011868	Candler East Pulaski Highway	\$266,000	\$210,241	\$210,241	\$0	No	N/A
HG-0166	Candler	01	PI-0011870	Candler Oak Tree Road	\$688,017	\$688,017	\$688,017	\$0	No	N/A
HG-0170	Candler	01	PI-0011874	Metter Central Avenue	\$180,606	\$153,552	\$153,552	\$0	No	N/A
HG-0171	Candler	01	PI-0011875	Metter North Williams Street	\$17,479	\$17,148	\$17,148	\$0	No	N/A
HG-0172	Candler	01	PI-0011876	Metter Matthew Street	\$21,540	\$21,348	\$21,348	\$0	No	N/A
HG-0174	Candler	01	PI-0011877	Metter Martin Luther King Jr Blvd	\$200,928	\$197,123	\$197,123	\$0	No	N/A
HG-0191	Candler	01	PI-0011894	Pulaski Pulaski School Road	\$14,000	\$11,947	\$11,947	\$0	No	N/A
HG-0192	Candler	01	PI-0011895	Pulaski West Railroad Street Seg 1	\$14,000	\$14,352	\$14,352	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0194	Candler	01	PI-0011896	Pulaski Brannen Street	\$14,000	\$19,429	\$19,429	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0206	Dodge	01	PI-0011901	Dodge Chester Highway	\$1,178,400	\$980,064	\$980,064	\$0	No	N/A
HG-0210	Dodge	01	PI-0011902	Dodge Bell Line Road	\$333,600	\$280,245	\$280,245	\$0	No	N/A
HG-0221	Dodge	01	PI-0011911	Chauncey Bussy Street	\$56,000	\$57,332	\$57,332	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0228	Dodge	01	PI-0011915	Eastman Oak Street-Golf Course Rd to Cochran Hwy	\$17,632	\$17,247	\$17,247	\$0	No	N/A
HG-0229	Dodge	01	PI-0011916	Eastman Douglas St-Rose St to dead end	\$3,447	\$3,355	\$3,355	\$0	No	N/A
HG-0248	Dodge	01	PI-0011917	Eastman Asbury Drive - Sheldon to Sheldon	\$17,367	\$17,007	\$17,007	\$0	No	N/A
HG-0277	Dodge	01	PI-0011918	Eastman Forest Lake Rd - 4th to 9th	\$37,651	\$36,868	\$36,868	\$0	No	N/A
HG-0274	Dodge	01	PI-0011919	Eastman 4th Ave - Congo Lane to Legion Dr	\$56,742	\$55,649	\$55,649	\$0	No	N/A

Heart of Georgia Altamaha
Annual Report - TIA Funds Only
Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0264	Dodge	01	PI-0011920	Eastman West Main - 5th to 9th Ave	\$34,072	\$33,138	\$33,138	\$0	No	N/A
HG-0251	Dodge	01	PI-0011921	Eastman Pine Haven Dr - College to Dead end	\$38,977	\$38,203	\$38,203	\$0	No	N/A
HG-0247	Dodge	01	PI-0011922	Eastman Norman Ave - 9th to Leitch	\$30,492	\$29,639	\$29,639	\$0	No	N/A
HG-0240	Dodge	01	PI-0011924	Eastman Bethel - 7th Ave to Anson	\$14,371	\$14,028	\$14,028	\$0	No	N/A
HG-0280	Dodge	01	PI-0011925	Eastman Main St - 14th Ave to 9th Ave	\$43,219	\$42,370	\$42,370	\$0	No	N/A
HG-0261	Dodge	01	PI-0011926	Eastman Leitch St - Livingston to 14th Ave	\$32,348	\$31,503	\$31,503	\$0	No	N/A
HG-0283	Dodge	01	PI-0011927	Eastman South Carolina St - 5th to Gum	\$14,981	\$14,645	\$14,645	\$0	No	N/A
HG-0231	Dodge	01	PI-0011928	Eastman North St-14th to Dixon St	\$21,477	\$20,884	\$20,884	\$0	No	N/A
HG-0244	Dodge	01	PI-0011929	Eastman James Ave - Ward St to South Carolina St	\$57,803	\$56,408	\$56,408	\$0	No	N/A
HG-0233	Dodge	01	PI-0011930	Eastman 4th Ave-Sheldon St to Hwy 46	\$29,644	\$28,862	\$28,862	\$0	No	N/A
HG-0230	Dodge	01	PI-0011931	Eastman 8th Ave-Bay to Oak	\$17,500	\$17,158	\$17,158	\$0	No	N/A
HG-0265	Dodge	01	PI-0011933	Eastman 13th Ave - Oak to Creighton	\$29,299	\$28,623	\$28,623	\$0	No	N/A
HG-0239	Dodge	01	PI-0011934	Eastman Rose St - Livingston to 9th Ave	\$18,560	\$18,069	\$18,069	\$0	No	N/A
HG-0250	Dodge	01	PI-0011935	Eastman Minter Ridge Dr - Minter Dr to Pine Haven	\$10,340	\$10,091	\$10,091	\$0	No	N/A
HG-0252	Dodge	01	PI-0011936	Eastman Minter Drive - College to Pine Haven	\$10,340	\$10,113	\$10,113	\$0	No	N/A
HG-0276	Dodge	01	PI-0011938	Eastman 7th Ave - Odgen to Forest Lake Rd	\$61,276	\$60,074	\$60,074	\$0	No	N/A
HG-0272	Dodge	01	PI-0011939	Eastman Pine St - 2nd to 1st	\$6,628	\$6,454	\$6,454	\$0	No	N/A
HG-0313	Dodge	01	PI-0011955	Eastman Beulah St - Mt Moriah St to Ward St	\$49,497	\$48,255	\$48,255	\$0	No	N/A
HG-0301	Dodge	01	PI-0012009	Eastman 5th Ave - Odgen to Forest Lake Rd	\$61,647	\$60,013	\$60,013	\$0	No	N/A
HG-0364	Dodge	01	PI-0012033	Eastman Medical Center Dr - Legion to Griffin	\$6,363	\$6,220	\$6,220	\$0	No	N/A
RC09-000013	Dodge	01	PI-221975-	SR 341/Northwest Eastman Bypass from SR 27/US 341 Northeast to SR 87/US 23	\$1,703,125	\$1,703,125	\$1,703,125	\$0	No	Blended Project - Total Project Cost \$7,864,553
RC09-000015	Emanuel	01	PI-0011442	CR 454/CR 225/Cartee Lee Rd/Salem Ch Rd/Lake Ch Rd - Swainsboro to Metter	\$6,429,877	\$3,616,353	\$3,616,353	\$0	No	N/A
HG-0507	Emanuel	01	PI-0012043	Emanuel Extension Fairground Rd	\$507,823	\$507,823	\$507,823	\$0	No	N/A
HG-0443	Emanuel	01	PI-0012044	Emanuel Canoochee Rd	\$840,000	\$814,500	\$814,500	\$0	No	N/A
HG-0516	Emanuel	01	PI-0012052	Garfield Old Augusta Rd	\$42,000	\$23,596	\$23,596	\$0	No	N/A
HG-0524	Emanuel	01	PI-0012054	Swainsboro North Green Street	\$86,800	\$85,977	\$85,977	\$0	No	N/A
HG-0526	Emanuel	01	PI-0012056	Swainsboro North Coleman St	\$122,080	\$113,397	\$113,397	\$0	No	N/A
HG-0530	Emanuel	01	PI-0012057	Swainsboro Meadow Lake East	\$224,000	\$224,000	\$224,000	\$0	No	N/A
HG-0531	Emanuel	01	PI-0012058	Swainsboro King Circle Dr	\$184,800	\$184,800	\$184,800	\$0	No	N/A
HG-0552	Emanuel	01	PI-0012059	Swainsboro Braswell Blvd	\$42,000	\$42,000	\$42,000	\$0	No	N/A
HG-0564	Evans	01	PI-0012082	Evans Reg Bill Hodges Rd Resurfacing	\$434,000	\$364,651	\$364,651	\$0	No	N/A
HG-0565	Evans	01	PI-0012083	EvansReg Commercial Blvd Resurfacing	\$70,000	\$54,850	\$54,850	\$0	No	N/A
HG-0566	Evans	01	PI-0012086	EvansReg John W. Tippins Rd Resurfacing	\$252,000	\$209,527	\$209,527	\$0	No	N/A
HG-0593	Evans	01	PI-0012090	Bellville Hugh Brewton St - (Part) (East City Limits West 675 ft)	\$17,898	\$17,559	\$17,559	\$0	No	N/A
HG-0599	Evans	01	PI-0012095	Claxton West Liberty Street Seq 3	\$22,323	\$20,405	\$20,405	\$0	No	N/A
HG-0600	Evans	01	PI-0012096	Claxton West Liberty Street Seq 4	\$61,994	\$40,168	\$40,168	\$0	No	N/A
HG-0601	Evans	01	PI-0012097	Claxton West Liberty Street Seq 5	\$29,531	\$20,656	\$20,656	\$0	No	N/A
HG-0602	Evans	01	PI-0012098	Claxton Courthouse St	\$29,942	\$19,472	\$19,472	\$0	No	N/A

Heart of Georgia Altamaha
Annual Report - TIA Funds Only
Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0603	Evans	01	PI-0012099	Claxton Turnpike Rd	\$7,772	\$9,384	\$9,384	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0604	Evans	01	PI-0012100	Claxton North Peters St	\$48,374	\$24,056	\$24,056	\$0	No	N/A
HG-0629	Evans	01	PI-0012118	Daisy East Main St.	\$15,900	\$14,098	\$14,098	\$0	No	N/A
HG-0631	Evans	01	PI-0012121	Hagan Cedar Ave - Tattnell St to City Limits	\$68,800	\$61,402	\$61,402	\$0	No	N/A
HG-0634	Evans	01	PI-0012124	Hagan Old Dublin Rd - Cemetery to Old Metter Hwy	\$74,200	\$57,947	\$57,947	\$0	No	N/A
HG-0664	Jeff Davis	01	PI-0012131	Jeff Davis CA Holmes Rd	\$99,400	\$97,517	\$97,517	\$0	No	N/A
HG-0681	Jeff Davis	01	PI-0012132	Jeff Davis John Long Rd	\$143,800	\$141,076	\$141,076	\$0	No	N/A
HG-0670	Jeff Davis	01	PI-0012135	Jeff Davis Buford Rd - CR 280	\$75,600	\$74,168	\$74,168	\$0	No	N/A
HG-0676	Jeff Davis	01	PI-0012136	Jeff Davis John Osburne Rd	\$80,080	\$78,563	\$78,563	\$0	No	N/A
HG-0669	Jeff Davis	01	PI-0012137	Jeff Davis JA Yawn Rd - CR 245	\$323,120	\$317,000	\$317,000	\$0	No	N/A
HG-0671	Jeff Davis	01	PI-0012139	Jeff Davis McDaniel Rd - CR 249	\$78,680	\$77,190	\$77,190	\$0	No	N/A
HG-0695	Jeff Davis	01	PI-0012143	Hazlehurst North Miller St	\$84,000	\$82,409	\$82,409	\$0	No	N/A
HG-0696	Jeff Davis	01	PI-0012144	Hazlehurst Latimer St	\$112,000	\$109,879	\$109,879	\$0	No	N/A
HG-0697	Jeff Davis	01	PI-0012145	Hazlehurst West Odum St	\$98,000	\$96,113	\$96,113	\$0	No	N/A
HG-0698	Jeff Davis	01	PI-0012146	Hazlehurst Pat Dixon Rd	\$42,000	\$40,914	\$40,914	\$0	No	N/A
HG-0699	Jeff Davis	01	PI-0012147	Hazlehurst Hatten Still Rd	\$245,000	\$193,546	\$193,546	\$0	No	N/A
HG-0700	Jeff Davis	01	PI-0012148	Hazlehurst Pine St	\$56,000	\$54,825	\$54,825	\$0	No	N/A
HG-0736	Johnson	01	PI-0012161	Johnson Glen Donaldson Rd	\$148,000	\$119,030	\$119,030	\$0	No	N/A
HG-0734	Johnson	01	PI-0012162	Johnson Faith Tabernacle Rd	\$48,000	\$36,770	\$36,770	\$0	No	N/A
HG-0733	Johnson	01	PI-0012163	Johnson Calvary Church Rd	\$168,000	\$145,922	\$145,922	\$0	No	N/A
HG-0735	Johnson	01	PI-0012165	Johnson Trinity Church Rd	\$92,000	\$89,467	\$89,467	\$0	No	N/A
HG-0739	Johnson	01	PI-0012166	Johnson James Grove Church Rd	\$144,000	\$119,765	\$119,765	\$0	No	N/A
HG-0750	Johnson	01	PI-0012171	Kite College St Priority 1	\$42,000	\$25,352	\$25,352	\$0	No	N/A
HG-0766	Johnson	01	PI-0012175	Wrightsville Idylwild Dr	\$245,000	\$208,644	\$208,644	\$0	No	N/A
HG-0765	Johnson	01	PI-0012176	Wrightsville Sidewalk Repair (Rapid Response)	\$250,000	\$249,913	\$249,913	\$0	No	Blended Project (Local Funds) - Total Project Cost \$258,613
RC09-000041	Laurens	01	PI-0000833	Oconee River Bridge Project	\$7,541,601	\$6,432,021	\$6,432,021	\$0	No	Blended Project - Total Project Cost \$14,115,943
HG-0775	Laurens	01	PI-0012184	Laurens Springhaven Bridge	\$162,500	\$160,163	\$160,163	\$0	No	N/A
HG-0774	Laurens	01	PI-0012185	Laurens Springhaven Rd	\$725,000	\$714,574	\$714,574	\$0	No	N/A
HG-0776	Laurens	01	PI-0012186	Laurens Walke Dairy Bridge	\$487,500	\$480,489	\$480,489	\$0	No	N/A
HG-0781	Laurens	01	PI-0012188	Old Hawkinsville Rd	\$1,040,000	\$472,435	\$472,435	\$0	No	N/A
HG-0808	Laurens	01	PI-0012203	Cadwell Colter St	\$13,151	\$15,639	\$15,639	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0818	Laurens	01	PI-0012210	Dexter Shy St - Hwy 339 to Cemetery	\$46,339	\$31,813	\$31,813	\$0	No	N/A
HG-0819	Laurens	01	PI-0012211	Dexter Railroad St	\$59,005	\$35,043	\$35,043	\$0	No	N/A
HG-0831	Laurens	01	PI-0012216	Dublin Hodges St	\$1,130,000	\$1,135,867	\$1,135,867	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0834	Laurens	01	PI-0012219	Dudley Seventh St	\$24,287	\$22,653	\$22,653	\$0	No	N/A
HG-0838	Laurens	01	PI-0012220	Dudley Carroll Dr	\$22,617	\$13,202	\$13,202	\$0	No	N/A
HG-0837	Laurens	01	PI-0012221	Dudley Chestnut Dr	\$15,352	\$11,088	\$11,088	\$0	No	N/A
HG-0833	Laurens	01	PI-0012222	Dudley Carroll St	\$12,462	\$7,673	\$7,673	\$0	No	N/A
HG-0873	Laurens	01	PI-0012226	East Dublin Circle Dr	\$61,992	\$35,889	\$35,889	\$0	No	N/A
HG-0842	Laurens	01	PI-0012227	East Dublin Celia St	\$41,231	\$24,218	\$24,218	\$0	No	N/A
HG-0843	Laurens	01	PI-0012228	East Dublin Dwayne Dr	\$22,246	\$10,431	\$10,431	\$0	No	N/A
HG-0845	Laurens	01	PI-0012229	East Dublin Price St	\$17,023	\$11,892	\$11,892	\$0	No	N/A
HG-0846	Laurens	01	PI-0012230	East Dublin South Elm St	\$26,780	\$25,343	\$25,343	\$0	No	N/A
HG-0844	Laurens	01	PI-0012231	East Dublin Rice St	\$46,269	\$29,493	\$29,493	\$0	No	N/A
HG-0899	Laurens	01	PI-0012263	Montrose Spur One	\$42,000	\$30,575	\$30,575	\$0	No	N/A
HG-0909	Laurens	01	PI-0012265	Rentz Pughsley Ave	\$16,465	\$15,709	\$15,709	\$0	No	N/A
HG-0902	Laurens	01	PI-0012266	Rentz Bedingfield St	\$16,121	\$14,685	\$14,685	\$0	No	N/A
HG-0900	Laurens	01	PI-0012267	Rentz Bates Ave Seq 1	\$21,901	\$20,893	\$20,893	\$0	No	N/A

Heart of Georgia Altamaha
Annual Report - TIA Funds Only
Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0912	Montgomery	01	PI-0012271	Montgomery Thompson Pond Rd Ph 1	\$338,997	\$206,897	\$206,897	\$0	No	N/A
HG-0935	Montgomery	01	PI-0012276	Ailey West MLK Jr St Sidewalk (Rapid Response)	\$10,000	\$8,915	\$8,915	\$0	No	N/A
HG-0934	Montgomery	01	PI-0012277	Ailey East MLK Jr Sidewalks (Rapid Response)	\$10,000	\$8,010	\$8,010	\$0	No	N/A
HG-0933	Montgomery	01	PI-0012278	Ailey South Broad St sidewalk (Rapid Response)	\$20,000	\$18,198	\$18,198	\$0	No	N/A
HG-0931	Montgomery	01	PI-0012279	Ailey East Gum St	\$32,000	\$29,443	\$29,443	\$0	No	N/A
HG-0936	Montgomery	01	PI-0012285	Alston Outler St	\$30,000	\$29,381	\$29,381	\$0	No	N/A
HG-0953	Montgomery	01	PI-0012288	Mt Vernon Church St	\$98,000	\$75,911	\$75,911	\$0	No	N/A
HG-0956	Montgomery	01	PI-0012289	Mt Vernon Johnson St	\$70,000	\$54,222	\$54,222	\$0	No	N/A
HG-0954	Montgomery	01	PI-0012290	Mt Vernon Dobbins St	\$28,000	\$21,689	\$21,689	\$0	No	N/A
HG-0955	Montgomery	01	PI-0012291	Mt Vernon Faye D Brewer St	\$14,000	\$10,845	\$10,845	\$0	No	N/A
HG-1370	Montgomery	01	PI-0012300	Hamilton-Tarrytown Road (resurfacing) - Part (Begin at SR 15/29 and go .315 miles)	\$44,100	\$26,508	\$26,508	\$0	No	N/A
HG-0972	Tattnall	01	PI-0012302	Tattnall Dennis Oliver Rd	\$467,500	\$467,500	\$467,500	\$0	No	N/A
HG-0975	Tattnall	01	PI-0012303	Tattnall Raymond Bland Rd	\$570,150	\$482,397	\$482,397	\$0	No	N/A
HG-1008	Tattnall	01	PI-0012309	Collins Broad St	\$13,710	\$12,813	\$12,813	\$0	No	N/A
HG-1001	Tattnall	01	PI-0012310	Collins Plant St	\$2,800	\$5,428	\$5,428	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1007	Tattnall	01	PI-0012311	Collins Pine St	\$10,267	\$15,288	\$15,288	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1036	Tattnall	01	PI-0012317	Glennville Hilltop Rd	\$154,420	\$152,200	\$152,200	\$0	No	N/A
HG-1023	Tattnall	01	PI-0012318	Glennville Durrence St	\$12,740	\$12,557	\$12,557	\$0	No	N/A
HG-1012	Tattnall	01	PI-0012319	Glennville Bonnie St	\$25,760	\$25,389	\$25,389	\$0	No	N/A
HG-1048	Tattnall	01	PI-0012320	Glennville Mendel Ave East	\$23,100	\$22,768	\$22,768	\$0	No	N/A
HG-1013	Tattnall	01	PI-0012321	Glennville Caswell St	\$140,560	\$138,539	\$138,539	\$0	No	N/A
HG-1070	Tattnall	01	PI-0012360	Reidsville Brumby Ave	\$105,000	\$104,449	\$104,449	\$0	No	N/A
HG-1077	Tattnall	01	PI-0012361	Reidsville Lloyd St	\$174,528	\$172,651	\$172,651	\$0	No	N/A
HG-1085	Tattnall	01	PI-0012364	Reidsville Smith St	\$110,827	\$92,842	\$92,842	\$0	No	N/A
HG-1094	Telfair	01	PI-0012373	Telfair 5311 Capital	\$19,820	\$19,643	\$14,721	\$0	No	N/A
HG-1087	Telfair	01	PI-0012374	Telfair McRae Milan Rd	\$216,000	\$211,909	\$211,909	\$0	No	N/A
HG-1089	Telfair	01	PI-0012375	Telfair Owens Rd	\$64,000	\$62,788	\$62,788	\$0	No	N/A
HG-1095	Telfair	01	PI-0012379	Telfair 5311 Operations (Part)	\$178,380	\$175,815	\$175,815	\$0	No	N/A
HG-1097	Telfair	01	PI-0012380	Lumber City River St	\$50,400	\$43,305	\$43,305	\$0	No	N/A
HG-1107	Telfair	01	PI-0012389	Lumber City Burns St	\$21,000	\$19,231	\$19,231	\$0	No	N/A
HG-1106	Telfair	01	PI-0012391	Lumber City E. Railroad St	\$84,000	\$81,121	\$81,121	\$0	No	N/A
HG-1110	Telfair	01	PI-0012393	McRae Central Ave	\$11,900	\$11,674	\$11,674	\$0	No	N/A
HG-1111	Telfair	01	PI-0012394	McRae Langley Ave	\$11,900	\$11,674	\$11,674	\$0	No	N/A
HG-1112	Telfair	01	PI-0012395	McRae Spring Ave	\$4,200	\$4,120	\$4,120	\$0	No	N/A
HG-1113	Telfair	01	PI-0012396	McRae Railroad St	\$9,800	\$9,614	\$9,614	\$0	No	N/A
HG-1114	Telfair	01	PI-0012397	HG-1135 (Part) McRae Bruce St (West Willow Creek to First Avenue) - (~\$8,400)	\$74,200	\$72,795	\$72,795	\$0	No	N/A
HG-1120	Telfair	01	PI-0012399	McRae First Ave	\$63,000	\$61,807	\$61,807	\$0	No	N/A
HG-1121	Telfair	01	PI-0012400	(Part) McRae 8th Ave (Oak St to Graham St)	\$40,600	\$39,831	\$39,831	\$0	No	N/A
HG-1122	Telfair	01	PI-0012401	McRae Lakeside Ave	\$56,000	\$54,939	\$54,939	\$0	No	N/A
HG-1137	Telfair	01	PI-0012418	Scotland Resurface 4th Ave to 4th Ave Ext	\$98,000	\$47,919	\$47,919	\$0	No	N/A
HG-1147	Toombs	01	PI-0012421	Toombs 130 Accel-Decel Lane	\$165,974	\$161,902	\$161,902	\$0	No	N/A
HG-1149	Toombs	01	PI-0012427	Toombs Ezra Taylor Rd	\$1,140,000	\$963,930	\$963,930	\$0	No	N/A
HG-1150	Toombs	01	PI-0012429	Lyons South Victory Dr	\$200,000	\$196,212	\$196,212	\$0	No	N/A
HG-1155	Toombs	01	PI-0012436	Vidalia Adams Street	\$1,624,052	\$1,624,052	\$1,624,052	\$0	No	N/A

Heart of Georgia Altamaha
Annual Report - TIA Funds Only
Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-1170	Treutlen	01	PI-0012445	Treutlen Miller Pond Rd (Part - 1.96 miles) (From Soperton City Limits to .4 miles beyond John Deere Rd)	\$157,160	\$162,035	\$162,035	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1174	Treutlen	01	PI-0012446	Treutlen Lonesome Pine Rd	\$136,000	\$154,510	\$154,510	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1180	Treutlen	01	PI-0012448	Treutlen Holton Chapel Rd (Part - 2.8 miles) (From SR 56 to Ohoopee Bend Circle)	\$224,000	\$186,289	\$186,289	\$0	No	N/A
HG-1216	Treutlen	01	PI-0012457	Soperton Center Dr	\$87,648	\$85,988	\$85,988	\$0	No	N/A
HG-1191	Treutlen	01	PI-0012458	Soperton Varnedo St	\$35,000	\$16,721	\$16,721	\$0	No	N/A
HG-1232	Treutlen	01	PI-0012459	Soperton Parkway Dr	\$87,648	\$85,988	\$85,988	\$0	No	N/A
HG-1222	Treutlen	01	PI-0012460	Soperton Belk St	\$91,000	\$87,663	\$87,663	\$0	No	N/A
HG-1200	Treutlen	01	PI-0012461	Soperton Robby Lane	\$15,400	\$6,070	\$6,070	\$0	No	N/A
HG-1211	Treutlen	01	PI-0012463	Soperton Roydon Dr	\$15,400	\$10,604	\$10,604	\$0	No	N/A
HG-1189	Treutlen	01	PI-0012464	Soperton Railroad Avenue Overlay	\$21,000	\$7,345	\$7,345	\$0	No	N/A
HG-1224	Treutlen	01	PI-0012480	Soperton Highland Dr	\$87,648	\$86,980	\$86,980	\$0	No	N/A
RC09-000089	Wayne	01	PI-0011840	SR 169 Railroad Overpass	\$13,978,470	\$13,593,948	\$13,593,948	\$0	No	N/A
RC09-000090	Wayne	01	PI-0011841	SR 169 Widening from Sunset Blvd. to NS Railroad Overpass in Jesup	\$2,978,086	\$2,665,110	\$2,665,110	\$0	No	N/A
HG-1243	Wayne	01	PI-0012488	Wayne Replace Bridge on Walter Griffis at Goose Creek	\$900,000	\$361,003	\$361,003	\$0	No	N/A
HG-1246	Wayne	01	PI-0012494	Wayne Collins Loop Rd	\$409,400	\$301,515	\$301,515	\$0	No	N/A
HG-1280	Wayne	01	PI-0012501	Jesup Cedar St	\$59,250	\$32,632	\$32,632	\$0	No	N/A
HG-1279	Wayne	01	PI-0012502	Jesup West Orange St Mill/Resurface	\$239,250	\$205,398	\$205,398	\$0	No	N/A
HG-1282	Wayne	01	PI-0012506	Jesup East Plum St	\$154,200	\$116,260	\$116,260	\$0	No	N/A
HG-1284	Wayne	01	PI-0012514	Odum North Church St	\$95,200	\$68,338	\$68,338	\$0	No	N/A
HG-1292	Wheeler	01	PI-0012518	Wheeler Snowhill Baptist Church Rd - CR 178 (Part - 4.7 miles) (Begin at CR 40 and end at SR 46)	\$376,000	\$315,724	\$315,724	\$0	No	N/A
HG-1296	Wheeler	01	PI-0012522	Alamo Broad St	\$154,000	\$136,560	\$136,560	\$0	No	N/A
HG-1298	Wheeler	01	PI-0012524	Alamo Railroad St	\$84,000	\$93,659	\$93,659	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1303	Wheeler	01	PI-0012529	Glenwood SW Third Ave	\$56,000	\$41,243	\$41,243	\$0	No	N/A
HG-1304	Wheeler	01	PI-0012530	Glenwood N 5th St	\$63,000	\$46,399	\$46,399	\$0	No	N/A
HG-1313	Wilcox	01	PI-0012536	Wilcox Mount Olive Rd	\$177,216	\$165,193	\$165,193	\$0	No	N/A
HG-1314	Wilcox	01	PI-0012537	Wilcox Troutman Rd	\$32,216	\$31,928	\$31,928	\$0	No	N/A
HG-1348	Wilcox	01	PI-0012542	Abbeville E Neapolis St	\$39,879	\$29,552	\$29,552	\$0	No	N/A
HG-1337	Wilcox	01	PI-0012543	Abbeville Palm Dr	\$70,511	\$69,880	\$69,880	\$0	No	N/A
HG-1327	Wilcox	01	PI-0012544	Abbeville Bowen St	\$29,830	\$26,214	\$26,214	\$0	No	N/A
HG-1341	Wilcox	01	PI-0012545	Abbeville Bell St	\$43,193	\$31,595	\$31,595	\$0	No	N/A
HG-1331	Wilcox	01	PI-0012546	Abbeville Isabella St	\$20,947	\$15,852	\$15,852	\$0	No	N/A
HG-1330	Wilcox	01	PI-0012547	Abbeville W Ocmulgee St	\$9,148	\$13,545	\$13,545	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1351	Wilcox	01	PI-0012565	Rochelle Bessie Ave	\$110,000	\$28,486	\$28,486	\$0	No	N/A
HG-0006	Appling	02	PI-0011579	Appling Red Oak Church Road	\$1,483,800	\$1,470,534	\$1,470,534	\$0	No	N/A
HG-0024	Appling	02	PI-0011596	Baxley Anthony Street	\$119,248	\$56,795	\$56,795	\$0	No	N/A
HG-0025	Appling	02	PI-0011597	Baxley Copeland Avenue	\$15,400	\$10,140	\$10,140	\$0	No	N/A
HG-0026	Appling	02	PI-0011598	Baxley MLK Avenue Seq 1	\$201,766	\$92,413	\$92,413	\$0	No	N/A
HG-0027	Appling	02	PI-0011599	Baxley Harley Street	\$28,000	\$24,188	\$24,188	\$0	No	N/A
HG-0029	Appling	02	PI-0011601	Baxley Kenny Lane	\$15,400	\$10,344	\$10,344	\$0	No	N/A
HG-0030	Appling	02	PI-0011602	Baxley MLK Avenue Seq 2	\$36,397	\$21,100	\$21,100	\$0	No	N/A
HG-0031	Appling	02	PI-0011603	Baxley Johnson Street	\$18,200	\$12,607	\$12,607	\$0	No	N/A
HG-0032	Appling	02	PI-0011604	Baxley Lackawanna Street Seq 1	\$12,600	\$7,477	\$7,477	\$0	No	N/A
HG-0033	Appling	02	PI-0011605	Baxley Pine Street	\$77,000	\$44,628	\$44,628	\$0	No	N/A
HG-0034	Appling	02	PI-0011606	Baxley SW Park Avenue	\$19,248	\$18,884	\$18,884	\$0	No	N/A

Heart of Georgia Altamaha
Annual Report - TIA Funds Only
Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0035	Appling	02	PI-0011607	Baxley North Lee Street Extension	\$9,800	\$6,525	\$6,525	\$0	No	N/A
HG-0036	Appling	02	PI-0011608	Baxley Spruce Street	\$15,400	\$9,217	\$9,217	\$0	No	N/A
HG-0037	Appling	02	PI-0011609	Baxley Fair Street	\$133,218	\$132,027	\$132,027	\$0	No	N/A
HG-0038	Appling	02	PI-0011610	Baxley Holmesville Avenue	\$138,100	\$87,467	\$87,467	\$0	No	N/A
HG-0132	Appling	02	PI-0011629	Surrency Andrews Street	\$36,400	\$19,250	\$19,250	\$0	No	N/A
HG-0143	Bleckley	02	PI-0011854	Bleckley Trail Branch Road Resurfacing	\$266,000	\$198,411	\$198,411	\$0	No	N/A
HG-0144	Bleckley	02	PI-0011855	Bleckley Limestone Road Resurfacing	\$619,200	\$613,664	\$613,664	\$0	No	N/A
HG-0146	Bleckley	02	PI-0011857	Bleckley Talmadge Coley and Irve Land Roads Resurfacing	\$491,400	\$439,029	\$439,029	\$0	No	N/A
HG-0150	Bleckley	02	PI-0011861	Cochran Beech Street	\$130,322	\$141,558	\$141,558	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0152	Bleckley	02	PI-0011863	Cochran Martin Luther King Blvd	\$78,803	\$64,634	\$64,634	\$0	No	N/A
HG-0168	Candler	02	PI-0011872	Candler High Bluff Road	\$152,250	\$150,889	\$150,889	\$0	No	N/A
HG-0169	Candler	02	PI-0011873	Candler Windmill Road	\$203,000	\$201,185	\$201,185	\$0	No	N/A
HG-0173	Candler	02	PI-0011878	Metter West Vertia Street	\$48,086	\$47,656	\$47,656	\$0	No	N/A
HG-0175	Candler	02	PI-0011879	Metter Green Street	\$61,748	\$61,196	\$61,196	\$0	No	N/A
HG-0176	Candler	02	PI-0011880	Metter Burton Avenue	\$32,044	\$31,757	\$31,757	\$0	No	N/A
HG-0177	Candler	02	PI-0011881	Metter South Kennedy Street	\$117,977	\$116,922	\$116,922	\$0	No	N/A
HG-0178	Candler	02	PI-0011882	Metter Ellis Street	\$99,031	\$98,146	\$98,146	\$0	No	N/A
HG-0179	Candler	02	PI-0011883	Metter Hulett Street	\$33,487	\$33,188	\$33,188	\$0	No	N/A
HG-0180	Candler	02	PI-0011884	Metter Smith Street	\$45,095	\$44,692	\$44,692	\$0	No	N/A
HG-0181	Candler	02	PI-0011885	Metter Boston Street	\$43,679	\$43,289	\$43,289	\$0	No	N/A
HG-0182	Candler	02	PI-0011886	Metter Mincey Street	\$46,647	\$46,230	\$46,230	\$0	No	N/A
HG-0183	Candler	02	PI-0011887	Metter South Rountree Street	\$117,977	\$116,922	\$116,922	\$0	No	N/A
HG-0184	Candler	02	PI-0011888	Metter South Williams Street	\$58,239	\$57,718	\$57,718	\$0	No	N/A
HG-0195	Candler	02	PI-0011897	Pulaski East Railroad Street	\$28,000	\$32,652	\$32,652	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0196	Candler	02	PI-0011898	Pulaski Back Street Seg 1	\$14,000	\$15,289	\$15,289	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0211	Dodge	02	PI-0011903	Dodge East Chicken Road	\$217,600	\$204,562	\$204,562	\$0	No	N/A
HG-0213	Dodge	02	PI-0011904	Dodge Milan Chauncey Road	\$425,600	\$375,103	\$375,103	\$0	No	N/A
HG-0216	Dodge	02	PI-0011905	Dodge Rocky Springs Road	\$710,400	\$575,706	\$575,706	\$0	No	N/A
HG-0212	Dodge	02	PI-0011906	Dodge Middle Ground Church Road	\$620,000	\$508,693	\$508,693	\$0	No	N/A
HG-0215	Dodge	02	PI-0011907	Dodge Edna Moore Road	\$199,200	\$160,537	\$160,537	\$0	No	N/A
HG-0219	Dodge	02	PI-0011912	Chauncey Bush Avenue -(.3 mile not on LMIG)	\$42,000	\$39,304	\$39,304	\$0	No	N/A
HG-0296	Dodge	02	PI-0011932	Eastman 8th Ave - Sheldon to Dead End	\$8,617	\$8,540	\$8,540	\$0	No	N/A
HG-0385	Dodge	02	PI-0011937	Eastman Woodlake Dr - North Lakes to Dead End	\$37,784	\$37,446	\$37,446	\$0	No	N/A
HG-0246	Dodge	02	PI-0011940	Eastman Leitch St - Livingston to 9th	\$19,223	\$19,051	\$19,051	\$0	No	N/A
HG-0236	Dodge	02	PI-0011941	Eastman Lee St - Dorough St to Leitch	\$7,556	\$7,489	\$7,489	\$0	No	N/A
HG-0253	Dodge	02	PI-0011942	Eastman Lakeview Ct - 10th to Dead End	\$7,822	\$7,752	\$7,752	\$0	No	N/A
HG-0294	Dodge	02	PI-0011944	Eastman 7th Ave - Sheldon to Page	\$27,628	\$27,381	\$27,381	\$0	No	N/A
HG-0312	Dodge	02	PI-0011945	Eastman Foster St - 3rd Ave to Beulah	\$17,234	\$17,079	\$17,079	\$0	No	N/A
HG-0234	Dodge	02	PI-0011946	Eastman Page St- Hwy 46 to 1st Ave	\$21,079	\$20,891	\$20,891	\$0	No	N/A
HG-0271	Dodge	02	PI-0011947	Eastman 1st Ave - Oak to Plum	\$10,871	\$10,774	\$10,774	\$0	No	N/A
HG-0263	Dodge	02	PI-0011948	Eastman Delacey St - 4th to 7th	\$27,443	\$27,197	\$27,197	\$0	No	N/A
HG-0245	Dodge	02	PI-0011949	Eastman Main St - 1st Ave to Dodge Ave	\$74,242	\$73,578	\$73,578	\$0	No	N/A
HG-0237	Dodge	02	PI-0011951	Eastman Lee St - Leitch to Page	\$16,174	\$16,029	\$16,029	\$0	No	N/A

Heart of Georgia Altamaha
Annual Report - TIA Funds Only
Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0235	Dodge	02	PI-0011952	Eastman Neese St - 14th to Lee	\$22,803	\$22,599	\$22,599	\$0	No	N/A
HG-0297	Dodge	02	PI-0011953	Eastman Park St - 5th to 3rd	\$9,545	\$9,460	\$9,460	\$0	No	N/A
HG-0286	Dodge	02	PI-0011954	Eastman Eastman St - 9th to 12th	\$31,287	\$31,008	\$31,008	\$0	No	N/A
HG-0320	Dodge	02	PI-0011956	Eastman College St - Oak to 5th	\$50,644	\$50,191	\$50,191	\$0	No	N/A
HG-0309	Dodge	02	PI-0011957	Eastman King St - 1st Ave to Hwy 46	\$24,526	\$24,307	\$24,307	\$0	No	N/A
HG-0335	Dodge	02	PI-0011959	Eastman Creighton St - 14th to 9th	\$40,037	\$39,679	\$39,679	\$0	No	N/A
HG-0404	Dodge	02	PI-0011960	Eastman Greenhill - 4th to 7th Ave	\$15,246	\$15,109	\$15,109	\$0	No	N/A
HG-0255	Dodge	02	PI-0011961	Eastman Durhart St - Plum to Dead end	\$9,412	\$9,328	\$9,328	\$0	No	N/A
HG-0256	Dodge	02	PI-0011962	Eastman Morgan St - Plum to Dead End	\$9,943	\$9,854	\$9,854	\$0	No	N/A
HG-0257	Dodge	02	PI-0011963	Eastman Plum St - 2nd to MLK Dr	\$11,799	\$11,693	\$11,693	\$0	No	N/A
HG-0259	Dodge	02	PI-0011965	Eastman Burch St - 2nd to MLK Dr	\$11,534	\$11,431	\$11,431	\$0	No	N/A
HG-0270	Dodge	02	PI-0011966	Eastman 3rd Ave - Odgen to Oak	\$32,481	\$32,191	\$32,191	\$0	No	N/A
HG-0278	Dodge	02	PI-0011967	Eastman Lee St - Main to Dorough St	\$22,935	\$22,730	\$22,730	\$0	No	N/A
HG-0238	Dodge	02	PI-0011968	Eastman Park St - 14th Ave to Lee	\$25,984	\$25,751	\$25,751	\$0	No	N/A
HG-0300	Dodge	02	PI-0011970	Eastman Legion Dr - Griffin to 3rd Ave	\$37,519	\$37,183	\$37,183	\$0	No	N/A
HG-0299	Dodge	02	PI-0011971	Eastman MLK Dr - 1st to Legion Dr	\$42,159	\$41,782	\$41,782	\$0	No	N/A
HG-0293	Dodge	02	PI-0011972	Eastman 7th Ave - Page to Norman	\$22,670	\$22,467	\$22,467	\$0	No	N/A
HG-0336	Dodge	02	PI-0011975	Eastman Park St - 5th to 10th	\$36,060	\$35,738	\$35,738	\$0	No	N/A
HG-0249	Dodge	02	PI-0011998	Eastman Minter Ct - Minter Dr to Dead end	\$10,340	\$10,248	\$10,248	\$0	No	N/A
HG-0397	Dodge	02	PI-0012016	Eastman Harrison St - 1st Ave to Nanacy	\$26,939	\$26,698	\$26,698	\$0	No	N/A
HG-0322	Dodge	02	PI-0012038	Eastman Wright Dr - 2nd to 5th	\$17,897	\$17,737	\$17,737	\$0	No	N/A
RC09-000014	Dodge	02	PI-222410-	SR 87/US 23 Widening from CR 8/Log Cabin Rd to South of SR 257	\$6,756,751	\$6,655,400	\$5,189,234	\$258,377	No	Blended Project - Total Project Cost \$60,953,523
HG-0464	Emanuel	02	PI-0012046	Emanuel Meeks Rd	\$490,000	\$373,569	\$373,569	\$0	No	N/A
HG-0473	Emanuel	02	PI-0012047	Emanuel Quick Road	\$350,000	\$406,306	\$406,306	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0482	Emanuel	02	PI-0012048	Emanuel Old Kenfield Rd	\$840,000	\$786,852	\$786,852	\$0	No	N/A
HG-0467	Emanuel	02	PI-0012051	Emanuel Parrish Pond Rd	\$378,000	\$222,312	\$222,312	\$0	No	N/A
HG-0522	Emanuel	02	PI-0012053	Garfield Sybil Street	\$27,128	\$16,059	\$16,059	\$0	No	N/A
HG-0529	Emanuel	02	PI-0012061	Swainsboro Downtown Sidewalk and Streetscape (Part)	\$299,864	\$297,183	\$297,183	\$0	No	N/A
HG-0532	Emanuel	02	PI-0012062	Swainsboro Industrial Way	\$154,000	\$145,730	\$145,730	\$0	No	N/A
HG-0539	Emanuel	02	PI-0012064	Swainsboro Hill St	\$56,000	\$30,887	\$30,887	\$0	No	N/A
HG-0546	Emanuel	02	PI-0012065	Swainsboro Thiipen Dr	\$156,800	\$138,845	\$138,845	\$0	No	N/A
HG-0554	Emanuel	02	PI-0012067	Swainsboro William Rountree St	\$56,000	\$50,807	\$50,807	\$0	No	N/A
HG-0555	Emanuel	02	PI-0012068	Swainsboro Howard St	\$70,000	\$32,160	\$32,160	\$0	No	N/A
HG-0533	Emanuel	02	PI-0012072	Swainsboro Race Track St	\$196,000	\$164,136	\$164,136	\$0	No	N/A
HG-0534	Emanuel	02	PI-0012073	Swainsboro Martin Luther King Jr	\$147,000	\$68,055	\$68,055	\$0	No	N/A
HG-0545	Emanuel	02	PI-0012076	Swainsboro East Moring St	\$14,000	\$13,875	\$13,875	\$0	No	N/A
HG-0549	Emanuel	02	PI-0012078	Swainsboro Kite Rd	\$289,800	\$263,498	\$263,498	\$0	No	N/A
RC09-000027	Evans	02	PI-0011443	Replace Bridge over Canoochee River on Daisv Nevils Highwav	\$1,745,000	\$1,584,062	\$1,584,062	\$0	No	Blended Project (State Funds) - Total Project Cost \$4.641.982
HG-0570	Evans	02	PI-0012080	Evans Reg Replace Bridge over Bull Creek on Sunburv R	\$985,000	\$969,850	\$969,850	\$0	No	Blended Project (State Funds) - Total Project Cost \$1.283.350
HG-0571	Evans	02	PI-0012081	Evans Reg Replace Bridge over Scotts Creek on Daisv N	\$580,000	\$568,477	\$568,477	\$0	No	Blended Project (State Funds) - Total Project Cost \$891.977
HG-0572	Evans	02	PI-0012084	Evans FE Beasley Rd	\$154,000	\$152,623	\$152,623	\$0	No	N/A
HG-0574	Evans	02	PI-0012085	Evans Bowen Rd	\$504,000	\$391,755	\$391,755	\$0	No	N/A
HG-0595	Evans	02	PI-0012091	Bellville Henry Street - Buckcravey Dr	\$42,969	\$37,151	\$37,151	\$0	No	N/A
HG-0605	Evans	02	PI-0012101	Claxton North College St Seg 1	\$28,613	\$26,745	\$26,745	\$0	No	N/A

Heart of Georgia Altamaha
Annual Report - TIA Funds Only
Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0606	Evans	02	PI-0012102	Claxton North College Street Seg 2	\$20,565	\$22,909	\$22,909	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0607	Evans	02	PI-0012103	Claxton North Clark St	\$11,287	\$12,113	\$12,113	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0608	Evans	02	PI-0012104	Claxton South Clark St	\$21,329	\$21,462	\$21,462	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0609	Evans	02	PI-0012105	Claxton South Clark Street	\$21,371	\$17,027	\$17,027	\$0	No	N/A
HG-0610	Evans	02	PI-0012106	Claxton Church St	\$112,673	\$108,793	\$108,793	\$0	No	N/A
HG-0611	Evans	02	PI-0012107	Claxton S College St	\$85,800	\$92,229	\$92,229	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0612	Evans	02	PI-0012108	Claxton S Ralph St	\$22,629	\$21,725	\$21,725	\$0	No	N/A
HG-0613	Evans	02	PI-0012109	Claxton City Hall Alley	\$15,989	\$10,662	\$10,662	\$0	No	N/A
HG-0628	Evans	02	PI-0012119	Daisy East Railroad St	\$18,200	\$36,381	\$36,381	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0632	Evans	02	PI-0012122	Hagan Turnpike Rd - Hodges St to City Limits	\$93,800	\$63,972	\$63,972	\$0	No	N/A
HG-0633	Evans	02	PI-0012123	Hagan Hodges St - Hwy 280 to City Limits	\$39,200	\$25,582	\$25,582	\$0	No	N/A
HG-0635	Evans	02	PI-0012125	Hagan Pine Ave - Brewton to Hodges	\$19,600	\$17,318	\$17,318	\$0	No	N/A
RC09-000030	Jeff Davis	02	PI-0007037	Bridge Replacement at SR 135 over Altamaha River	\$1,740,833	\$1,138,142	\$1,138,142	\$0	No	Blended Project - Total Project Cost \$26,371,655
HG-0677	Jeff Davis	02	PI-0012133	Jeff Davis Bridgeford Church Rd - CR 296	\$938,980	\$930,585	\$930,585	\$0	No	N/A
HG-0675	Jeff Davis	02	PI-0012134	Jeff Davis Pat Dixon Rd	\$537,600	\$532,794	\$532,794	\$0	No	N/A
HG-0666	Jeff Davis	02	PI-0012138	Jeff Davis WH Smith Rd - CR 38 and 297	\$637,420	\$631,721	\$631,721	\$0	No	N/A
HG-0701	Jeff Davis	02	PI-0012149	Hazlehurst Hester St	\$56,000	\$33,254	\$33,254	\$0	No	N/A
HG-0702	Jeff Davis	02	PI-0012150	Hazlehurst Girtman St	\$98,000	\$74,890	\$74,890	\$0	No	N/A
HG-0703	Jeff Davis	02	PI-0012151	Hazlehurst Williams St	\$168,000	\$166,498	\$166,498	\$0	No	N/A
HG-0704	Jeff Davis	02	PI-0012152	Hazlehurst Martin Luther King Jr Dr	\$105,000	\$91,923	\$91,923	\$0	No	N/A
HG-0705	Jeff Davis	02	PI-0012153	Hazlehurst South Tallahassee St - sidewalk	\$7,500	\$7,433	\$7,433	\$0	No	N/A
HG-0706	Jeff Davis	02	PI-0012154	Hazlehurst Burketts Ferry Sidewalk	\$45,000	\$41,497	\$41,497	\$0	No	N/A
HG-0707	Jeff Davis	02	PI-0012155	Hazlehurst Collins St Sidewalk	\$125,000	\$122,169	\$122,169	\$0	No	N/A
HG-0745	Johnson	02	PI-0012164	Johnson Snells Bridge Rd	\$284,000	\$224,776	\$224,776	\$0	No	N/A
HG-0737	Johnson	02	PI-0012167	Johnson Cross Cedar Rd Seq 1	\$320,000	\$241,162	\$241,162	\$0	No	N/A
HG-0738	Johnson	02	PI-0012168	Johnson Cross Cedar Rd Seq 2	\$212,000	\$160,708	\$160,708	\$0	No	N/A
HG-0751	Johnson	02	PI-0012172	Kite Ohoopsee St Pr 2	\$17,500	\$15,629	\$15,629	\$0	No	N/A
HG-0752	Johnson	02	PI-0012173	Kite Claxton Blvd	\$9,350	\$10,386	\$10,386	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0764	Johnson	02	PI-0012177	Wrightsville Flanders Lynn Jan and Helen Sts	\$290,000	\$287,407	\$287,407	\$0	No	Blended Project (State Funds) - Total Project Cost \$322,407
HG-0763	Johnson	02	PI-0012178	Wrightsville Lakeview Dr	\$172,000	\$169,503	\$169,503	\$0	No	N/A
HG-0762	Johnson	02	PI-0012179	Wrightsville Lee St	\$65,500	\$53,767	\$53,767	\$0	No	N/A
RC09-000039	Laurens	02	PI-0007413	Hillcrest Parkway from CR493/Industrial Blvd. to SR31/US 441	\$17,483,395	\$17,641,533	\$17,641,533	\$0	No	Blended Project - Total Project Cost \$17,655,103. Inflation applied to Original Estimated Cost; updated Project Budget \$17,641,533.
HG-0780	Laurens	02	PI-0012189	Laurens Country Club Rd	\$637,800	\$632,098	\$632,098	\$0	No	N/A
HG-0779	Laurens	02	PI-0012190	Laurens Valambrosia Arthur Wolf Rd	\$565,600	\$316,072	\$316,072	\$0	No	N/A
HG-0798	Laurens	02	PI-0012192	Laurens Watkins Hall Rd	\$630,000	\$233,558	\$233,558	\$0	No	N/A
HG-0788	Laurens	02	PI-0012194	Laurens Stanley Cemetery Rd	\$831,000	\$823,570	\$823,570	\$0	No	N/A
HG-0793	Laurens	02	PI-0012196	Laurens Dublin Eastman Rd	\$600,600	\$595,230	\$595,230	\$0	No	N/A

Heart of Georgia Altamaha
Annual Report - TIA Funds Only
Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0792	Laurens	02	PI-0012199	Laurens Rock Springs Rd	\$1,173,200	\$773,558	\$773,558	\$0	No	N/A
HG-0811	Laurens	02	PI-0012206	Cadwell Walnut St - Hwy 126 to Snowhill	\$12,249	\$13,215	\$13,215	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0821	Laurens	02	PI-0012212	Dexter Harvey St Seg 1	\$50,024	\$48,456	\$48,456	\$0	No	N/A
HG-0825	Laurens	02	PI-0012213	Dexter Harvey St Seg 2	\$30,182	\$32,987	\$32,987	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0822	Laurens	02	PI-0012214	Dexter Bryant St Seg 1	\$40,752	\$25,169	\$25,169	\$0	No	N/A
HG-0830	Laurens	02	PI-0012217	Dublin Springdale Rd	\$575,000	\$271,051	\$271,051	\$0	No	N/A
HG-0840	Laurens	02	PI-0012223	Dudley West St	\$36,882	\$30,283	\$30,283	\$0	No	N/A
HG-0835	Laurens	02	PI-0012224	Dudley Pecan St	\$34,920	\$31,652	\$31,652	\$0	No	N/A
HG-0847	Laurens	02	PI-0012232	East Dublin Keen St	\$31,182	\$20,978	\$20,978	\$0	No	N/A
HG-0848	Laurens	02	PI-0012233	East Dublin Stanley St	\$7,955	\$10,371	\$10,371	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0849	Laurens	02	PI-0012234	East Dublin Virginia St	\$28,159	\$20,934	\$20,934	\$0	No	N/A
HG-0850	Laurens	02	PI-0012235	East Dublin Daley St	\$32,640	\$26,149	\$26,149	\$0	No	N/A
HG-0851	Laurens	02	PI-0012236	East Dublin Joiner St	\$25,905	\$26,051	\$26,051	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0852	Laurens	02	PI-0012237	East Dublin Derriso Ln	\$28,239	\$22,985	\$22,985	\$0	No	N/A
HG-0853	Laurens	02	PI-0012238	East Dublin North Elm St	\$39,189	\$31,369	\$31,369	\$0	No	N/A
HG-0857	Laurens	02	PI-0012240	East Dublin Torino Dr	\$11,136	\$10,425	\$10,425	\$0	No	N/A
HG-0858	Laurens	02	PI-0012241	East Dublin Falcon Dr	\$8,670	\$10,401	\$10,401	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0874	Laurens	02	PI-0012242	East Dublin Glen Dr	\$31,845	\$26,113	\$26,113	\$0	No	N/A
HG-0872	Laurens	02	PI-0012243	East Dublin Lewis St	\$11,375	\$10,478	\$10,478	\$0	No	N/A
HG-0876	Laurens	02	PI-0012244	East Dublin Attaway	\$72,678	\$57,481	\$57,481	\$0	No	N/A
HG-0877	Laurens	02	PI-0012245	East Dublin West Drive	\$32,905	\$26,138	\$26,138	\$0	No	N/A
HG-0859	Laurens	02	PI-0012246	East Dublin Atwood Dr	\$28,371	\$26,087	\$26,087	\$0	No	N/A
HG-0860	Laurens	02	PI-0012247	East Dublin Jordan St	\$23,227	\$29,332	\$29,332	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0861	Laurens	02	PI-0012248	East Dublin Marion St	\$58,811	\$46,209	\$46,209	\$0	No	N/A
HG-0862	Laurens	02	PI-0012249	East Dublin Braham St	\$37,121	\$30,228	\$30,228	\$0	No	N/A
HG-0875	Laurens	02	PI-0012260	East Dublin Dorsey St	\$20,549	\$18,774	\$18,774	\$0	No	N/A
HG-0896	Laurens	02	PI-0012264	Montrose Railroad St - Part (.22 mile)	\$30,606	\$26,604	\$26,604	\$0	No	N/A
HG-0910	Laurens	02	PI-0012268	Rentz West Railroad St	\$24,791	\$34,709	\$34,709	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0911	Laurens	02	PI-0012269	Rentz Simpson Ave	\$27,973	\$21,398	\$21,398	\$0	No	N/A
HG-0777	Laurens	02	PI-270724-	Laurens Chappel Mill Bridge	\$400,000	\$396,424	\$396,424	\$0	No	Blended Project - Total Project Cost \$1,696,773
HG-0913	Montgomery	02	PI-0012272	Montgomery Thompson Pond Rd Ph 2	\$443,520	\$316,285	\$316,285	\$0	No	N/A
HG-0914	Montgomery	02	PI-0012273	Montgomery Thompson Pond Rd Ph 3	\$525,000	\$421,418	\$421,418	\$0	No	N/A
HG-0932	Montgomery	02	PI-0012280	Ailey S Lee St	\$16,000	\$15,857	\$15,857	\$0	No	N/A
HG-0930	Montgomery	02	PI-0012281	Ailey East Peachtree St	\$16,000	\$12,177	\$12,177	\$0	No	N/A
HG-0929	Montgomery	02	PI-0012282	Ailey North Broad St	\$64,000	\$42,012	\$42,012	\$0	No	N/A
HG-0937	Montgomery	02	PI-0012286	Alston Church St	\$8,000	\$7,928	\$7,928	\$0	No	N/A
HG-0952	Montgomery	02	PI-0012293	Mt Vernon W. Broad St	\$67,200	\$54,368	\$54,368	\$0	No	N/A
HG-0957	Montgomery	02	PI-0012295	Mt Vernon Lester Robinson	\$70,000	\$41,079	\$41,079	\$0	No	N/A
HG-0950	Montgomery	02	PI-0012296	Mt Vernon Old Ailey Lothair Rd	\$168,000	\$112,658	\$112,658	\$0	No	N/A
HG-0968	Montgomery	02	PI-0012301	Vidalia Miracle Lane	\$60,865	\$53,326	\$53,326	\$0	No	N/A
HG-0977	Tattnall	02	PI-0012305	Tattnall Lynntown Rd	\$2,052,400	\$1,730,127	\$1,730,127	\$0	No	N/A

Heart of Georgia Altamaha
Annual Report - TIA Funds Only
Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0978	Tattnall	02	PI-0012306	Tattnall Bubba Kennedy Rd	\$966,000	\$825,961	\$825,961	\$0	No	N/A
HG-1005	Tattnall	02	PI-0012312	Collins Pearl St	\$56,000	\$42,338	\$42,338	\$0	No	N/A
HG-1004	Tattnall	02	PI-0012314	Collins Church St	\$15,867	\$12,315	\$12,315	\$0	No	N/A
HG-1002	Tattnall	02	PI-0012316	Collins Railroad St	\$7,000	\$7,615	\$7,615	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1051	Tattnall	02	PI-0012322	Glennville Park Ave	\$15,960	\$12,562	\$12,562	\$0	No	N/A
HG-1042	Tattnall	02	PI-0012323	Glennville Laura St	\$67,340	\$63,270	\$63,270	\$0	No	N/A
HG-1021	Tattnall	02	PI-0012324	Glennville Cowart Ave	\$42,700	\$36,091	\$36,091	\$0	No	N/A
HG-1059	Tattnall	02	PI-0012325	Glennville Sylvester Ashford Dr	\$98,560	\$91,792	\$91,792	\$0	No	N/A
HG-1031	Tattnall	02	PI-0012326	Glennville Hal St	\$12,040	\$10,885	\$10,885	\$0	No	N/A
HG-1024	Tattnall	02	PI-0012327	Glennville Gordon St	\$49,980	\$41,541	\$41,541	\$0	No	N/A
HG-1020	Tattnall	02	PI-0012328	Glennville Corene Ave	\$14,700	\$12,470	\$12,470	\$0	No	N/A
HG-1046	Tattnall	02	PI-0012329	Glennville Mann St	\$72,520	\$66,531	\$66,531	\$0	No	N/A
HG-1043	Tattnall	02	PI-0012330	Glennville Lewis St	\$29,400	\$24,065	\$24,065	\$0	No	N/A
HG-1025	Tattnall	02	PI-0012331	Glennville Adamson Ave	\$24,920	\$21,077	\$21,077	\$0	No	N/A
HG-1037	Tattnall	02	PI-0012332	Glennville Institute St	\$15,540	\$12,562	\$12,562	\$0	No	N/A
HG-1015	Tattnall	02	PI-0012333	Glennville Charlton St	\$42,840	\$34,348	\$34,348	\$0	No	N/A
HG-1049	Tattnall	02	PI-0012334	Glennville Oakdale Dr	\$20,440	\$17,388	\$17,388	\$0	No	N/A
HG-1055	Tattnall	02	PI-0012335	Glennville Rowland Ave	\$14,560	\$12,382	\$12,382	\$0	No	N/A
HG-1017	Tattnall	02	PI-0012336	Glennville Church St	\$85,120	\$70,182	\$70,182	\$0	No	N/A
HG-1032	Tattnall	02	PI-0012337	Glennville Hencart Rd (East)	\$113,960	\$105,555	\$105,555	\$0	No	N/A
HG-1009	Tattnall	02	PI-0012339	Glennville Azalea Rd	\$39,620	\$33,635	\$33,635	\$0	No	N/A
HG-1035	Tattnall	02	PI-0012340	Glennville Herrington St	\$119,700	\$102,652	\$102,652	\$0	No	N/A
HG-1038	Tattnall	02	PI-0012341	Glennville Irvin St	\$31,780	\$31,059	\$31,059	\$0	No	N/A
HG-1030	Tattnall	02	PI-0012342	Glennville Greenwood Dr	\$46,480	\$39,574	\$39,574	\$0	No	N/A
HG-1039	Tattnall	02	PI-0012343	Glennville Kelley St	\$12,040	\$10,274	\$10,274	\$0	No	N/A
HG-1022	Tattnall	02	PI-0012344	Glennville-DeLoach Lane	\$42,140	\$35,481	\$35,481	\$0	No	N/A
HG-1058	Tattnall	02	PI-0012345	Glennville Simon St	\$86,660	\$73,592	\$73,592	\$0	No	N/A
HG-1063	Tattnall	02	PI-0012346	Glennville Water St	\$39,760	\$35,990	\$35,990	\$0	No	N/A
HG-1050	Tattnall	02	PI-0012354	Glennville Oliver Ln	\$68,180	\$59,110	\$59,110	\$0	No	N/A
HG-1081	Tattnall	02	PI-0012362	Reidsville Ohoopee St	\$129,418	\$118,059	\$118,059	\$0	No	N/A
HG-1086	Tattnall	02	PI-0012363	Reidsville Woodlawn Terrace	\$57,681	\$51,159	\$51,159	\$0	No	N/A
HG-1065	Tattnall	02	PI-0012365	Reidsville Memorial Drive Sidewalk	\$24,223	\$24,007	\$24,007	\$0	No	N/A
HG-1080	Tattnall	02	PI-0012366	Reidsville Nelson St	\$21,587	\$20,841	\$20,841	\$0	No	N/A
HG-1079	Tattnall	02	PI-0012367	Reidsville McLeod St	\$23,179	\$20,865	\$20,865	\$0	No	N/A
HG-1090	Telfair	02	PI-0012376	Telfair Tom Haley Rd	\$808,000	\$734,281	\$734,281	\$0	No	N/A
HG-1100	Telfair	02	PI-0012382	Lumber City Johnson St	\$58,800	\$58,274	\$58,274	\$0	No	N/A
HG-1103	Telfair	02	PI-0012384	Lumber City Broad St	\$49,000	\$48,562	\$48,562	\$0	No	N/A
HG-1096	Telfair	02	PI-0012385	Lumber City Central Ave	\$60,200	\$59,662	\$59,662	\$0	No	N/A
HG-1099	Telfair	02	PI-0012387	Lumber City Virginia Ave	\$46,200	\$45,787	\$45,787	\$0	No	N/A
HG-1102	Telfair	02	PI-0012388	Lumber City Pond Rd	\$50,400	\$49,949	\$49,949	\$0	No	N/A
HG-1123	Telfair	02	PI-0012402	McRae Spring Ave	\$70,000	\$69,374	\$69,374	\$0	No	N/A
HG-1124	Telfair	02	PI-0012403	McRae Industrial Blvd	\$150,000	\$148,659	\$148,659	\$0	No	N/A
HG-1125	Telfair	02	PI-0012404	(Part) McRae Magnolia St (West City Limits to Ellison Ave)	\$68,600	\$67,987	\$67,987	\$0	No	N/A
HG-1126	Telfair	02	PI-0012405	McRae East Ave	\$56,000	\$55,499	\$55,499	\$0	No	N/A
HG-1127	Telfair	02	PI-0012406	(Part) McRae Telfair Ave (MLK Blvd to Parsonage St)	\$23,800	\$23,587	\$23,587	\$0	No	N/A
HG-1128	Telfair	02	PI-0012407	McRae College St	\$70,000	\$69,374	\$69,374	\$0	No	N/A
HG-1129	Telfair	02	PI-0012408	(Part) McRae 2nd Ave Huckabee St to Willow Creek Lane	\$86,800	\$86,024	\$86,024	\$0	No	N/A
HG-1131	Telfair	02	PI-0012409	McRae 1st Ave	\$119,000	\$117,936	\$117,936	\$0	No	N/A
HG-1145	Toombs	02	PI-0012422	Toombs Providence Church Rd	\$511,000	\$506,431	\$506,431	\$0	No	N/A
HG-1146	Toombs	02	PI-0012423	Toombs Donald Anderson	\$319,200	\$316,346	\$316,346	\$0	No	N/A
HG-1143	Toombs	02	PI-0012425	Toombs Mt Moriah Church Rd	\$548,800	\$543,893	\$543,893	\$0	No	N/A
HG-1142	Toombs	02	PI-0012426	Toombs Marvin Church Rd	\$845,600	\$838,040	\$838,040	\$0	No	N/A
HG-1157	Toombs	02	PI-0012433	Vidalia Mose Coleman Rd	\$1,136,567	\$925,561	\$925,561	\$0	No	N/A

Heart of Georgia Altamaha
Annual Report - TIA Funds Only
Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-1156	Toombs	02	PI-0012434	Vidalia Michael Collins Dr	\$125,000	\$124,941	\$124,941	\$0	No	N/A
HG-1159	Toombs	02	PI-0012435	Vidalia Airport Rd	\$891,445	\$891,024	\$891,024	\$0	No	N/A
HG-1187	Treutlen	02	PI-0012447	Treutlen Anderson Pond Rd	\$312,000	\$309,211	\$309,211	\$0	No	N/A
HG-1169	Treutlen	02	PI-0012449	Treutlen Old Dair Rd - Wommack Rd	\$80,000	\$79,285	\$79,285	\$0	No	N/A
HG-1186	Treutlen	02	PI-0012450	Treutlen Rosemont Church Rd (Part - 2.35 miles) (From SR 199 and go 2.35 miles)	\$188,000	\$186,319	\$186,319	\$0	No	N/A
HG-1227	Treutlen	02	PI-0012465	Soperton Westend Dr	\$38,552	\$38,208	\$38,208	\$0	No	N/A
HG-1225	Treutlen	02	PI-0012466	Soperton Omega St	\$87,648	\$86,864	\$86,864	\$0	No	N/A
HG-1228	Treutlen	02	PI-0012467	Soperton Straight St	\$38,552	\$38,208	\$38,208	\$0	No	N/A
HG-1210	Treutlen	02	PI-0012468	Soperton Sessions St	\$72,800	\$42,407	\$42,407	\$0	No	N/A
HG-1214	Treutlen	02	PI-0012469	Soperton Woodland Dr	\$91,000	\$49,431	\$49,431	\$0	No	N/A
HG-1223	Treutlen	02	PI-0012470	Soperton Texas Ave	\$15,400	\$10,005	\$10,005	\$0	No	N/A
HG-1193	Treutlen	02	PI-0012471	Soperton Edwin St	\$35,000	\$25,328	\$25,328	\$0	No	N/A
HG-1208	Treutlen	02	PI-0012472	Soperton Florida Ave	\$119,000	\$100,140	\$100,140	\$0	No	N/A
HG-1197	Treutlen	02	PI-0012473	Soperton Canady Ave	\$35,000	\$24,460	\$24,460	\$0	No	N/A
HG-1192	Treutlen	02	PI-0012474	Soperton Arch St	\$35,000	\$34,687	\$34,687	\$0	No	N/A
HG-1245	Wayne	02	PI-0012486	Wayne Widen Rayonier Rd	\$1,000,000	\$976,020	\$976,020	\$0	No	N/A
HG-1248	Wayne	02	PI-0012487	Wayne Gardi-Broadhurst Rd	\$275,000	\$274,428	\$274,428	\$0	No	N/A
HG-1234	Wayne	02	PI-0012489	WayneReg Reclamation and Widening Broadhurst Rd West	\$2,500,000	\$2,746,705	\$2,746,705	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1255	Wayne	02	PI-0012490	Wayne Railroad Crossing at Louisiana Rd	\$33,000	\$32,704	\$32,704	\$0	No	N/A
HG-1256	Wayne	02	PI-0012491	Wayne Railroad Crossing at Ed Harrell Rd	\$33,000	\$10,532	\$10,532	\$0	No	N/A
HG-1254	Wayne	02	PI-0012492	Wayne Railroad Crossing at Slover Rd	\$33,000	\$24,719	\$24,719	\$0	No	N/A
HG-1258	Wayne	02	PI-0012493	Wayne Whaley Rd	\$103,400	\$102,476	\$102,476	\$0	No	N/A
HG-1241	Wayne	02	PI-0012495	Wayne Replace Bridge on Holmesville Rd	\$600,000	\$344,743	\$344,743	\$0	No	N/A
HG-1242	Wayne	02	PI-0012496	Wayne US 341 Industrial Pk Rd	\$533,000	\$528,235	\$528,235	\$0	No	N/A
HG-1281	Wayne	02	PI-0012504	Jesup South Macon St	\$900,000	\$406,374	\$406,374	\$0	No	N/A
HG-1274	Wayne	02	PI-0012507	Jesup Eleventh St	\$148,600	\$136,290	\$136,290	\$0	No	N/A
HG-1278	Wayne	02	PI-0012508	Jesup Robert Hunter Circle	\$60,000	\$35,152	\$35,152	\$0	No	N/A
HG-1276	Wayne	02	PI-0012509	Jesup Hunter St	\$16,400	\$14,014	\$14,014	\$0	No	N/A
HG-1271	Wayne	02	PI-0012511	Jesup Bay Acres Rd Sidewalk	\$136,000	\$74,783	\$74,783	\$0	No	N/A
HG-1270	Wayne	02	PI-0012512	Jesup New East Plum St Sidewalk	\$41,500	\$41,128	\$41,128	\$0	No	N/A
HG-1268	Wayne	02	PI-0012513	Jesup New US 301 S Sidewalk	\$52,000	\$50,909	\$50,909	\$0	No	N/A
HG-1285	Wayne	02	PI-0012515	Odum Ivey St	\$15,400	\$10,647	\$10,647	\$0	No	N/A
HG-1290	Wayne	02	PI-0012516	Odum Tillman St - Railroad to Hires	\$17,920	\$11,574	\$11,574	\$0	No	N/A
HG-1297	Wheeler	02	PI-0012523	Alamo Lucille Ave Sidewalk	\$316,800	\$210,815	\$210,815	\$0	No	N/A
HG-1312	Wheeler	02	PI-0012531	Glenwood N 5th St	\$70,000	\$41,464	\$41,464	\$0	No	N/A
HG-1310	Wheeler	02	PI-0012532	Glenwood N First St	\$72,000	\$70,661	\$70,661	\$0	No	N/A
HG-1315	Wilcox	02	PI-0012538	Wilcox Thistle Rd	\$150,000	\$147,817	\$147,817	\$0	No	N/A
HG-1321	Wilcox	02	PI-0012539	Wilcox Statham Shoals Rd	\$390,000	\$386,473	\$386,473	\$0	No	N/A
HG-1320	Wilcox	02	PI-0012541	Wilcox Lebanon Rd	\$154,000	\$152,623	\$152,623	\$0	No	N/A
HG-1336	Wilcox	02	PI-0012550	Abbeville East Monroe	\$11,826	\$11,721	\$11,721	\$0	No	N/A
HG-1345	Wilcox	02	PI-0012551	Abbeville Reid St	\$30,652	\$30,378	\$30,378	\$0	No	N/A
HG-1342	Wilcox	02	PI-0012552	Abbeville Riverside Dr	\$15,485	\$15,347	\$15,347	\$0	No	N/A
HG-1343	Wilcox	02	PI-0012553	Abbeville Barnes St	\$26,886	\$26,646	\$26,646	\$0	No	N/A
HG-1339	Wilcox	02	PI-0012555	Abbeville West Monroe	\$32,945	\$32,651	\$32,651	\$0	No	N/A
HG-1328	Wilcox	02	PI-0012558	Abbeville Simon Keen Rd	\$59,527	\$58,995	\$58,995	\$0	No	N/A
HG-1352	Wilcox	02	PI-0012566	Rochelle Ruben St	\$70,000	\$32,559	\$32,559	\$0	No	N/A
HG-1353	Wilcox	02	PI-0012567	Rochelle Jessie St	\$110,000	\$25,783	\$25,783	\$0	No	N/A
HG-1356	Wilcox	02	PI-0012569	Rochelle Pine St	\$35,000	\$36,101	\$36,101	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0007	Appling	03	PI-0011580	Appling Altamaha School Road	\$900,000	\$891,454	\$891,454	\$0	No	N/A

Heart of Georgia Altamaha
Annual Report - TIA Funds Only
Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0012	Appling	03	PI-0011584	Baxley Thomas Street Seg 1	\$8,466	\$10,986	\$10,986	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0028	Appling	03	PI-0011600	Baxley Foundry Street	\$15,400	\$13,968	\$13,968	\$0	No	N/A
HG-0039	Appling	03	PI-0011611	Baxley Crowder Street	\$36,398	\$26,463	\$26,463	\$0	No	N/A
HG-0040	Appling	03	PI-0011612	Baxley Dogwood Lane	\$28,000	\$19,587	\$19,587	\$0	No	N/A
HG-0041	Appling	03	PI-0011613	Baxley Lucerne Street	\$36,400	\$14,829	\$14,829	\$0	No	N/A
HG-0042	Appling	03	PI-0011614	Baxley Magnolia Lane	\$49,000	\$40,268	\$40,268	\$0	No	N/A
HG-0043	Appling	03	PI-0011615	Baxley Oak Street Seg 1	\$28,000	\$23,975	\$23,975	\$0	No	N/A
HG-0044	Appling	03	PI-0011616	Baxley Penniman Street	\$57,400	\$66,078	\$66,078	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$66,078
HG-0045	Appling	03	PI-0011617	Baxley Second Street	\$54,600	\$43,430	\$43,430	\$0	No	N/A
HG-0046	Appling	03	PI-0011618	Baxley Hopps Street	\$51,800	\$46,399	\$46,399	\$0	No	N/A
HG-0047	Appling	03	PI-0011619	Baxley Barnes Street Seg 2	\$10,424	\$12,297	\$12,297	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$12,297
HG-0048	Appling	03	PI-0011620	Baxley West Allen Street	\$13,650	\$12,399	\$12,399	\$0	No	N/A
HG-0049	Appling	03	PI-0011621	Baxley Washington Street	\$8,632	\$11,689	\$11,689	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0050	Appling	03	PI-0011622	Baxley Dean Street	\$21,000	\$21,150	\$21,150	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$21,150
HG-0051	Appling	03	PI-0011623	Baxley Douglas Drive	\$25,200	\$10,760	\$10,760	\$0	No	N/A
HG-0052	Appling	03	PI-0011624	Baxley First Street	\$49,000	\$34,082	\$34,082	\$0	No	N/A
HG-0053	Appling	03	PI-0011625	Baxley South Harvey Street	\$19,600	\$17,653	\$17,653	\$0	No	N/A
HG-0054	Appling	03	PI-0011626	Baxley Jerome Street	\$14,000	\$7,826	\$7,826	\$0	No	N/A
HG-0055	Appling	03	PI-0011627	Baxley Jr High Drive	\$37,800	\$31,165	\$31,165	\$0	No	N/A
HG-0129	Appling	03	PI-0011630	Surrency Norwood Street	\$33,600	\$31,490	\$31,490	\$0	No	N/A
HG-0140	Bleckley	03	PI-0011635	Bleckley Browning Drive Resurfacing	\$70,000	\$52,782	\$52,782	\$0	No	N/A
HG-0141	Bleckley	03	PI-0011636	Bleckley Bates Road Resurfacing	\$252,000	\$210,830	\$210,830	\$0	No	N/A
HG-0142	Bleckley	03	PI-0011637	Bleckley Crest Drive Resurfacing	\$154,000	\$166,508	\$166,508	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$166,508
HG-0145	Bleckley	03	PI-0011856	Bleckley Cary Salem Road Resurfacing	\$560,000	\$452,746	\$452,746	\$0	No	N/A
HG-0147	Bleckley	03	PI-0011858	Bleckley Magnolia Road Resurfacing (Begin at Centennery Rd and go 2.0 miles North)	\$280,000	\$351,072	\$351,072	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$351,072
HG-0148	Bleckley	03	PI-0011859	Cochran Railroad Avenue	\$36,273	\$35,949	\$35,949	\$0	No	N/A
HG-0149	Bleckley	03	PI-0011860	Cochran Lewis Street	\$127,591	\$113,104	\$113,104	\$0	No	N/A
HG-0155	Bleckley	03	PI-0011866	Cochran Palm Street	\$66,129	\$64,886	\$64,886	\$0	No	N/A
HG-0156	Bleckley	03	PI-0011867	Cochran Crest Drive	\$74,826	\$51,178	\$51,178	\$0	No	N/A
HG-0167	Candler	03	PI-0011869	Candler St Matthews Church Road	\$761,250	\$1,016,698	\$1,016,698	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$1,016,698
HG-0159	Candler	03	PI-0011871	Candler Eden Church Road	\$532,000	\$634,997	\$634,997	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$634,997
HG-0185	Candler	03	PI-0011889	Metter Neal Street	\$59,717	\$79,051	\$79,051	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$79,051
HG-0186	Candler	03	PI-0011890	Metter South Lewis Street	\$196,431	\$264,000	\$264,000	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$264,000
HG-0187	Candler	03	PI-0011891	Metter East Lillian Street	\$181,997	\$234,527	\$234,527	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$234,527
HG-0188	Candler	03	PI-0011892	Metter Haymans Street	\$29,120	\$38,463	\$38,463	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$38,463
HG-0189	Candler	03	PI-0011893	Metter East Hiawatha Street	\$321,583	\$1,035,400	\$875,413	\$159,988	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
HG-0198	Candler	03	PI-0011899	Pulaski Back Street Seg 2	\$28,000	\$19,545	\$19,545	\$0	No	N/A
HG-0197	Candler	03	PI-0011900	Pulaski Lee Street	\$14,000	\$13,705	\$13,705	\$0	No	N/A
HG-0207	Dodge	03	PI-0011908	Dodge Roddy Highway	\$631,200	\$568,975	\$568,975	\$0	No	N/A

Heart of Georgia Altamaha
Annual Report - TIA Funds Only
Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0208	Dodge	03	PI-0011909	Dodge Horne Road	\$470,400	\$402,427	\$402,427	\$0	No	N/A
HG-0209	Dodge	03	PI-0011910	Dodge Jim Ross Road = Part (2.95 mi) - (Begin at SR 87 End at Ran Stewart Road (CR 74))	\$236,000	\$350,914	\$350,914	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0220	Dodge	03	PI-0011913	Chauncey Durham Street - (.228 mile not on LMIG)	\$31,920	\$49,462	\$49,462	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0242	Dodge	03	PI-0011914	Eastman Ward St - Dodge Ave to 1st Ave	\$63,636	\$59,125	\$59,125	\$0	No	N/A
HG-0243	Dodge	03	PI-0011923	Eastman Ward St - Hwy 46 to 1st Ave	\$6,708	\$6,232	\$6,232	\$0	No	N/A
HG-0273	Dodge	03	PI-0011943	Eastman Edgewood Rd - MLK Dr to MLK Dr	\$25,322	\$23,526	\$23,526	\$0	No	N/A
HG-0241	Dodge	03	PI-0011950	Eastman Ada St - 14th to Dead end	\$13,787	\$12,810	\$12,810	\$0	No	N/A
HG-0326	Dodge	03	PI-0011958	Eastman Morgan Creek Dr - Mary Alexander to Bypass	\$27,045	\$25,127	\$25,127	\$0	No	N/A
HG-0258	Dodge	03	PI-0011964	Eastman Popular St - 2nd to 1st	\$6,894	\$6,406	\$6,406	\$0	No	N/A
HG-0267	Dodge	03	PI-0011969	Eastman 11th Ave - Pine Dr to Oak	\$17,234	\$16,012	\$16,012	\$0	No	N/A
HG-0422	Dodge	03	PI-0011973	Eastman 12th Ave - Fitzgerald to Oak	\$32,481	\$30,178	\$30,178	\$0	No	N/A
HG-0423	Dodge	03	PI-0011974	Eastman 11th Ave - Creighton to Pine Drive	\$18,295	\$16,999	\$16,999	\$0	No	N/A
HG-0310	Dodge	03	PI-0011976	Eastman Foster St - Hwy 46 to 3rd Ave	\$16,306	\$15,150	\$15,150	\$0	No	N/A
HG-0311	Dodge	03	PI-0011977	Eastman Foster St - Hwy 46 to Anson Ave	\$5,674	\$5,272	\$5,272	\$0	No	N/A
HG-0350	Dodge	03	PI-0011978	Eastman Golf Course Rd - Cochran Rd to Jack Johnson	\$30,094	\$27,952	\$27,952	\$0	No	N/A
HG-0279	Dodge	03	PI-0011979	Eastman Ogden St - 2nd to 5th	\$16,572	\$15,397	\$15,397	\$0	No	N/A
HG-0282	Dodge	03	PI-0011980	Eastman Livingston St - Leitch to Page	\$9,545	\$8,868	\$8,868	\$0	No	N/A
HG-0290	Dodge	03	PI-0011981	Eastman North St - Page to 14th Ave	\$17,287	\$16,062	\$16,062	\$0	No	N/A
HG-0295	Dodge	03	PI-0011982	Eastman Dorrough St - 14th to Norman	\$22,007	\$20,446	\$20,446	\$0	No	N/A
HG-0254	Dodge	03	PI-0011983	Eastman 10th Ave - Forest Lake to 9th	\$38,712	\$35,968	\$35,968	\$0	No	N/A
HG-0275	Dodge	03	PI-0011984	Eastman 3rd Ave - Legion Dr to Delacy St	\$6,628	\$6,158	\$6,158	\$0	No	N/A
HG-0353	Dodge	03	PI-0011985	Eastman 10th Ave - Main to Oak	\$13,257	\$12,317	\$12,317	\$0	No	N/A
HG-0348	Dodge	03	PI-0011986	Eastman Greenwood St - 5th to 7th	\$11,269	\$10,470	\$10,470	\$0	No	N/A
HG-0298	Dodge	03	PI-0011987	Eastman Magnolia St - 5th to 3rd	\$9,280	\$8,622	\$8,622	\$0	No	N/A
HG-0318	Dodge	03	PI-0011988	Eastman 9th Ave - Page to City Limits	\$32,878	\$30,586	\$30,586	\$0	No	N/A
HG-0337	Dodge	03	PI-0011989	Eastman Pine St - 10th to 5th	\$30,094	\$27,952	\$27,952	\$0	No	N/A
HG-0339	Dodge	03	PI-0011990	Eastman 7th Ave - Oak St to Dead end	\$11,931	\$10,916	\$10,916	\$0	No	N/A
HG-0354	Dodge	03	PI-0011991	Eastman 12th Ave - Main to Oak	\$11,534	\$10,717	\$10,717	\$0	No	N/A
HG-0355	Dodge	03	PI-0011992	Eastman 13th Ave - Oak to Main	\$10,871	\$10,101	\$10,101	\$0	No	N/A
HG-0346	Dodge	03	PI-0011993	Eastman 14th Ave - Main to Oak	\$13,257	\$12,317	\$12,317	\$0	No	N/A
HG-0356	Dodge	03	PI-0011994	Eastman 8th Ave - Main to Oak	\$16,306	\$15,150	\$15,150	\$0	No	N/A
HG-0357	Dodge	03	PI-0011995	7th Ave - Oak to Main	\$13,655	\$12,687	\$12,687	\$0	No	N/A
HG-0358	Dodge	03	PI-0011996	6th Ave - Main to Oak	\$12,197	\$11,332	\$11,332	\$0	No	N/A
HG-0362	Dodge	03	PI-0011997	Eastman Hardin St - Page To Dead End	\$9,015	\$8,377	\$8,377	\$0	No	N/A
HG-0260	Dodge	03	PI-0011999	Eastman Jessup St - 9th Ave to 4th Ave	\$31,685	\$29,439	\$29,439	\$0	No	N/A
HG-0332	Dodge	03	PI-0012000	Eastman Park Way - 5th Ave to Main	\$5,965	\$5,542	\$5,542	\$0	No	N/A
HG-0317	Dodge	03	PI-0012006	Eastman 9th Ave - Oak to Page	\$44,015	\$4,348	\$4,348	\$0	No	N/A
HG-0302	Dodge	03	PI-0012008	Eastman Oak Ct - Pine Haven to Dead End	\$7,689	\$7,145	\$7,145	\$0	No	N/A
HG-0321	Dodge	03	PI-0012010	Eastman Ogden Lane - 2nd to 5th	\$17,632	\$16,421	\$16,421	\$0	No	N/A

Heart of Georgia Altamaha
Annual Report - TIA Funds Only
Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0281	Dodge	03	PI-0012014	Eastman Clements St - 4th to 7th	\$11,391	\$10,583	\$10,583	\$0	No	N/A
HG-0409	Dodge	03	PI-0012017	Eastman 1st Ave - 5th Ave to South Carolina	\$11,931	\$10,916	\$10,916	\$0	No	N/A
HG-0376	Dodge	03	PI-0012020	Eastman Locust Lane - Hawkinsville Rd to Dead End	\$17,500	\$16,260	\$16,260	\$0	No	N/A
HG-0375	Dodge	03	PI-0012021	Eastman Laurel Lane - Dead End to Dead End	\$14,715	\$13,672	\$13,672	\$0	No	N/A
HG-0361	Dodge	03	PI-0012036	Eastman 17th Ave - Main to Oak	\$9,280	\$8,622	\$8,622	\$0	No	N/A
HG-0325	Dodge	03	PI-0012037	Eastman Oak Forest Rd - Plaza to Dead End	\$14,185	\$13,179	\$13,179	\$0	No	N/A
HG-0329	Dodge	03	PI-0012039	Eastman 4th Ave - 5th to Main	\$30,890	\$28,700	\$28,700	\$0	No	N/A
HG-0405	Dodge	03	PI-0012040	Eastman Wendy Way - Nancy St to Russell St	\$17,977	\$16,702	\$16,702	\$0	No	N/A
HG-0425	Dodge	03	PI-0012041	Eastman Pine Dr - 9th to 12th	\$25,587	\$23,772	\$23,772	\$0	No	N/A
HG-0292	Dodge	03	PI-0012042	Eastman Sheldon St - Anson Ave to Dead End	\$53,030	\$49,259	\$49,259	\$0	No	N/A
HG-0493	Emanuel	03	PI-0012045	Emanuel Odomville Church Rd	\$210,000	\$345,437	\$345,437	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
HG-0430	Emanuel	03	PI-0012049	Emanuel Old Savannah Rd	\$924,000	\$895,122	\$895,122	\$0	No	N/A
HG-0479	Emanuel	03	PI-0012050	Emanuel Pendleton Springs Rd	\$490,000	\$664,133	\$664,133	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
HG-0525	Emanuel	03	PI-0012055	Swainsboro Lambs Bridge Road	\$168,000	\$166,498	\$166,498	\$0	No	N/A
HG-0553	Emanuel	03	PI-0012060	Swainsboro Short Street	\$28,000	\$13,624	\$13,624	\$0	No	N/A
HG-0537	Emanuel	03	PI-0012063	Swainsboro Fortune Loop	\$56,000	\$32,476	\$32,476	\$0	No	N/A
HG-0551	Emanuel	03	PI-0012066	Swainsboro Oaklawn Dr	\$112,000	\$76,856	\$76,856	\$0	No	N/A
HG-0536	Emanuel	03	PI-0012069	Swainsboro Prosperity Dr	\$84,000	\$54,448	\$54,448	\$0	No	N/A
HG-0538	Emanuel	03	PI-0012070	Swainsboro West Meadow Lake	\$224,000	\$221,997	\$221,997	\$0	No	N/A
HG-0540	Emanuel	03	PI-0012071	Swainsboro Arden Dr	\$112,000	\$86,125	\$86,125	\$0	No	N/A
HG-0543	Emanuel	03	PI-0012074	Swainsboro Mcleod Bridge Rd	\$126,000	\$118,741	\$118,741	\$0	No	N/A
HG-0544	Emanuel	03	PI-0012075	Swainsboro Old Nunez Rd	\$210,000	\$176,908	\$176,908	\$0	No	N/A
HG-0547	Emanuel	03	PI-0012077	Swainsboro Lake Luck Dr	\$63,000	\$62,437	\$62,437	\$0	No	N/A
HG-0550	Emanuel	03	PI-0012079	Swainsboro Moreland Ave	\$56,000	\$32,517	\$32,517	\$0	No	N/A
HG-0575	Evans	03	PI-0012087	Evans Stafford Rd	\$266,000	\$262,010	\$262,010	\$0	No	N/A
HG-0577	Evans	03	PI-0012088	Evans Lex Strickland Rd	\$154,000	\$151,690	\$151,690	\$0	No	N/A
HG-0578	Evans	03	PI-0012089	Evans Melissa Circle	\$56,000	\$55,160	\$55,160	\$0	No	N/A
HG-0596	Evans	03	PI-0012092	Claxton Perry Lee Deloach	\$27,708	\$23,948	\$23,948	\$0	No	N/A
HG-0597	Evans	03	PI-0012093	Claxton West Liberty Street Seq 1	\$15,297	\$12,035	\$12,035	\$0	No	N/A
HG-0598	Evans	03	PI-0012094	Claxton West Liberty Street Seq 2	\$47,980	\$33,488	\$33,488	\$0	No	N/A
HG-0614	Evans	03	PI-0012110	Claxton Barnes St	\$40,600	\$37,668	\$37,668	\$0	No	N/A
HG-0615	Evans	03	PI-0012111	Claxton Freeman St	\$13,881	\$14,562	\$14,562	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$14,562
HG-0616	Evans	03	PI-0012112	Claxton S Claxton Ave	\$63,169	\$59,268	\$59,268	\$0	No	N/A
HG-0617	Evans	03	PI-0012113	Claxton Ridge Street	\$29,617	\$30,221	\$30,221	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$30,221
HG-0618	Evans	03	PI-0012114	Claxton E Long St	\$120,733	\$79,531	\$79,531	\$0	No	N/A
HG-0619	Evans	03	PI-0012115	Claxton Bowen Lane	\$10,642	\$9,596	\$9,596	\$0	No	N/A
HG-0621	Evans	03	PI-0012116	Claxton S Peters St	\$82,197	\$72,469	\$72,469	\$0	No	N/A
HG-0623	Evans	03	PI-0012117	Claxton E Smith St - (Part) (S. Newton St. to Anderson Ave.)	\$34,035	\$66,728	\$66,728	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
HG-0627	Evans	03	PI-0012120	Daisy West Railroad St	\$25,189	\$27,836	\$27,836	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$27,836

Heart of Georgia Altamaha
Annual Report - TIA Funds Only
Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0636	Evans	03	PI-0012126	Hagan Cemetery Rd - Turnpike to Old Dublin	\$30,800	\$26,136	\$26,136	\$0	No	N/A
HG-0637	Evans	03	PI-0012127	Hagan Calhoun Street	\$7,000	\$5,147	\$5,147	\$0	No	N/A
HG-0630	Evans	03	PI-0012128	Hagan South Railroad Ave -Perkins Mill to Calhoun St	\$68,600	\$46,371	\$46,371	\$0	No	N/A
HG-0638	Evans	03	PI-0012129	Hagan Hodges St - Hwy 280 to Cedar	\$37,800	\$32,581	\$32,581	\$0	No	N/A
HG-0657	Evans	03	PI-0012130	Hagan Smith St - Hwy 280 to Turnpike	\$9,800	\$9,712	\$9,712	\$0	No	N/A
HG-0667	Jeff Davis	03	PI-0012140	Jeff Davis Philadelphia Church Rd - CR 294	\$547,200	\$564,540	\$564,540	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$564,540
HG-0672	Jeff Davis	03	PI-0012141	Jeff Davis Satilla Church Rd	\$245,000	\$253,109	\$253,109	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$253,109
HG-0691	Jeff Davis	03	PI-0012142	Jeff Davis Elizabeth Church Rd	\$412,975	\$415,855	\$415,855	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$415,855
HG-0708	Jeff Davis	03	PI-0012156	Hazlehurst Kersey St	\$98,000	\$50,723	\$50,723	\$0	No	N/A
HG-0709	Jeff Davis	03	PI-0012157	Hazlehurst Sycamore St	\$21,000	\$22,400	\$22,400	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$22,400
HG-0710	Jeff Davis	03	PI-0012158	Hazlehurst East Plum St	\$84,000	\$84,424	\$84,424	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$84,424
HG-0711	Jeff Davis	03	PI-0012159	Hazlehurst Collins St	\$98,000	\$95,412	\$95,412	\$0	No	N/A
HG-0712	Jeff Davis	03	PI-0012160	Hazlehurst Wilson St	\$140,000	\$93,882	\$93,882	\$0	No	N/A
HG-0747	Johnson	03	PI-0012169	Johnson Tuckers Grove Church Rd Ph 1	\$574,000	\$1,323,000	\$1,322,868	\$132	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
HG-0741	Johnson	03	PI-0012170	Johnson Pringle Rd	\$200,000	\$185,316	\$185,316	\$0	No	N/A
HG-0753	Johnson	03	PI-0012174	Kite Hatcher St	\$28,000	\$26,221	\$26,221	\$0	No	N/A
HG-0761	Johnson	03	PI-0012180	Wrightsville Myrtle Ave	\$185,000	\$144,675	\$144,675	\$0	No	N/A
HG-0767	Johnson	03	PI-0012181	Wrightsville Court St	\$263,000	\$184,541	\$184,541	\$0	No	N/A
HG-0768	Johnson	03	PI-0012182	Wrightsville Georgia Ave	\$46,000	\$41,666	\$41,666	\$0	No	N/A
HG-0770	Johnson	03	PI-0012183	Wrightsville Bradford St	\$47,000	\$46,284	\$46,284	\$0	No	N/A
HG-0786	Laurens	03	PI-0012191	Laurens Butler Rd	\$933,000	\$932,560	\$932,560	\$0	No	N/A
HG-0787	Laurens	03	PI-0012193	Laurens Thairdell Rd	\$600,000	\$253,004	\$253,004	\$0	No	N/A
HG-0789	Laurens	03	PI-0012195	Laurens Anderson Rd	\$543,000	\$534,855	\$534,855	\$0	No	N/A
HG-0802	Laurens	03	PI-0012197	Laurens Mark Wood Rd	\$637,000	\$339,798	\$339,798	\$0	No	N/A
HG-0807	Laurens	03	PI-0012198	Laurens Old Toombsboro Rd	\$1,117,200	\$901,247	\$901,247	\$0	No	N/A
HG-0805	Laurens	03	PI-0012200	Laurens Ed Becham Rd	\$162,292	\$160,841	\$160,841	\$0	No	N/A
HG-0812	Laurens	03	PI-0012201	Cadwell Coleman St Seg 1	\$17,712	\$20,137	\$20,137	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$20,137
HG-0813	Laurens	03	PI-0012202	Cadwell Coleman St Seg 2	\$16,837	\$16,914	\$16,914	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$16,914
HG-0809	Laurens	03	PI-0012204	Cadwell Snowhill St - Hwy 117 to Railroad	\$12,833	\$12,225	\$12,225	\$0	No	N/A
HG-0814	Laurens	03	PI-0012205	Cadwell Coleman St Seg 3	\$12,674	\$24,770	\$24,770	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
HG-0815	Laurens	03	PI-0012207	Cadwell Coleman St Seq 4	\$25,162	\$23,923	\$23,923	\$0	No	N/A
HG-0810	Laurens	03	PI-0012208	Cadwell Walnut McCook St	\$25,321	\$26,927	\$26,927	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$26,927
HG-0816	Laurens	03	PI-0012209	Cadwell Coleman St Seq 5	\$30,014	\$27,396	\$27,396	\$0	No	N/A
HG-0826	Laurens	03	PI-0012215	Dexter Bryant St Seg 2	\$13,255	\$19,385	\$19,385	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$19,385
HG-0832	Laurens	03	PI-0012218	Dublin Stubbs Park Rd	\$3,530,000	\$3,725,661	\$3,725,661	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$3,725,661
HG-0839	Laurens	03	PI-0012225	Dudley Oak St	\$77,820	\$68,238	\$68,238	\$0	No	N/A
HG-0856	Laurens	03	PI-0012239	East Dublin Piedmont Dr	\$20,417	\$16,007	\$16,007	\$0	No	N/A
HG-0863	Laurens	03	PI-0012250	East Dublin Rosewood Dr	\$18,905	\$15,218	\$15,218	\$0	No	N/A

Heart of Georgia Altamaha
Annual Report - TIA Funds Only
Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0864	Laurens	03	PI-0012251	East Dublin Larsen St	\$38,420	\$19,099	\$19,099	\$0	No	N/A
HG-0865	Laurens	03	PI-0012252	East Dublin South Dr	\$18,110	\$13,730	\$13,730	\$0	No	N/A
HG-0866	Laurens	03	PI-0012253	East Dublin Buckingham	\$109,269	\$93,923	\$93,923	\$0	No	N/A
HG-0895	Laurens	03	PI-0012254	East Dublin Powell Dr	\$34,894	\$24,781	\$24,781	\$0	No	N/A
HG-0867	Laurens	03	PI-0012255	East Dublin Ferry St Seg 1	\$35,901	\$24,868	\$24,868	\$0	No	N/A
HG-0868	Laurens	03	PI-0012256	East Dublin Getty St	\$34,523	\$27,144	\$27,144	\$0	No	N/A
HG-0869	Laurens	03	PI-0012257	East Dublin Taylor Ln	\$12,144	\$4,322	\$4,322	\$0	No	N/A
HG-0870	Laurens	03	PI-0012258	East Dublin Poplar St	\$62,008	\$44,119	\$44,119	\$0	No	N/A
HG-0871	Laurens	03	PI-0012259	East Dublin Stewart St	\$33,303	\$26,376	\$26,376	\$0	No	N/A
HG-0878	Laurens	03	PI-0012261	East Dublin Jackson St	\$25,826	\$17,466	\$17,466	\$0	No	N/A
HG-0879	Laurens	03	PI-0012262	East Dublin Ferry St Seg 2 - Part (Circle Dr to Johnson St)	\$28,769	\$57,781	\$57,781	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$57,781
HG-0904	Laurens	03	PI-0012270	Rentz Circle Dr	\$34,946	\$22,027	\$22,027	\$0	No	N/A
HG-0915	Montgomery	03	PI-0012274	Montgomery Thompson Pond Rd Ph 4	\$525,000	\$471,777	\$471,777	\$0	No	N/A
HG-0916	Montgomery	03	PI-0012275	Montgomery Taylor Springs Rd	\$316,538	\$336,207	\$336,207	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0928	Montgomery	03	PI-0012283	Ailey West Old Ailey Lothair Rd	\$40,000	\$51,991	\$51,991	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0927	Montgomery	03	PI-0012284	Ailey City Street Striping	\$18,480	\$16,818	\$16,818	\$0	No	N/A
HG-0938	Montgomery	03	PI-0012287	Alston Wilkes Circle - Part (From Carrie Drive North approximately .11 miles)	\$33,302	\$46,647	\$46,647	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
HG-0965	Montgomery	03	PI-0012292	Mt Vernon Alston Rd	\$56,000	\$36,284	\$36,284	\$0	No	N/A
HG-0959	Montgomery	03	PI-0012294	Mt Vernon MLK JR Dr	\$109,200	\$103,623	\$103,623	\$0	No	N/A
HG-0946	Montgomery	03	PI-0012297	Mt Vernon Robinson St	\$105,000	\$90,864	\$90,864	\$0	No	N/A
HG-0942	Montgomery	03	PI-0012298	Mt Vernon North Washington St	\$109,200	\$120,943	\$120,943	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0941	Montgomery	03	PI-0012299	Mt Vernon South Washington St	\$27,976	\$22,676	\$22,676	\$0	No	N/A
RC09-000062	Tattnall	03	PI-0008289	SR 23, 57 Passing Lanes Glennville to Reidsville	\$10,900,000	\$9,935,905	\$9,931,273	\$4,632	No	N/A
HG-0976	Tattnall	03	PI-0012304	Tattnall Cyril Burkhalter and Mile Field Rd (Part) (Begin at Cyril Burkhalter RD GA 23/57 and End at US 301/73)	\$909,040	\$1,221,674	\$183,531	\$903,437	No	Inflation applied to Original Estimated Cost; updated Project Budget \$1,221,674
HG-0980	Tattnall	03	PI-0012307	Tattnall Hillview Rd	\$1,132,500	\$1,078,995	\$1,078,995	\$0	No	N/A
HG-0987	Tattnall	03	PI-0012308	Tattnall Airport Rd	\$610,000	\$1,220,000	\$593,574	\$626,426	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
HG-1006	Tattnall	03	PI-0012313	Collins Jones St	\$11,550	\$13,713	\$13,713	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$13,713
HG-1003	Tattnall	03	PI-0012315	Collins Williams St	\$4,375	\$6,539	\$6,539	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
HG-1041	Tattnall	03	PI-0012338	Glennville Lakeview Dr	\$63,980	\$55,300	\$55,300	\$0	No	N/A
HG-1019	Tattnall	03	PI-0012347	Glennville Continental Dr	\$37,660	\$24,183	\$24,183	\$0	No	N/A
HG-1057	Tattnall	03	PI-0012348	Glennville Sharon Rd	\$24,220	\$20,853	\$20,853	\$0	No	N/A
HG-1060	Tattnall	03	PI-0012349	Glennville Taylor Lane	\$24,500	\$22,515	\$22,515	\$0	No	N/A
HG-1053	Tattnall	03	PI-0012350	Glennville Queen Dr	\$33,460	\$30,197	\$30,197	\$0	No	N/A
HG-1010	Tattnall	03	PI-0012351	Glennville Baker St	\$69,020	\$58,780	\$58,780	\$0	No	N/A
HG-1054	Tattnall	03	PI-0012352	Glennville Railroad St	\$135,520	\$114,520	\$114,520	\$0	No	N/A
HG-1040	Tattnall	03	PI-0012353	Glennville Kicklighter St	\$40,180	\$34,445	\$34,445	\$0	No	N/A
HG-1014	Tattnall	03	PI-0012355	Glennville Cedar St	\$61,460	\$58,868	\$58,868	\$0	No	N/A

Heart of Georgia Altamaha
Annual Report - TIA Funds Only
Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-1056	Tattnall	03	PI-0012356	Glennville Rustin St	\$51,380	\$34,860	\$34,860	\$0	No	N/A
HG-1016	Tattnall	03	PI-0012357	Glennville China St	\$70,280	\$46,380	\$46,380	\$0	No	N/A
HG-1011	Tattnall	03	PI-0012358	Glennville Banks St	\$106,680	\$86,055	\$86,055	\$0	No	N/A
HG-1045	Tattnall	03	PI-0012359	Glennville Loves Chapel Rd	\$140,700	\$113,350	\$113,350	\$0	No	N/A
HG-1069	Tattnall	03	PI-0012368	Reidsville Blount St	\$104,621	\$103,052	\$103,052	\$0	No	N/A
HG-1067	Tattnall	03	PI-0012369	Reidsville Anderson St	\$112,100	\$110,419	\$110,419	\$0	No	N/A
HG-1071	Tattnall	03	PI-0012370	Reidsville Chandler Ave	\$148,883	\$145,388	\$145,388	\$0	No	N/A
HG-1072	Tattnall	03	PI-0012371	Reidsville Church St	\$36,651	\$36,101	\$36,101	\$0	No	N/A
HG-1074	Tattnall	03	PI-0012372	Reidsville Glenview Dr	\$24,743	\$24,372	\$24,372	\$0	No	N/A
HG-1092	Telfair	03	PI-0012377	Telfair Fishing Creek Rd	\$352,000	\$348,853	\$348,853	\$0	No	N/A
HG-1093	Telfair	03	PI-0012378	Telfair Kinnett and Friendship Connector - Yawn Rd	\$28,263	\$28,010	\$28,010	\$0	No	N/A
HG-1108	Telfair	03	PI-0012381	Lumber City Randall St	\$15,400	\$12,636	\$12,636	\$0	No	N/A
HG-1101	Telfair	03	PI-0012383	Lumber City West Ave	\$37,800	\$29,047	\$29,047	\$0	No	N/A
HG-1098	Telfair	03	PI-0012386	Lumber City Church St	\$63,000	\$69,613	\$69,613	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$69,613
HG-1105	Telfair	03	PI-0012390	Lumber City Sand Pit Rd	\$91,000	\$84,340	\$84,340	\$0	No	N/A
HG-1104	Telfair	03	PI-0012392	Lumber City Pine St	\$21,000	\$15,792	\$15,792	\$0	No	N/A
HG-1129	Telfair	03	PI-0012398	(Part) McRae 2nd Ave Andrew St to Oak St	\$5,600	\$4,436	\$4,436	\$0	No	N/A
HG-1132	Telfair	03	PI-0012410	McRae 5th Ave	\$98,000	\$85,857	\$85,857	\$0	No	N/A
HG-1133	Telfair	03	PI-0012411	McRae Graham St	\$126,000	\$157,982	\$157,982	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$157,982
HG-1134	Telfair	03	PI-0012412	McRae Brewton	\$182,000	\$228,197	\$228,197	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$228,197
HG-1135	Telfair	03	PI-0012413	(Part) McRae Bruce (Macville Ave to East Willow Creek Lane)	\$5,040	\$3,903	\$3,903	\$0	No	N/A
HG-1136	Telfair	03	PI-0012414	McRae 4th Ave	\$154,000	\$193,089	\$193,089	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1121	Telfair	03	PI-0012415	(Part) McRae 8th Ave (Liberty St to Willow Creek Lane)	\$22,400	\$18,864	\$18,864	\$0	No	N/A
HG-1127	Telfair	03	PI-0012416	(Part) McRae Telfair Ave (Smith to Willow Creek Lane)	\$104,918	\$88,473	\$88,473	\$0	No	N/A
HG-1116	Telfair	03	PI-0012417	McRae Strozier Street	\$42,000	\$34,655	\$34,655	\$0	No	N/A
HG-1141	Toombs	03	PI-0012419	Toombs Lyons Center Rd	\$628,600	\$622,980	\$622,980	\$0	No	N/A
HG-1140	Toombs	03	PI-0012420	Toombs County wide Striping	\$279,900	\$275,702	\$275,702	\$0	No	N/A
HG-1148	Toombs	03	PI-0012424	Toombs Five Point Resurfacing	\$214,200	\$212,285	\$212,285	\$0	No	N/A
HG-1144	Toombs	03	PI-0012428	Toombs New Normantown Rd	\$631,929	\$626,279	\$626,279	\$0	No	N/A
HG-1151	Toombs	03	PI-0012430	Lyons West Oglethorpe Ave	\$200,000	\$221,020	\$221,020	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$221,020
HG-1152	Toombs	03	PI-0012431	Lyons North Lanier and North Lexington	\$201,316	\$221,020	\$221,020	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$221,020
HG-1154	Toombs	03	PI-0012432	Lyons SR 292 and Oxley Dr	\$1,059,000	\$2,048,489	\$2,052,143	(\$3,654)	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
HG-1158	Toombs	03	PI-0012437	Vidalia Pete Phillips Rd	\$218,029	\$275,393	\$275,393	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$275,393
HG-1160	Toombs	03	PI-0012438	Vidalia Brinson Rd	\$221,010	\$267,778	\$267,778	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$267,778
HG-1161	Toombs	03	PI-0012439	Vidalia Lowery Place	\$62,755	\$80,489	\$80,489	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$80,489
HG-1162	Toombs	03	PI-0012440	Vidalia Curry St	\$50,120	\$64,384	\$64,384	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$64,384
HG-1163	Toombs	03	PI-0012441	Vidalia Truman St	\$64,002	\$59,585	\$59,585	\$0	No	N/A
HG-1164	Toombs	03	PI-0012442	Vidalia Rudell Rd	\$114,975	\$146,557	\$146,557	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$146,557

Heart of Georgia Altamaha
Annual Report - TIA Funds Only
Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-1165	Toombs	03	PI-0012443	Vidalia Semco Rd	\$114,975	\$145,229	\$145,229	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$145,229
HG-1167	Toombs	03	PI-0012444	Vidalia Upgrade Railroad Crossing (Part) (8 crossings)	\$157,500	\$148,310	\$148,310	\$0	No	N/A
RC09-000077	Toombs	03	PI-522220-	Widening of U.S. 1/SR 4 from North of Williams Creek (near Appling line) to Green Oak Road. 522190. 522180	\$58,676,371	\$45,376,371	\$30,443,227	\$4,957,409	No	Blended Project - Total Project Cost \$142,683,477
HG-1177	Treutlen	03	PI-0012451	Treutlen Ohoopsee Bend Rd (2.1 miles) (From SR 86 to Ohoopsee Bend Rd. Dead End)	\$168,000	\$192,242	\$192,242	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$192,242
HG-1176	Treutlen	03	PI-0012452	Treutlen Deer Run Rd (Part - 0.8 miles) (From Oglethorpe Rd to Holton Chapel Rd)	\$64,000	\$56,270	\$56,270	\$0	No	N/A
HG-1182	Treutlen	03	PI-0012453	Treutlen Tobacco Trail	\$112,000	\$92,717	\$92,717	\$0	No	N/A
HG-1178	Treutlen	03	PI-0012454	Treutlen Norristown Rd (Part - 0.3 miles) (3 bad spots of 0.1 mile each from Crooked Run Rd. to SR 171/US 221 at County line)	\$24,000	\$45,404	\$45,404	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1181	Treutlen	03	PI-0012455	Treutlen Crooked Run Rd (Part - 1.25 miles, Segment 2) (From begin at Twin Pond Rd and go 1.25 miles)	\$100,000	\$74,026	\$74,026	\$0	No	N/A
HG-1173	Treutlen	03	PI-0012456	Treutlen Secret Forest Rd	\$80,000	\$119,162	\$119,162	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1217	Treutlen	03	PI-0012462	Soperton Varnedo St	\$38,552	\$41,466	\$41,466	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$41,466
HG-1226	Treutlen	03	PI-0012475	Soperton Pitus Rd	\$87,648	\$116,555	\$116,555	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$116,555
HG-1230	Treutlen	03	PI-0012476	Soperton Alpha Rd	\$38,552	\$51,268	\$51,268	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$51,268
HG-1229	Treutlen	03	PI-0012477	Soperton Faith Circle	\$38,552	\$51,268	\$51,268	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$51,268
HG-1231	Treutlen	03	PI-0012478	Soperton Florida Ave Ext	\$59,670	\$79,351	\$79,351	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$79,351
HG-1198	Treutlen	03	PI-0012479	Soperton Kelly St	\$15,400	\$15,262	\$15,262	\$0	No	N/A
HG-1196	Treutlen	03	PI-0012481	Soperton Ivy Circle	\$35,000	\$34,687	\$34,687	\$0	No	N/A
HG-1199	Treutlen	03	PI-0012482	Soperton Maple St	\$15,400	\$15,262	\$15,262	\$0	No	N/A
HG-1219	Treutlen	03	PI-0012483	Soperton Clover St	\$15,400	\$13,216	\$13,216	\$0	No	N/A
HG-1194	Treutlen	03	PI-0012484	Soperton Berry St	\$35,000	\$34,687	\$34,687	\$0	No	N/A
HG-1195	Treutlen	03	PI-0012485	Soperton Norman St	\$35,000	\$30,408	\$30,408	\$0	No	N/A
HG-1251	Wayne	03	PI-0012497	Wayne Linden Bluff Rd	\$49,529	\$60,260	\$60,260	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$60,260
HG-1252	Wayne	03	PI-0012498	Wayne Killingsworth Road	\$92,000	\$115,352	\$115,352	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$115,352
HG-1253	Wayne	03	PI-0012499	Wayne Holmesville Rd Resurfacing	\$330,000	\$413,764	\$413,764	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$413,764
HG-1240	Wayne	03	PI-0012500	Wayne Holmesville Rd Construction (from Odum Rd South 2.5 miles)	\$828,400	\$795,459	\$795,459	\$0	No	N/A
HG-1267	Wayne	03	PI-0012503	Jesup West Orange St/US 84 Intersection	\$900,000	\$947,802	\$932,715	\$14,112	No	Inflation applied to Original Estimated Cost; updated Project Budget \$947,802
HG-1266	Wayne	03	PI-0012505	Jesup West Cherry St	\$900,000	\$1,328,075	\$1,303,139	\$22,986	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
HG-1265	Wayne	03	PI-0012510	Jesup West Pine St	\$900,000	\$936,738	\$908,826	\$27,912	No	Inflation applied to Original Estimated Cost; updated Project Budget \$936,738
HG-1286	Wayne	03	PI-0012517	Odum Tillman St - (Part) (Main St. to Roberson Rd.)	\$74,082	\$73,062	\$73,062	\$0	No	N/A

Heart of Georgia Altamaha
Annual Report - TIA Funds Only
Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-1294	Wheeler	03	PI-0012520	Wheeler Mt Olivet Church Rd Bridge	\$277,500	\$701,028	\$701,028	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1299	Wheeler	03	PI-0012525	Alamo Kent St	\$28,000	\$28,182	\$28,182	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1300	Wheeler	03	PI-0012526	Alamo Second St	\$56,000	\$39,535	\$39,535	\$0	No	N/A
HG-1301	Wheeler	03	PI-0012527	Alamo West Railroad	\$56,000	\$61,060	\$61,060	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1302	Wheeler	03	PI-0012528	Alamo Snowhill Rd	\$14,000	\$23,848	\$23,848	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1306	Wheeler	03	PI-0012533	Glenwood West 4th Ave and West 1st Ave (Part) (Only West 4th Ave)	\$35,000	\$27,166	\$27,166	\$0	No	N/A
HG-1305	Wheeler	03	PI-0012534	Glenwood West 6th and 5th Ave	\$70,000	\$56,417	\$56,417	\$0	No	N/A
HG-1308	Wheeler	03	PI-0012535	Glenwood S 4th St and N 4th St	\$29,638	\$14,560	\$14,560	\$0	No	N/A
HG-1295	Wheeler	03	PI-0014178	Wheeler Ochwalkee Creek Bridge	\$200,000	\$200,000	\$200,000	\$0	No	Blended Project (State Funds) - Total Project Cost \$1,625,000
HG-1291	Wheeler	03	PI-532342-	Wheeler Alligator Creek Bridge	\$562,500	\$516,181	\$516,181	\$0	No	Blended Project - Total Project Cost \$1,738,768
HG-1322	Wilcox	03	PI-0012540	Wilcox Walker Rd	\$450,000	\$445,944	\$445,944	\$0	No	N/A
HG-1329	Wilcox	03	PI-0012548	Abbeville Wilson Rd	\$50,856	\$67,321	\$67,321	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$67,321
HG-1338	Wilcox	03	PI-0012549	Abbeville West Neopolis	\$36,061	\$47,736	\$47,736	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$47,736
HG-1346	Wilcox	03	PI-0012554	Abbeville W Neapolis St	\$39,110	\$52,009	\$52,009	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$52,009
HG-1334	Wilcox	03	PI-0012556	Abbeville Depot St	\$43,591	\$57,704	\$57,704	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$57,704
HG-1340	Wilcox	03	PI-0012557	Abbeville Church St	\$11,455	\$16,000	\$16,000	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
HG-1326	Wilcox	03	PI-0012559	Abbeville College St	\$6,841	\$11,800	\$11,800	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
HG-1335	Wilcox	03	PI-0012560	Abbeville College St Seg 2	\$59,792	\$79,150	\$79,150	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$79,150
HG-1347	Wilcox	03	PI-0012561	Abbeville Sibbie Rd	\$13,098	\$20,700	\$20,700	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
HG-1344	Wilcox	03	PI-0012562	Abbeville Burkett St	\$11,402	\$19,100	\$19,100	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
HG-1333	Wilcox	03	PI-0012563	Abbeville West Park Ave	\$7,822	\$19,100	\$19,100	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
HG-1332	Wilcox	03	PI-0012564	Abbeville East Park Ave	\$12,913	\$18,100	\$18,100	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
HG-1355	Wilcox	03	PI-0012568	Rochelle Ginhouse St	\$110,000	\$37,850	\$37,850	\$0	No	N/A
HG-1357	Wilcox	03	PI-0012570	Rochelle Mill St	\$35,000	\$18,534	\$18,534	\$0	No	N/A

Heart of Georgia Altamaha
Annual Report - TIA Funds Only
 Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
	Regional	Multiple	PI-A000627	Program Administration	\$5,000,000	\$0	\$5,649,049	\$1,458,783	No	Program Admin - Total Project Cost \$8,000,000; Program Admin not funded with sales tax revenue.
Total					\$255,297,790	\$224,355,787	\$211,707,002	\$8,430,539		

HOGA - 2025 Completed Project & Benefit Report – TIA 1

All projects listed within this report have met the stated public benefit as detailed in the Heart of Georgia Altamaha TIA 1 Final Investment List (2012).

Dodge County

Summary of Work: 9.48 miles of roadway widening providing two 12-foot lanes in each direction with a combination of 44-foot grass median and 14-foot paved flush median. The project also includes urban and rural shoulders.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Projected Final Cost	Project Let By
RC-09-000014	PI-222410-	SR 87/US 23 Widening from CR 8/Log Cabin Road to South of SR 257*	\$6,756,751	\$6,655,400	GDOT

* Featured project. See attached sheet for additional details.

Tattnall County

Summary of Work: 1.44 miles of grade, base, drain and pavement on Airport Road in Tattnall County.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Projected Final Cost	Project Let By
HG-0987	PI-0012308	Airport Road	\$610,000	\$1,220,000	Local Let

Telfair County

Summary of Work: Provided transit services for citizens of Telfair County.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Projected Final Cost	Project Let By
HG-1094	PI-0012373	Telfair 5311 Capital	\$19,820	\$14,721	Local Let

Completed Project & Benefits Review Report

Heart of Georgia Altamaha



Project: SR 87/US 23 Widening from CR 8/Log Cabin Road to South of SR 257
County: Dodge
Project ID: RC09-000014
GDOT ID: PI-222410-

Project Description

This project expanded widened 9.48 miles of highway providing two 12-foot lanes in each direction with a combination of 44-foot grass median and 14-foot paved flush median. The project also included the construction of urban and rural shoulders.

Project Benefit

This project has benefited the public by improving the safety and efficiency of a corridor within both Dodge and Bleckley Counties. Data shows increasing traffic from both passenger and commercial vehicles, and the new widened lanes and medians provide additional room for all motorists. With increased economic and civic development underway in Dodge County, local leaders anticipate traffic growth to continue and this highway expansion will accommodate the area for years to come.

Schedule Information

NTP Date: 10.18.2017
Completion Date: 09.30.2025

Budget & Cost Information

Original Budget: \$6,756,751
Projected Final Cost: \$6,655,400

Project Delivery

GDOT Let
Project construction managed by the Georgia Department of Transportation

Project Photos

Pre-Construction



Completed



**HEART OF GEORGIA ALTAMAHA
TIA 1 CITIZENS REVIEW PANEL MEETING
MINUTES
March 28, 2025**

Members Present

Billy Trapnell, Metter, Georgia
Roger Branch, Baxley, Georgia
Phil Best, Dublin, Georgia
David Earl Keith, Jesup, Georgia

Staff Present

Brett Manning
Michelle Brown

Guests

Kenneth Franks, TIA Administrator, GDOT
Brent Moseley, TIA Regional Coordinator, GDOT
Penny Brooks, TIA Program Communications, GDOT
Brad Jones, Chairman, Candler County Board of
Commissioners

CALL TO ORDER

The TIA 1 Citizens Review Panel meeting for March 28, 2025, was held at the Candler County Library in Metter, Georgia. The meeting was called to order at 10:34 A.M. by Chairman Billy Trapnell. Chairman Trapnell welcomed everyone to the meeting and called on Phil Best to give the invocation.

APPROVAL OF NOVEMBER 18, 2024 MEETING MINUTES

Chairman Trapnell stated that the Minutes for the November 18, 2024 TIA 1 Citizens Review Panel Meeting had been emailed and were also available in the packet to all members and he would entertain a motion for approval. A motion was made by Phil Best and seconded by Roger Branch to approve the Minutes, as emailed. The vote passed unanimously.

TIA REPORT

Kenneth Franks, State TIA Administrator, was absent due to illness but participated via phone as needed. Brent Mosley, TIA Regional Coordinator, gave an update on the program. He let them know that CSRA, HOGA, and River Valley are trending on the same schedule. All three regions have projects in construction from the original ten years and all three regions have begun TIA 2. The HOGA region will be the first region to close-out TIA 1. The Southern Georgia region began in October 2018, and it appears they are going to complete their tax collections by this time next year. Their TIA 2 will begin as soon as TIA 1 is complete.

He then went over final collections through December 2022. This information will not change. The Heart of Georgia Altamaha Region's total collections was \$335,375,226 million. The 75% approved investment list amount collected was \$251,531,419 million and \$83,843,807 million was collected for the 25% local discretionary.

He then went over the final TIA collection forecast which shows the percentage behind forecast. This information will not change. The original revenue forecast for the Heart of Georgia Altamaha Region was \$398,870,417 million. The actual revenue collected was \$335,375,226 million which is 15.9% below the original forecast.

He also reported that the TIA Timeline. Project Construction & Close Out on the timeline shows through 2027. There are just a few projects left to complete. They anticipate that TIA 1 should be closed out by this time next year.

Brent then went over the Heart of Georgia Altamaha (HOGA) Region Project Overview. For the HOGA Region there were a total of 764 projects with a final investment list project total of \$366,631,175 million. This money included TIA revenue and Federal funds. There are currently 3 projects in construction, 760 projects that are complete, with total expenditures of TIA funds as of March 14, 2025 of \$216,048,516.

He then reported on the TIA Construction projects. Dodge County has a widening project on SR 87/US 23 that has opened to traffic and is currently waiting on a few punch list items to complete. The US 1/SR 4 widening project in Toombs County should be

completed by the end of the year. Tattnall County has projects on Cyril Burkhalter and Mile Field Road that are complete and currently working on a few punch list items.

A photo was shown of the US 1 widening project in Toombs County.

A comment was made on the extensive number of projects the HOGARC region had and how they will be the first to close-out. Kenneth Franks provided an explanation regarding the delay in the projects for the other regions, citing that project's in other regions were substantially larger and required additional time to complete. He also pointed out that most of these projects are let locally.

ADJOURN

Chairman Trapnell asked if there was any other business. There being no further business, a motion was made by David Earl Keith and seconded by Phil Best to adjourn the TIA 1 Citizens Review Panel Meeting at 10:45 A.M. The vote passed unanimously.

**HEART OF GEORGIA ALTAMAHA
TIA 1 CITIZENS REVIEW PANEL MEETING
MINUTES
August 27, 2025**

Members Present

Roger Branch, Baxley, Georgia
Phil Best, Dublin, Georgia
David Earl Keith, Jesup, Georgia

Staff Present

Brett Manning
Michelle Brown

Guests

Kenneth Franks, TIA Administrator, GDOT
Brent Moseley, TIA Regional Coordinator, GDOT
Penny Brooks, TIA Program Communications, GDOT
Eric Wilkinson, Assistant TIA Administrator, GDOT

CALL TO ORDER

The TIA 1 Citizens Review Panel meeting for August 27, 2025, was held at the Heart of Georgia Altamaha Regional Commission in Baxley, Georgia. In the absence of Chair Billy Trapnell, the meeting was called to order at 10:35 A.M. by Committee Member David Earl Keith. Mr. Keith welcomed everyone to the meeting and called on Roger Branch to give the invocation.

TIA REPORT

Kenneth Franks, State TIA Administrator, gave an update on the program. He let them know that they are fully engaged in TIA 2 across the original three regions. He noted that when reviewing the collection slides, it will show that collections are significantly ahead of the original projections, so much so that Southern Georgia is currently in year seven. He reported that collections are projected to reach their goal either in December of this year or January of next year. He explained that there is a separate process for how TIA operates once the collection goal is met, and that they are currently implementing this process in Southern Georgia. Coordination is taking place with GSFIC and the Georgia Department of Revenue to ensure the process is fully streamlined and vetted to avoid any delays. He noted that the tax will continue, and a disbursement will be made for the over-collected amount.

He explained that since TIA collections are expected to reach the projected amount before the 10-year period ends, collections will continue through the remainder of the quarter. If the goal is reached in December, the 25% discretionary funds will be distributed, and any over-collected amount will be issued as a separate disbursement after final reconciliation. He noted that while the law is unclear on the timing, Southern Georgia plans to disburse the funds once the goal is met. The amount could range from a half-month to nearly three months of discretionary funds. He added that this will be reviewed again at the final meeting of the year.

He then went over final collections through December 2022. This information will not change. The Heart of Georgia Altamaha (HOGA) Region's total collections was \$335,375,226. The 75% approved investment list amount collected was \$251,531,419 and \$83,843,807 was collected for the 25% local discretionary.

He then went over the final TIA collection forecast which shows the percentage behind forecast. This information will not change. The original revenue forecast for the HOGA Region was \$398,870,417. The actual revenue collected was \$335,375,226 which is 15.9% below the original forecast.

He noted that GDOT contributed a significant amount of funding to support the program. Although there was an offer to repay some of the funds once a surplus was achieved, GDOT advised that the funds be disbursed instead. This resulted in an \$18 million disbursement made about two years ago, near the end of the program. He added that another substantial disbursement is expected once all projects are financially closed out.

He also went over the TIA Timeline. He stated that the program is winding down, which has always been projected to occur between 2026 and 2027. There are just a few projects

left to complete. They anticipate that TIA 1 should be closed out by this time next year. He noted that CSRA and River Valley regions may extend slightly beyond those dates, though there is no legal requirement to close the program by a specific deadline. Some projects were significant in scale, with several exceeding \$50 million and beginning near the end of the original 10-year period. He added that the HOGA Region is expected to be the first to complete its closeout, and the committee will be updated on the process and the documentation required to demonstrate to constituents, GSFIC, and the Department of Revenue that the program has been fully and fiscally closed out.

Kenneth then went over the Heart of Georgia Altamaha (HOGA) Region Project Overview. For the HOGA Region there were a total of 764 projects with a final investment list project total of \$366,631,175. This money included TIA revenue and Federal funds. There are currently 3 projects in construction, 760 projects that are complete, with total expenditures of TIA funds as of August 18, 2025 of \$217,364,255. He pointed out that Telfair County canceled their project because they no longer had the transit program. The money is still their until they financially close out the program.

He reported that 689 projects have been fiscally closed out, with 70 projects completed but still undergoing financial reconciliation. The team is auditing those remaining projects to finalize the books. He noted that closing out 689 projects to a zero balance has been a significant effort, as it requires aligning the financial records of GDOT, TIA, and GSFIC. Any discrepancies, even as small as a few cents, must be resolved before finalizing. He added that they are now closer than ever to completing the financial closeout, approaching the 700-project mark.

Brent Moseley, TIA Regional Coordinator, reported on the TIA Construction projects. Dodge County has a widening project on SR 87/US 23 that is complete. The district is waiting on one final pay estimate and this project will be final. The US 1/SR 4 widening project in Toombs County will be one of the last projects to be completed. This project is expected to be completed by April 2026. Tattnall County has projects on Cyril Burkhalter and Mile Field Road that are complete and currently working on a few punch list items.

A photo was shown of the US 1 widening project in Toombs County. He noted that this section has recently been paved and striped and is ready for a traffic shift.

APPROVAL OF MARCH 28, 2025 MEETING MINUTES

Mr. Keith stated that the Minutes for the March 28, 2025 TIA 1 Citizens Review Panel Meeting had been emailed and were also available in the packet to all members and he would entertain a motion for approval. A motion was made by Roger Branch and seconded by Phil Best to approve the Minutes, as presented. The vote passed unanimously.

ADJOURN

Mr. Keith asked if there was any other business. There being no further business, a motion to adjourn the TIA 1 Citizens Review Panel Meeting at 10:52 A.M. was accepted unanimously.

**HEART OF GEORGIA ALTAMAHA
TIA 1 CITIZENS REVIEW PANEL MEETING
MINUTES
December 5, 2025**

Members Present

Roger Branch, Baxley, Georgia
Phil Best, Dublin, Georgia
David Earl Keith, Jesup, Georgia
Shawn Wombles, Wrightsville, Georgia

Staff Present

Brett Manning
Michelle Brown

Guests

Kenneth Franks, TIA Administrator, GDOT
Brent Moseley, TIA Regional Coordinator, GDOT
Penny Brooks, TIA Program Communications, GDOT
Eric Wilkinson, Assistant TIA Administrator, GDOT

CALL TO ORDER

The TIA 1 Citizens Review Panel meeting for December 5, 2025, was held at the Heart of Georgia Altamaha Regional Commission in Baxley, Georgia. In the absence of Chair Billy Trapnell, the meeting was called to order at 10:30 A.M. by Committee Member Roger Branch. Mr. Branch welcomed everyone to the meeting and called on Shawn Wombles to give the invocation.

APPROVAL OF AUGUST 27, 2025 MEETING MINUTES

Mr. Branch stated that the Minutes for the August 27, 2025 TIA 1 Citizens Review Panel Meeting had been emailed and were also available in the packet to all members and he would entertain a motion for approval. A motion was made by David Earl Keith and seconded by Shawn Wombles to approve the Minutes, as presented. The vote passed unanimously.

TIA REPORT

Kenneth Franks, State TIA Administrator, provided an update on the program. He reported that the CSRA, River Valley, and Heart of Georgia Altamaha regions are nearing the end of the third year of TIA 2. Several projects from TIA 1 remain active and under construction as they progress toward completion, with the Heart of Georgia Altamaha Region leading the effort to close out TIA 1 first.

He explained that the Southern Georgia region joined the program in 2018, placing them on a different timeline. Their first ten years of TIA have followed a different trajectory than the original three regions. In those original regions, collections fell short of projections, resulting in deficits. In contrast, Southern Georgia is expected to collect the full ten years' worth of revenue within 7 years and 2 quarters, provided January collections meet expectations.

GDOT has been closely monitoring Southern Georgia's collections to determine when to begin projects for the next ten-year cycle. Several agreements with counties and cities have already been executed in advance of funding, with provisions stating that GDOT will reimburse eligible expenditures at a later time.

He then went over final collections through December 2022. This information will not change. The Heart of Georgia Altamaha (HOGA) Region's total collections was \$335,375,226. The 75% approved investment list amount collected was \$251,531,419 and \$83,843,807 was collected for the 25% local discretionary.

He then went over the final TIA collection forecast which shows the percentage behind forecast. This information will not change. The original revenue forecast for the HOGA Region was \$398,870,417. The actual revenue collected was \$335,375,226 which is 15.9% below the original forecast. He noted that GDOT initially chose to forgo accounting for inflation during the first eight years of the program. In the past couple of years, however, collections have returned to a positive position, allowing GDOT to begin properly accounting for inflation on projects being let to construction.

He also went over the TIA Timeline. He stated that collections began in 2013 and collections ended in 2022. There are just a few projects left to complete. They anticipate that TIA 1 should be closed out by this time next year.

Kenneth then went over the Heart of Georgia Altamaha (HOGA) Region Project Overview. For the HOGA Region there were a total of 764 projects with a final investment list project total of \$366,631,175. This money included TIA revenue and Federal funds. There are currently 2 projects in construction, 761 projects that are complete, with total expenditures of TIA funds as of November 17, 2025 of \$220,137,541. He pointed out that Telfair County canceled their project because they no longer had the transit program. The money is still their until they financially close out the program. Kenneth explained that the total TIA expenditures shown in the end-of-year report may appear different because the reported total is not solely TIA tax revenue. A portion of the \$220 million in expenditures includes interest earned on TIA tax revenue.

Brent Moseley, TIA Regional Coordinator, reported on the TIA Construction projects. The US 1/SR 4 widening project in Toombs County which ties into the Lyons Bypass project will be one of the last projects to be completed. They have shifted traffic and currently working on other sections of the road. Tattnall County has projects on Cyril Burkhalter and Mile Field Road that are complete and currently working on a few punch list items.

A photo was shown of the US 1 widening project in Toombs County. He noted that the section of the road shown in the photo is the section that needs the most work. A traffic shift was done a few months ago and they removed the old roadbed. The culvert that needs to be replaced is delaying the project.

Kenneth then went over the end of the year package. The 2025 HOGA Annual Project Status Report which has all the projects listed, a brief description, what phase a project is in, and who the projects were let by. Most of these projects are financially closed. The next form he went over was the Annual Report with TIA funds only. On this form there were only 12 projects that still had expenditures. He stated this form is required by law and it must be posted on the Department of Revenue's site before December 15th. He explained that this form has the original estimated cost which is the TIA amounts originally approved and then the current estimated cost which is what the estimates are based on. It also included the prior year and current year costs. He explained that if any corrective action was required that a description was given.

He reported that total expenditures for the year were \$8.4 million. Referencing the earlier discussion about the difference between the \$220 million and \$213 million figures, he noted that the last line item on the annual report, Program Administration, initially had a budget of \$5 million. However, the Program Administration budget for TIA 2 is significantly higher than \$5 million. When TIA was first established, the assumption was that the entire state might participate. When only three regions passed the referendum, it quickly became clear that the original \$5 million would not be sufficient to administer the program. In the early years, a small amount was taken off the top of each project budget to fund program administration. Through lessons learned, this practice was discontinued, and no funds are currently taken from project budgets.

Once a substantial balance accumulated, GSFIC was able to invest the TIA revenue being held, and the interest earned is now used to cover both GSFIC and TIA administration. At present, projections indicate that enough interest will be generated to avoid using any taxpayer dollars for program administration. In past years, \$5.6 million had been spent on administration; this year, only \$1.4 million has been spent to date. Reimbursement for the \$1.4 million occurs annually and has not yet been issued.

The Program Administration budget has been increased to \$8 million, with \$7.1 million currently spent. The \$8 million allocation is expected to be sufficient to close out the region, and all of it will be funded through interest earnings. Any remaining interest is also expected to be disbursed by GSFIC.

Brent went over the Completed Project and Benefit Report. He stated that this report gives a project description, the original estimated cost, and the final projected cost. He also explained all projects listed have met the stated public benefit as detailed in the TIA 1 Final Investment List. This form is also required by law. The highlighted projects included in the report was on SR 87/US 23 Widening from CR 8/Log Cabin Road to South of SR 257 in Dodge County. The next project was on Airport Road in Tattnall County. This was a grade, base, drain, and pavement project that was completed last year. The next project was the transit program in Telfair County. The original budget was \$19,820 and the project final cost was \$14,721. They closed their program so this project is closed out.

Brent then spotlighted the Dodge County widening project. This was one of the longest projects to complete. The notice to proceed was in October 2017 and the completion date was September 2025. The original budget for this project was \$6.7 million and the projected final cost was \$6.5 million. A photo was shown of pre-construction and completion of the project.

Mr. Branch asked if anyone had any questions or comments on the Annual Report. Mr. Branch then asked for a motion to accept the Annual Report. A motion was made by Shawn Wombles and seconded by Phil Best to approve the Annual Report. The vote passed unanimously.

Kenneth stated that he would collaborate with Chair Billy Trapnell to prepare a cover letter and submit a link to the Citizen Review Panel to review the final Annual Report being submitted.

ADJOURN

Mr. Branch asked if there was any other business. There being no further business, a motion was made by David Earl Keith and seconded by Shawn Wombles to adjourn the TIA 1 Citizens Review Panel Meeting at 11:05 A.M. The vote was accepted unanimously.