

Heart of Georgia Altamaha

Citizen's Review Panel

December 12, 2025
Transportation Investment Act of 2010 (TIA)
2025 Annual Report

Honorable Jon Burns
Speaker of the House
State of Georgia

Honorable Burt Jones
Lt. Governor
State of Georgia

This letter serves as a report for the activities of the Citizen's Review Panel (CRP) for the Heart of Georgia Altamaha Region.

The following individuals currently serve on this CRP: Roger Branch of Baxley, Phil Best of Dublin, David Keith of Jesup, Shawn Wombles of Wrightsville and Billy Trapnell of Metter. The panel met three times during the year, on March 28th at the Candler County Library in Metter, August 27th at the Heart of Georgia Altamaha Regional Commission in Baxley and December 5th at the Heart of Georgia Altamaha Regional Commission in Baxley. During these meetings, we were presented with updates on all active and completed TIA projects.

As of December 5th, 761 TIA 1 projects have been completed in HOGA, the remaining 2 are currently under construction. This has been a challenge since the revenue within our Region has been below projections.

As of December 5th, 116 TIA 2 projects have been completed, 98 projects are under construction and 103 projects are in preconstruction.

The majority of these projects were/are local in nature and benefited by maintaining the system. The Department of Transportation maintains that these projects were completed to accepted industry standards as intended on the original project submittal applications, and to the satisfaction of the local jurisdictions.

Minutes of the meetings held during this year, as well as reports on the projects completed during this year, are included with this letter. These minutes cover the actions taken by the CRP in reviewing the projects approved in the TIA program.

TIA Administrator Kenneth Franks, his staff, and other GDOT personnel continue to be very helpful to our communities and this panel in accomplishing the duties assigned, and to improve transportation in Region 9. Likewise, Brett Manning, Executive Director of the Heart of Georgia Altamaha Regional Commission, and his staff have been vital to the success of this program.

The CRP feels that these projects meet the benefits that were anticipated by their respective communities.

Sincerely,



Billy Trapnell, Chairman
73 S. Williams Street
Metter, GA 30439



Russell R. McMurtry, P.E., Commissioner
One Georgia Center
600 West Peachtree Street, NW
Atlanta, GA 30308
(404) 631-1000 Main Office

December 5, 2025

Citizens Review Panel (CRP) Members
Mr. Billy Trapnell, Chairman
Heart of Georgia Altamaha (HOGA) Special District

RE: Transportation Investment Act (TIA) of 2010 - TIA 2: 2023 - 2032

Dear Citizens Review Panel Members:

The Georgia Department of Transportation (Georgia DOT) presents the attached annual update through calendar year 2025 for the Transportation Investment Act of 2010 for the Heart of Georgia Altamaha Special District. This particular report will contain information pertaining to projects in the TIA 2: 2023 – 2032 investment list only. The Transportation Investment Act of 2010 legislation requires the submittal of an annual report by the CRP to the legislators by December 15th each year.

There were 55 TIA 2 projects completed in HOGA during calendar year 2025. We have included a detailed summary list which can be utilized in the determination of benefits of the completed projects by the CRP. In total, 116 projects have been completed, 98 projects are in construction and 103 are in preconstruction.

In 2025, TIA's administrative and engineering professionals and our local government partners continued propelling TIA 2's Band 1 projects through preconstruction and construction phases. Regarding the region's revenues, I am happy to let you know that the HOGA region's TIA 2 collections were robust and to date we are now at 40.4% over the original estimate projections. While this is positive news, the TIA staff will continue working in the spirit of 'cautious optimism,' maintaining fiscal planning and project management strategies that will ensure sustained success throughout the entire term.

Please let me know if you need further information.

Sincerely,

A handwritten signature in blue ink, appearing to read "K. Franks", is written over a light blue circular graphic element.

Kenneth Franks
State TIA Administrator

Enclosure: Annual Project Status Report, Annual Report, Completed Projects Report, and CRP Meeting Minutes

cc: Diana Pope, Georgia State Finance and Investment Commission
Brett Manning, Heart of Georgia Altamaha Regional Commission

Heart of Georgia Altamaha 2
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
1	HG-Applin-001	Appling	PI-0018428	Appling-Nails Ferry Rd	Finance Closed	Local Let
1	HG-Applin-003	Appling	PI-0018430	Appling-Ten Mile Rd-Phase 1	Finance Closed	Local Let
1	HG-Baxley-001	Appling	PI-0018432	Baxley-Azalea Ave	Finance Closed	Local Let
1	HG-Baxley-002	Appling	PI-0018433	Baxley-Bay St	Finance Closed	Local Let
1	HG-Baxley-003	Appling	PI-0018434	Baxley-N Brobston St	Finance Closed	Local Let
1	HG-Baxley-004	Appling	PI-0018435	Baxley-W tollison St	Finance Closed	Local Let
1	HG-Baxley-025	Appling	PI-0018450	SR 27-US 341 from E of City Circle Rd to Azalea Rd-TIA	Design	TIA Let
1	HG-Bleckl-001	Bleckley	PI-0018453	Bleckley-Brodhead Rd (SR 87 to Starling Rd)	Design	Local Let
1	HG-Cochra-001	Bleckley	PI-0018456	Cochran-Lewis St, Peacock St, and Peter St-Drainage Improvements	Bidding	Local Let
1	HG-Cochra-006	Bleckley	PI-0018459	Cochran-Mac thompson Rd	Complete	Local Let
1	HG-Candle-001	Candler	PI-0018461	Candler-E Hiawatha St	Construction	Local Let
1	HG-Metter-001	Candler	PI-0018464	Metter-Preston St	Construction	Local Let
1	HG-Metter-002	Candler	PI-0018465	Metter-Moffit St	Construction	Local Let
1	HG-Metter-003	Candler	PI-0018466	Metter-Hickory St	Construction	Local Let
1	HG-Metter-004	Candler	PI-0018467	Metter-Doctors St	Construction	Local Let
1	HG-Metter-005	Candler	PI-0018468	Metter-Holly Dr	Construction	Local Let
1	HG-Metter-006	Candler	PI-0018469	Metter-Hope St	Construction	Local Let
1	HG-Metter-007	Candler	PI-0018470	Metter-Bragdon St	Construction	Local Let
1	HG-Metter-008	Candler	PI-0018471	Metter-Brannen Rd	Construction	Local Let
1	HG-Metter-011	Candler	PI-0018472	Metter-N Kennedy St	Construction	Local Let
1	HG-Metter-012	Candler	PI-0018473	Metter-E Turner St	Construction	Local Let
1	HG-Pulask-001	Candler	PI-0018489	Pulaski-Rosemary Church Rd	Construction	Local Let
1	HG-Chaunc-001	Dodge	PI-0018499	Chauncey-N Railroad Ave	Complete	TIA Let
1	HG-Chaunc-002	Dodge	PI-0018500	Chauncey-Phillips St	Complete	TIA Let
1	HG-Chaunc-003	Dodge	PI-0018501	Chauncey-Cottage St	Complete	TIA Let
1	HG-Chaunc-004	Dodge	PI-0018502	Chauncey-N Railroad Ave (South End)	Complete	TIA Let
1	HG-Chaunc-005	Dodge	PI-0018503	Chauncey-Norman St-George St-Bush St	Complete	TIA Let
1	HG-Chaunc-006	Dodge	PI-0018504	Chauncey-S Railroad Ave	Complete	TIA Let
1	HG-Dodge-001	Dodge	PI-0018494	Dodge-Airport Rd-Shoulder Widening	Complete	TIA Let
1	HG-Eastma-001	Dodge	PI-0018509	Eastman-Pearl Bates Ave @ Creighton St-Pedestrian Improvements	Design	Local Let
1	HG-Eastma-002	Dodge	PI-0018510	Eastman-14th Ave-Drainage Improvements	Finance Closed	Local Let
1	HG-Eastma-004	Dodge	PI-0018512	Eastman-Mary Alexander Dr	Finance Closed	Local Let
1	HG-Eastma-005	Dodge	PI-0018513	Eastman-Lyndsie Cir	Finance Closed	Local Let

Heart of Georgia Altamaha 2
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
1	HG-Eastma-006	Dodge	PI-0018514	Eastman-Laryn Ln	Finance Closed	Local Let
1	HG-Eastma-009	Dodge	PI-0018517	Eastman-Evergreen Cir	Finance Closed	Local Let
1	HG-Eastma-013	Dodge	PI-0018521	Eastman-Pearl Bates Ave	Finance Closed	Local Let
1	HG-Eastma-014	Dodge	PI-0018522	Eastman-Industrial Blvd	Finance Closed	Local Let
1	HG-Milan-003	Dodge	PI-0018534	Milan-Wendall St	Bidding	Local Let
1	HG-Rhine-001	Dodge	PI-0018535	Rhine-Sycamore St	Complete	TIA Let
1	HG-Rhine-002	Dodge	PI-0018536	Rhine-4th Ave	Complete	TIA Let
1	HG-Rhine-003	Dodge	PI-0018537	Rhine-Old Milan Rd	Complete	TIA Let
1	HG-Emanue-001	Emanuel	PI-0018539	Emanuel-Empire Expressway	Construction	Local Let
1	HG-Emanue-002	Emanuel	PI-0018540	Emanuel-Griffin Ferry Rd-Shoulder Widening	Complete	TIA Let
1	HG-Emanue-003	Emanuel	PI-0018541	Emanuel-George L Smith State Park Rd	Construction	Local Let
1	HG-Emanue-004	Emanuel	PI-0018542	Emanuel-Modoc Rd	Construction	Local Let
1	HG-Emanue-005	Emanuel	PI-0018543	Emanuel-Canoochee Garfield Rd	Construction	Local Let
1	HG-Emanue-008	Emanuel	PI-0018545	Emanuel-Fairground Rd	Construction	Local Let
1	HG-Garfie-001	Emanuel	PI-0018546	Garfield-Greene St	Design	TIA Let
1	HG-Garfie-002	Emanuel	PI-0018547	Garfield-Nathan Ave	Design	TIA Let
1	HG-Nunez-002	Emanuel	PI-0018548	Nunez-Alcott Dr	Design	TIA Let
1	HG-Oak Pa-001	Emanuel	PI-0018549	Oak Park-Ne Railroad St	Design	TIA Let
1	HG-Oak Pa-002	Emanuel	PI-0018550	Oak Park-Oak Park Ave	Design	TIA Let
1	HG-Stillm-001	Emanuel	PI-0018553	Stillmore-Railroad Ave	Design	TIA Let
1	HG-Stillm-002	Emanuel	PI-0018554	Stillmore-W 5th Ave	Design	TIA Let
1	HG-Summer-001	Emanuel	PI-0018555	Summertown-Main St	Design	TIA Let
1	HG-Swains-001	Emanuel	PI-0018556	Swainsboro-N Green St-Sidewalks	Design	Local Let
1	HG-Swains-002	Emanuel	PI-0018557	Swainsboro-Ponderosa Dr	Construction	Local Let
1	HG-Swains-003	Emanuel	PI-0018558	Swainsboro-N Green St	Construction	Local Let
1	HG-Swains-004	Emanuel	PI-0018559	Swainsboro-Willow Way	Construction	Local Let
1	HG-Swains-005	Emanuel	PI-0018560	Swainsboro-Kathleen Rd	Construction	Local Let
1	HG-Swains-006	Emanuel	PI-0018561	Swainsboro-W Moring St	Construction	Local Let
1	HG-Swains-007	Emanuel	PI-0018562	Swainsboro-Richards St	Construction	Local Let
1	HG-Swains-008	Emanuel	PI-0018563	Swainsboro-Harmon Rd	Construction	Local Let
1	HG-Swains-009	Emanuel	PI-0018564	Swainsboro-W Church St	Construction	Local Let
1	HG-Swains-010	Emanuel	PI-0018565	Swainsboro-Pine Needle Rd	Construction	Local Let
1	HG-Swains-011	Emanuel	PI-0018566	Swainsboro-Lincoln St	Construction	Local Let

Heart of Georgia Altamaha 2
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
1	HG-Swains-012	Emanuel	PI-0018567	Swainsboro-Electric Dr	Construction	Local Let
1	HG-Swains-013	Emanuel	PI-0018568	Swainsboro-Carver St	Construction	Local Let
1	HG-Swains-014	Emanuel	PI-0018569	Swainsboro-Robin Rd	Construction	Local Let
1	HG-Swains-015	Emanuel	PI-0018570	Swainsboro-Ralph Smith Place	Construction	Local Let
1	HG-Swains-016	Emanuel	PI-0018571	Swainsboro-Glenwood Rd West	Complete	Local Let
1	HG-Swains-017	Emanuel	PI-0018572	Swainsboro-Glenwood Rd	Complete	Local Let
1	HG-Swains-018	Emanuel	PI-0018573	Swainsboro-Enterprise St	Construction	Local Let
1	HG-Swains-019	Emanuel	PI-0018574	Swainsboro-S anderson Dr	Construction	Local Let
1	HG-Swains-020	Emanuel	PI-0018575	Swainsboro-N anderson Dr	Construction	Local Let
1	HG-Swains-030	Emanuel	PI-0018585	Swainsboro-Norwood Ave	Construction	Local Let
1	HG-Twin C-001	Emanuel	PI-0018592	Twin City-W Broad St	Construction	Local Let
1	HG-Twin C-002	Emanuel	PI-0018593	Twin City-Old Swainsboro Rd	Construction	Local Let
1	HG-Twin C-003	Emanuel	PI-0018594	Twin City-Parrish Pond Rd	Construction	Local Let
1	HG-Twin C-004	Emanuel	PI-0018595	Twin City-1st Ave	Construction	Local Let
1	HG-Twin C-005	Emanuel	PI-0018596	Twin City-Wilson Rd	Construction	Local Let
1	HG-Twin C-006	Emanuel	PI-0018597	Twin City-Coursy Rd	Construction	Local Let
1	HG-Bellvi-002	Evans	PI-0018604	Bellville-Hearn St	Construction	Local Let
1	HG-Claxto-001	Evans	PI-0018605	Claxton-W James St	Finance Closed	Local Let
1	HG-Claxto-002	Evans	PI-0018606	Claxton-N Grady St	Finance Closed	Local Let
1	HG-Claxto-003	Evans	PI-0018607	Claxton-Earl Ave	Finance Closed	Local Let
1	HG-Claxto-005	Evans	PI-0018609	Claxton-Mlk Jr Dr	Finance Closed	Local Let
1	HG-Claxto-007	Evans	PI-0018611	Claxton-S Spring St	Finance Closed	Local Let
1	HG-Claxto-008	Evans	PI-0018612	Claxton-Marguerite St	Finance Closed	Local Let
1	HG-Claxto-009	Evans	PI-0018613	Claxton-N Newton St	Finance Closed	Local Let
1	HG-Claxto-012	Evans	PI-0018616	Claxton-Turnpike Rd	Finance Closed	Local Let
1	HG-Daisy-001	Evans	PI-0018622	Daisy-Ellerbee St	Construction	Local Let
1	HG-Evans-001	Evans	PI-0018598	Evans-Campground Rd-Shoulder Widening	Construction	Local Let
1	HG-Evans-002	Evans	PI-0018599	Evans-Jim O Rogers Rd	Construction	Local Let
1	HG-Evans-003	Evans	PI-0018600	Evans-Ad Eason Rd	Construction	Local Let
1	HG-Denton-001	Jeff Davis	PI-0018633	Denton-E Georgia Ave	Finance Closed	TIA Let
1	HG-Denton-002	Jeff Davis	PI-0018634	Denton-E Tennessee Ave	Complete	TIA Let
1	HG-Denton-003	Jeff Davis	PI-0018635	Denton-Smith St	Complete	TIA Let
1	HG-Denton-004	Jeff Davis	PI-0018636	Denton-Loop Rd	Complete	TIA Let

Heart of Georgia Altamaha 2
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
1	HG-Denton-005	Jeff Davis	PI-0018637	Denton-Mlk St	Complete	TIA Let
1	HG-Hazleh-001	Jeff Davis	PI-0018638	Hazlehurst-Latimer St	Finance Closed	Local Let
1	HG-Hazleh-002	Jeff Davis	PI-0018639	Hazlehurst-Burketts Ferry Rd	Finance Closed	Local Let
1	HG-Hazleh-003	Jeff Davis	PI-0018640	Hazlehurst-South Williams St	Finance Closed	Local Let
1	HG-Hazleh-004	Jeff Davis	PI-0018641	Hazlehurst-Hatten Still Rd	Finance Closed	Local Let
1	HG-Hazleh-005	Jeff Davis	PI-0018642	Hazlehurst-S Miller St	Finance Closed	Local Let
1	HG-Hazleh-006	Jeff Davis	PI-0018643	Hazlehurst-North Miller St	Finance Closed	Local Let
1	HG-Jeff D-001	Jeff Davis	PI-0018625	Jeff Davis-Bell Telephone Rd	Finance Closed	Local Let
1	HG-Jeff D-002	Jeff Davis	PI-0018626	Jeff Davis-Ira Graham Rd	Finance Closed	Local Let
1	HG-Jeff D-003	Jeff Davis	PI-0018627	Jeff Davis-Mccall Rd	Finance Closed	Local Let
1	HG-Jeff D-004	Jeff Davis	PI-0018628	Jeff Davis-Claxton Rd	Finance Closed	Local Let
1	HG-Jeff D-008	Jeff Davis	PI-0018632	Jeff Davis-Preston Long Rd	Construction	Local Let
1	HG-Adrian-001	Johnson	PI-0018659	Adrian-Mill St	Design	TIA Let
1	HG-Adrian-002	Johnson	PI-0018660	Adrian-James St	Design	TIA Let
1	HG-Johnso-001	Johnson	PI-0018655	Johnson-Tuckers Grove Church Rd	Construction	Local Let
1	HG-Johnso-002	Johnson	PI-0018656	Johnson-Donovan-Harrison Rd	Construction	Local Let
1	HG-Johnso-005	Johnson	PI-0018658	Johnson-Price Williams Rd	Construction	Local Let
1	HG-Kite-001	Johnson	PI-0018663	Kite-SR 57-Sidewalks	Design	Local Let
1	HG-Wright-001	Johnson	PI-0018666	Wrightsville-E Trilby St	Construction	Local Let
1	HG-Wright-002	Johnson	PI-0018667	Wrightsville-Lakeside Dr	Construction	Local Let
1	HG-Wright-003	Johnson	PI-0018668	Wrightsville-Chadwick Dr-Turn Lane	Construction	Local Let
1	HG-Wright-004	Johnson	PI-0018669	Wrightsville-Donovan-Harrison Rd	Construction	Local Let
1	HG-Cadwel-001	Laurens	PI-0018691	Cadwell-Coleman St-Sidewalks	Design	Local Let
1	HG-Cadwel-002	Laurens	PI-0018692	Cadwell-Walnut St-Sidewalks	Design	Local Let
1	HG-Cadwel-003	Laurens	PI-0018693	Cadwell-Snowhill St-Sidewalks	Design	Local Let
1	HG-Dexter-001	Laurens	PI-0018695	Dexter-Cemetery Rd	Planning	TIA Let
1	HG-Dexter-002	Laurens	PI-0018696	Dexter-Pineway Dr	Planning	TIA Let
1	HG-Dublin-003	Laurens	PI-0018700	Dublin-Claxton Dairy Rd-Roundabout	Design	Local Let
1	HG-Dudley-001	Laurens	PI-0018704	Dudley-Railroad St-4th St	Design	Local Let
1	HG-East D-001	Laurens	PI-0018713	East Dublin-Nobles St	Design	Local Let
1	HG-East D-002	Laurens	PI-0018714	East Dublin-Shady Lane	Design	Local Let
1	HG-East D-003	Laurens	PI-0018715	East Dublin-Daniels St	Design	Local Let
1	HG-East D-004	Laurens	PI-0018716	East Dublin-Lisa St	Design	Local Let

Heart of Georgia Altamaha 2
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
1	HG-East D-005	Laurens	PI-0018717	East Dublin-Hill St	Design	Local Let
1	HG-East D-006	Laurens	PI-0018718	East Dublin-Hawkway Dr	Design	Local Let
1	HG-East D-007	Laurens	PI-0018719	East Dublin-Merlin Dr	Design	Local Let
1	HG-East D-008	Laurens	PI-0018720	East Dublin-Williams St	Design	Local Let
1	HG-East D-009	Laurens	PI-0018721	East Dublin-Carroll Dr	Design	Local Let
1	HG-East D-010	Laurens	PI-0018722	East Dublin-Allen Way	Design	Local Let
1	HG-East D-011	Laurens	PI-0018723	East Dublin-Clover St	Design	Local Let
1	HG-Lauren-001	Laurens	PI-0018684	Laurens-Old Hawkinsville Rd-W Blackshear Ferry Rd-Shoulder Widening	Finance Closed	Local Let
1	HG-Lauren-002	Laurens	PI-0018686	Laurens-Honeysuckle Rd	Complete	Local Let
1	HG-Lauren-003	Laurens	PI-0018687	Laurens-Brewton Lovett Rd-Shoulder Widening	Complete	Local Let
1	HG-Lauren-012	Laurens	PI-262027-	SR 31-US 441 from S of SR 117 to I-16	Construction	GDOT - OPD Let
1	HG-Rentz-001	Laurens	PI-0018734	Rentz-Rentz Dexter Rd	Complete	Local Let
1	HG-Rentz-002	Laurens	PI-0018735	Rentz-Church St	Complete	Local Let
1	HG-Lauren-009	Laurens-Johnson-Washington	PI-0018685	Laurens-Buckeye Rd-Shoulder Widening	Construction	Local Let
1	HG-Ailey-001	Montgomery	PI-0018738	Ailey-Martin Luther King Jr	Complete	Local Let
1	HG-Alston-001	Montgomery	PI-0018739	Alston-Wilkes Circle	Construction	Local Let
1	HG-Higgst-001	Montgomery	PI-0018740	Higgston-Sawmill Rd	Complete	Local Let
1	HG-Montgo-001	Montgomery	PI-0018736	Montgomery-Sawmill Rd	Complete	Local Let
1	HG-Mount -001	Montgomery	PI-0018741	Mount Vernon-E Broad St	Complete	Local Let
1	HG-Mount -002	Montgomery	PI-0018742	Mount Vernon-S Washington St	Complete	Local Let
1	HG-Mount -003	Montgomery	PI-0018743	Mount Vernon-W Underwood St	Complete	Local Let
1	HG-Mount -004	Montgomery	PI-0018744	Mount Vernon-W Mckinnon St	Complete	Local Let
1	HG-Mount -005	Montgomery	PI-0018745	Mount Vernon-W Wooten St	Complete	Local Let
1	HG-Tarryt-001	Montgomery	PI-0018760	Tarrytown-4th St	Complete	Local Let
1	HG-Uvalda-001	Montgomery	PI-0018761	Uvalda-E Oak St	Design	Local Let
1	HG-Cobbto-001	Tattnall	PI-0018768	Cobbtown-Main St-Drainage Improvements	Construction	Local Let
1	HG-Cobbto-002	Tattnall	PI-0018769	Cobbtown-Main St-Sidewalks	Construction	Local Let
1	HG-Collin-001	Tattnall	PI-0018770	Collins-SR 292-Drainage Improvements	Construction	Local Let
1	HG-Glennv-001	Tattnall	PI-0018780	Glennville-Hencart Rd West	Complete	Local Let
1	HG-Glennv-002	Tattnall	PI-0018781	Glennville-Seckinger St	Complete	Local Let
1	HG-Glennv-003	Tattnall	PI-0018782	Glennville-Gross St	Complete	Local Let
1	HG-Glennv-004	Tattnall	PI-0018783	Glennville-Rushing St	Complete	Local Let
1	HG-Glennv-005	Tattnall	PI-0018784	Glennville-Georgia Ave	Complete	Local Let

Heart of Georgia Altamaha 2
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
1	HG-Glennv-006	Tattnall	PI-0018785	Glennville-Virginia Ave	Complete	Local Let
1	HG-Glennv-007	Tattnall	PI-0018786	Glennville-Boyd St	Complete	Local Let
1	HG-Glennv-008	Tattnall	PI-0018787	Glennville-Bolton St	Complete	Local Let
1	HG-Glennv-009	Tattnall	PI-0018788	Glennville-Dogwood St	Complete	Local Let
1	HG-Glennv-011	Tattnall	PI-0018789	Glennville-Butler St	Complete	Local Let
1	HG-Glennv-012	Tattnall	PI-0018790	Glennville-Abbie Ln	Complete	Local Let
1	HG-Glennv-013	Tattnall	PI-0018791	Glennville-Jay St	Complete	Local Let
1	HG-Manass-002	Tattnall	PI-0018807	Manassas-Henry St	Complete	Local Let
1	HG-Reidsv-001	Tattnall	PI-0018808	Reidsville-Alliance St	Construction	Local Let
1	HG-Reidsv-002	Tattnall	PI-0018809	Reidsville-Willis Ln	Construction	Local Let
1	HG-Reidsv-003	Tattnall	PI-0018810	Reidsville-Chandler Ave	Construction	Local Let
1	HG-Reidsv-004	Tattnall	PI-0018811	Reidsville-Roberta St	Construction	Local Let
1	HG-Tattna-001	Tattnall	PI-0018763	Tattnall-Baxter Durrence Rd	Complete	Local Let
1	HG-Tattna-002	Tattnall	PI-0018764	Tattnall-Harmony Church Rd	Complete	Local Let
1	HG-Tattna-003	Tattnall	PI-0018765	Tattnall-Loves Chapel Rd	Complete	Local Let
1	HG-Lumber-001	Telfair	PI-0018822	Lumber City-E Boyd St	Design	Local Let
1	HG-Lumber-002	Telfair	PI-0018823	Lumber City-Reynolds St	Design	Local Let
1	HG-Lumber-003	Telfair	PI-0018824	Lumber City-Washington St	Design	Local Let
1	HG-Lumber-004	Telfair	PI-0018825	Lumber City-W Boyd St	Design	Local Let
1	HG-Lumber-005	Telfair	PI-0018826	Lumber City-N Johnson St (McCleod St to Cheney St)	Design	Local Let
1	HG-Lumber-006	Telfair	PI-0018827	Lumber City-Industrial Blvd	Design	Local Let
1	HG-Lumber-007	Telfair	PI-0018828	Lumber City-Victoria St	Design	Local Let
1	HG-Lumber-008	Telfair	PI-0018829	Lumber City-Oak St	Design	Local Let
1	HG-McRae--001	Telfair	PI-0018841	Mcrae-Helena-1st Ave-Intersection Improvements	Design	Local Let
1	HG-McRae--009	Telfair	PI-0018847	Mcrae-Helena-Poplar St	Complete	Local Let
1	HG-McRae--010	Telfair	PI-0018848	McRae-Helena-6th St (Albany Ave to Lenox Ave)	Complete	Local Let
1	HG-McRae--011	Telfair	PI-0018849	Mcrae-Helena-5th St	Complete	Local Let
1	HG-McRae--012	Telfair	PI-0018850	Mcrae-Helena-4th St	Finance Closed	Local Let
1	HG-McRae--014	Telfair	PI-0018851	Mcrae-Helena-US 341-SR 27-Sidewalks	Complete	Local Let
1	HG-McRae--015	Telfair	PI-0018852	Mcrae-Helena-3rd Ave & Graham St-Sidewalks	Complete	Local Let
1	HG-McRae--016	Telfair	PI-0018853	Mcrae-Helena-Telfair Ave-Sidewalks	Complete	Local Let
1	HG-McRae--017	Telfair	PI-0018854	Mcrae-Helena-Pine St-Sidewalks	Complete	Local Let
1	HG-McRae--018	Telfair	PI-0018855	Mcrae-Helena-Parsonage St-Sidewalks	Complete	Local Let

Heart of Georgia Altamaha 2
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
1	HG-Milan-001	Telfair	PI-0018532	Milan-Pickerton St-Sidewalks	Bidding	Local Let
1	HG-Milan-002	Telfair	PI-0018533	Milan-Cobb St	Bidding	Local Let
1	HG-Scotla-001	Telfair	PI-0018857	Scotland-Oak Ridge Rd	Planning	Local Let
1	HG-Telfai-001	Telfair	PI-0018814	Telfair-Jackson Lane-Studstill Lane-Spring Ave	Construction	Local Let
1	HG-Telfai-002	Telfair	PI-0018815	Telfair-Cedar Park Rd	Construction	Local Let
1	HG-Telfai-004	Telfair	PI-0018819	Telfair-Long Bridge Rd	Construction	Local Let
1	HG-Lyons-001	Toombs	PI-0018865	Lyons-City Parking Lot	Finance Closed	Local Let
1	HG-Lyons-002	Toombs	PI-0018866	Lyons-E Oglethorpe Ave	Finance Closed	Local Let
1	HG-Lyons-007	Toombs	PI-0018867	Lyons-4th Ave	Finance Closed	Local Let
1	HG-Lyons-008	Toombs	PI-0018868	Lyons-3rd Ave	Finance Closed	Local Let
1	HG-Lyons-009	Toombs	PI-0018869	Lyons-Collins St	Finance Closed	Local Let
1	HG-Lyons-010	Toombs	PI-0018870	Lyons-2nd Ave	Finance Closed	Local Let
1	HG-Lyons-011	Toombs	PI-0018871	Lyons-Mary St	Finance Closed	Local Let
1	HG-Lyons-016	Toombs	PI-0018872	Lyons-City Wide Striping	Finance Closed	Local Let
1	HG-Toombs-001	Toombs	PI-0018860	Toombs-Cedar Crossing-Alston Rd-Shoulder Widening	Construction	Local Let
1	HG-Toombs-002	Toombs	PI-0018862	Toombs-Old Normantown Rd-Shoulder Widening	Construction	Local Let
1	HG-Vidali-001	Toombs	PI-0018889	Vidalia-Stockyard Rd Extension-New Construction	Construction	Local Let
1	HG-Vidali-003	Toombs	PI-0018890	Vidalia-Milk Blvd	Finance Closed	Local Let
1	HG-Vidali-004	Toombs	PI-0018891	Vidalia-W 5th St	Finance Closed	Local Let
1	HG-Vidali-005	Toombs	PI-0018892	Vidalia-Mclendon Rd	Finance Closed	Local Let
1	HG-Vidali-006	Toombs	PI-0018893	Vidalia-Maple Dr	Finance Closed	Local Let
1	HG-Vidali-007	Toombs	PI-0018894	Vidalia-Mathews Indutrial Circle	Finance Closed	Local Let
1	HG-Vidali-008	Toombs	PI-0018895	Vidalia-W Oxley Dr	Finance Closed	Local Let
1	HG-Vidali-009	Toombs	PI-0018896	Vidalia-Chastain St	Finance Closed	Local Let
1	HG-Vidali-010	Toombs	PI-0018897	Vidalia-Page St	Finance Closed	Local Let
1	HG-Sopert-001	Treutlen	PI-0018936	Soperton-Evans St	Construction	Local Let
1	HG-Treutl-001	Treutlen	PI-0018931	Treutlen-Orianna Rd	Complete	Local Let
1	HG-Treutl-002	Treutlen	PI-0018932	Treutlen-Norristown Rd	Finance Closed	Local Let
1	HG-Jesup-001	Wayne	PI-0018949	Jesup-S Macon St Extension	Construction	Local Let
1	HG-Jesup-003	Wayne	PI-0018951	Jesup-Great Southern Way-Widening	Construction	Local Let
1	HG-Jesup-007	Wayne	PI-0018954	Jesup-Cherry St (Brunswick St to Pine St)	Construction	Local Let
1	HG-Jesup-008	Wayne	PI-0018955	Jesup-Cherry St (US 84 to US 341)	Construction	Local Let
1	HG-Odum-001	Wayne	PI-0018957	Odum-Roberson Rd	Finance Closed	Local Let

Heart of Georgia Altamaha 2
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
1	HG-Odum-002	Wayne	PI-0018958	Odum-Carter St	Finance Closed	Local Let
1	HG-Odum-004	Wayne	PI-0018959	Odum-E Railroad St	Complete	Local Let
1	HG-Odum-007	Wayne	PI-0018960	Odum-First Lane	Finance Closed	Local Let
1	HG-Screve-001	Wayne	PI-0018961	Screven-Florie St	Finance Closed	Local Let
1	HG-Screve-002	Wayne	PI-0018962	Screven-Martha St	Finance Closed	Local Let
1	HG-Screve-005	Wayne	PI-0018964	Screven-Brown St	Finance Closed	Local Let
1	HG-Wayne-001	Wayne	PI-0018940	Sunset Blvd-Widening	Construction	Local Let
1	HG-Wayne-002	Wayne	PI-0018941	New Industrial Park Rd	Construction	Local Let
1	HG-Wayne-101	Wayne	PI-0018944	Wayne-Oglethorpe Rd-Shoulder Widening	Construction	Local Let
1	HG-Wayne-102	Wayne	PI-0018945	Wayne-Tank Rd-Shoulder Widening	Construction	Local Let
1	HG-Alamo-001	Wheeler	PI-0018966	Alamo-N Pine St	Complete	Local Let
1	HG-Alamo-003	Wheeler	PI-0018968	Alamo-S Broad St	Complete	Local Let
1	HG-Alamo-004	Wheeler	PI-0018969	Alamo-N Jefferson St	Complete	Local Let
1	HG-Alamo-006	Wheeler	PI-0018971	Alamo-E Railroad St-Sidewalks	Complete	Local Let
1	HG-Alamo-007	Wheeler	PI-0018972	Alamo-Stubbs St	Complete	Local Let
1	HG-Alamo-009	Wheeler	PI-0018973	Alamo-Mcrae St	Complete	Local Let
1	HG-Glenwo-001	Wheeler	PI-0018976	Glenwood-N 5th St-Sidewalks	Design	Local Let
1	HG-Wheele-001	Wheeler	PI-0018965	Wheeler-Springhill Rd-Sandpit Rd	Construction	Local Let
1	HG-Abbevi-001	Wilcox	PI-0018979	Abbeville-Bowen St	Design	Local Let
1	HG-Abbevi-004	Wilcox	PI-0018982	Abbeville-Industrial Dr	Design	Local Let
1	HG-Abbevi-005	Wilcox	PI-0018983	Abbeville-Poor Robin Rd-Shoulder Widening	Design	Local Let
1	HG-Abbevi-009	Wilcox	PI-0018987	Abbeville-S Church St	Design	Local Let
1	HG-Abbevi-011	Wilcox	PI-0018988	Abbeville-E Monroe St	Design	Local Let
1	HG-Abbevi-014	Wilcox	PI-0018991	Abbeville-W Monroe St	Design	Local Let
1	HG-Pinevi-001	Wilcox	PI-0018992	Pineview-S Landline Rd	Design	Local Let
1	HG-Pinevi-002	Wilcox	PI-0018993	Pineview-Mt Pleasant Church Rd	Design	Local Let
1	HG-Pitts-001	Wilcox	PI-0018994	Pitts-7th St	Planning	TIA Let
1	HG-Pitts-003	Wilcox	PI-0018995	Pitts-10th St	Planning	TIA Let
1	HG-Pitts-004	Wilcox	PI-0018996	Pitts-Pine City Church Rd	Planning	TIA Let
1	HG-Rochel-001	Wilcox	PI-0018997	Rochelle-7th Ave-Sidewalks	Planning	Local Let
1	HG-Rochel-002	Wilcox	PI-0018998	Rochelle-Ashley St-Gordon St-1st Ave-5th Ave-Sidewalks	Planning	Local Let
1	HG-Rochel-003	Wilcox	PI-0018999	Rochelle-Dykes Ave	Finance Closed	Local Let
1	HG-Rochel-004	Wilcox	PI-0019000	Rochelle-Bessie Ave	Finance Closed	Local Let

Heart of Georgia Altamaha 2
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
1	HG-Wilcox-001	Wilcox	PI-0018977	Wilcox-Cemetery Rd	Bidding	Local Let
2	HG-Appling-002	Appling	PI-0018429	Appling-Satilla Church Rd	Construction	Local Let
2	HG-Appling-004	Appling	PI-0018431	Appling-Ten Mile Rd-Phase 2	Construction	Local Let
2	HG-Baxley-005	Appling	PI-0018436	Baxley-Beach Rd	Inactive	TIA Let
2	HG-Baxley-006	Appling	PI-0018437	Baxley-E tollison St	Inactive	TIA Let
2	HG-Baxley-007	Appling	PI-0018438	Baxley-Luckie St	Inactive	TIA Let
2	HG-Baxley-008	Appling	PI-0018439	Baxley-N Beach St	Inactive	TIA Let
2	HG-Baxley-009	Appling	PI-0018440	Baxley-N Main St	Inactive	TIA Let
2	HG-Baxley-010	Appling	PI-0018451	Baxley-Robin St	Inactive	TIA Let
2	HG-Surren-001	Appling	PI-0018452	Surrency-Main St-Drainage Improvements	Planning	Local Let
2	HG-Bleckl-002	Bleckley	PI-0018454	Bleckley-Brodhead Rd (Starling Rd to Longstreet Rd)	Design	Local Let
2	HG-Bleckl-003	Bleckley	PI-0018455	Bleckley-Brodhead Rd (Longstreet Rd to SR 112)	Design	Local Let
2	HG-Cochra-002	Bleckley	PI-0018460	Cochran-SR 87-Sidewalks	Planning	Local Let
2	HG-Candle-002	Candler	PI-0018462	Candler-Piney Grove Rd	Inactive	TIA Let
2	HG-Candle-003	Candler	PI-0018463	Candler-Lake Church Rd	Construction	Local Let
2	HG-Metter-009	Candler	PI-0018481	Metter-Ruby St-Drainage Improvements	Inactive	TIA Let
2	HG-Metter-010	Candler	PI-0018482	Metter-Salem Rd-Drainage Improvements	Inactive	TIA Let
2	HG-Metter-013	Candler	PI-0018483	Metter-Mclean St	Inactive	TIA Let
2	HG-Metter-014	Candler	PI-0018484	Metter-Franklin Dr	Inactive	TIA Let
2	HG-Metter-015	Candler	PI-0018485	Metter-Addlestone Dr	Inactive	TIA Let
2	HG-Metter-016	Candler	PI-0018486	Metter-Aline Ave	Inactive	TIA Let
2	HG-Metter-017	Candler	PI-0018487	Metter-Airport Rd	Inactive	TIA Let
2	HG-Metter-018	Candler	PI-0018488	Metter-N & S Daughtry St	Inactive	TIA Let
2	HG-Dodge-002	Dodge	PI-0018490	Dodge-Glyen Hickman Rd	Inactive	TIA Let
2	HG-Dodge-003	Dodge	PI-0018491	Dodge-Wpa Rd	Inactive	TIA Let
2	HG-Dodge-004	Dodge	PI-0018492	Dodge-Reedy Branch Rd (SR 46 to W of Pete Sapp Rd)	Inactive	TIA Let
2	HG-Dodge-005	Dodge	PI-0018493	Dodge-Reedy Branch Rd (SR 46 to Reedy Branch Rd)	Inactive	TIA Let
2	HG-Eastma-018	Dodge	PI-0018505	Eastman-Plaza Ave	Inactive	TIA Let
2	HG-Eastma-019	Dodge	PI-0018506	Eastman-14th Ave	Inactive	TIA Let
2	HG-Eastma-022	Dodge	PI-0018507	Eastman-Creelside Dr	Inactive	TIA Let
2	HG-Eastma-023	Dodge	PI-0018508	Eastman-Creekview Dr	Inactive	TIA Let
2	HG-Milan-004	Dodge	PI-0018528	Milan-Kendall St	Bidding	Local Let
2	HG-Milan-005	Dodge	PI-0018529	Milan-Charlton St	Bidding	Local Let

Heart of Georgia Altamaha 2
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
2	HG-Milan-006	Dodge	PI-0018530	Milan-Birch St	Bidding	Local Let
2	HG-Emanue-006	Emanuel	PI-0018538	Emanuel-Cow Ford Bridge Rd	Design	Local Let
2	HG-Claxto-010	Evans	PI-0018614	Claxton-N Clark St	Inactive	TIA Let
2	HG-Claxto-011	Evans	PI-0018615	Claxton-Park Ave	Inactive	TIA Let
2	HG-Claxto-013	Evans	PI-0018617	Claxton-N River St	Inactive	TIA Let
2	HG-Claxto-014	Evans	PI-0018618	Claxton-Goodge St	Inactive	TIA Let
2	HG-Claxto-015	Evans	PI-0018619	Claxton-W Smith St (McLean St to S Newton St)	Construction	Local Let
2	HG-Claxto-016	Evans	PI-0018620	Claxton-W Smith St (Spring St to McLean St)	Construction	Local Let
2	HG-Claxto-017	Evans	PI-0018621	Claxton-Pine St	Inactive	TIA Let
2	HG-Evans-004	Evans	PI-0018602	Evans-Perkins Mill Rd	Construction	Local Let
2	HG-Evans-005	Evans	PI-0018603	Evans-Hendrix Bridge Rd-Shoulder Widening	Construction	Local Let
2	HG-Hazleh-007	Jeff Davis	PI-0018651	Hazlehurst-Mlk Jr Dr	Inactive	TIA Let
2	HG-Hazleh-008	Jeff Davis	PI-0018652	Hazlehurst-W Plum St	Inactive	TIA Let
2	HG-Hazleh-009	Jeff Davis	PI-0018653	Hazlehurst-Pine Forest-Charles Rogers Blvd	Inactive	TIA Let
2	HG-Hazleh-010	Jeff Davis	PI-0018654	Hazlehurst-Collins St	Inactive	TIA Let
2	HG-Wright-005	Johnson	PI-0018678	Wrightsville-Crawford Rd	Inactive	TIA Let
2	HG-Wright-006	Johnson	PI-0018679	Wrightsville-Shurling Dr	Inactive	TIA Let
2	HG-Wright-007	Johnson	PI-0018680	Wrightsville-Mlk Dr	Inactive	TIA Let
2	HG-Dublin-002	Laurens	PI-0018699	Dublin-Industrial Blvd-Widening	Design	Local Let
2	HG-Dudley-003	Laurens	PI-0018702	Dudley-First St	Construction	Local Let
2	HG-Dudley-004	Laurens	PI-0018703	Dudley-third St	Design	Local Let
2	HG-East D-012	Laurens	PI-0018705	East Dublin-Forest Ave	Inactive	TIA Let
2	HG-East D-013	Laurens	PI-0018706	East Dublin-Corbett St	Inactive	TIA Let
2	HG-East D-014	Laurens	PI-0018707	East Dublin-Morgan Rd	Inactive	TIA Let
2	HG-East D-015	Laurens	PI-0018708	East Dublin-Laurel St	Inactive	TIA Let
2	HG-East D-016	Laurens	PI-0018709	East Dublin-Grier St	Inactive	TIA Let
2	HG-East D-017	Laurens	PI-0018710	East Dublin-Mary Dr	Inactive	TIA Let
2	HG-East D-018	Laurens	PI-0018711	East Dublin-Oakwood Dr	Inactive	TIA Let
2	HG-East D-019	Laurens	PI-0018712	East Dublin-Manning St	Inactive	TIA Let
2	HG-Lauren-004	Laurens	PI-0018682	Laurens-Old Macon Rd-Shoulder Widening	Construction	Local Let
2	HG-Lauren-005	Laurens	PI-0018683	Laurens-Snellbridge Rd-Shoulder Widening	Construction	Local Let
2	HG-Lauren-010	Laurens	PI-0018681	US 441 Extension	Planning	TIA Let
2	HG-Lauren-011	Laurens	PI-0013578	SR 31-US 441 from S of SR 46 to S of SR 117	Design	GDOT - OPD Let

Heart of Georgia Altamaha 2
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
2	HG-Mount -006	Montgomery	PI-0018755	Mount Vernon-E Mount Vernon St	Inactive	TIA Let
2	HG-Mount -007	Montgomery	PI-0018756	Mount Vernon-W Mount Vernon St	Inactive	TIA Let
2	HG-Mount -008	Montgomery	PI-0018757	Mount Vernon-S Railroad Ave	Inactive	TIA Let
2	HG-Mount -009	Montgomery	PI-0018758	Mount Vernon-E Jefferson St	Inactive	TIA Let
2	HG-Mount -010	Montgomery	PI-0018759	Mount Vernon-N Walker St	Inactive	TIA Let
2	HG-Glennv-010	Tattnall	PI-0018771	Glennville-Water St	Inactive	TIA Let
2	HG-Glennv-014	Tattnall	PI-0018772	Glennville-Church Dr	Inactive	TIA Let
2	HG-Glennv-015	Tattnall	PI-0018773	Glennville-Henry St	Inactive	TIA Let
2	HG-Glennv-016	Tattnall	PI-0018774	Glennville-Holly St	Inactive	TIA Let
2	HG-Glennv-017	Tattnall	PI-0018775	Glennville-Liberty St	Inactive	TIA Let
2	HG-Glennv-018	Tattnall	PI-0018776	Glennville-Bradley St	Inactive	TIA Let
2	HG-Glennv-019	Tattnall	PI-0018777	Glennville-Howard St	Inactive	TIA Let
2	HG-Glennv-020	Tattnall	PI-0018778	Glennville-Marietta St	Inactive	TIA Let
2	HG-Glennv-021	Tattnall	PI-0018779	Glennville-Joe C Dasher Rd	Inactive	TIA Let
2	HG-Tattna-005	Tattnall	PI-0018762	Tattnall-Rushing Boone Rd	Design	Local Let
2	HG-McRae--008	Telfair	PI-0018856	Mcrae-Helena-Huckabee St-Drainage Improvements	Inactive	TIA Let
2	HG-Milan-007	Telfair	PI-0018531	Milan-Cherry St	Bidding	Local Let
2	HG-Telfai-003	Telfair	PI-0018816	Telfair-Milan Cemetery Rd	Inactive	TIA Let
2	HG-Telfai-005	Telfair	PI-0018820	Telfair-Prison Camp Rd	Inactive	TIA Let
2	HG-Telfai-006	Telfair	PI-0018821	Telfair-Powell School Rd	Inactive	TIA Let
2	HG-Lyons-017	Toombs	PI-0018864	Lyons-Bulldog Rd-Roundabout	Planning	Local Let
2	HG-Toombs-003	Toombs	PI-0018859	Toombs-Aimwell Rd & Extension	Inactive	TIA Let
2	HG-Toombs-007	Toombs	PI-522200-	SR 4 from S of CR 386-Green Oak Rd to CR 334-Resmondo Rd	Construction	GDOT - OPD Let
2	HG-Vidali-002	Toombs	PI-0018873	Vidalia-Ne Main St Parking	Inactive	TIA Let
2	HG-Vidali-011	Toombs	PI-0018874	Vidalia-LastahoUse Dr	Inactive	TIA Let
2	HG-Vidali-012	Toombs	PI-0018875	Vidalia-S Maple Dr	Inactive	TIA Let
2	HG-Vidali-013	Toombs	PI-0018876	Vidalia-Country Club Dr	Inactive	TIA Let
2	HG-Vidali-014	Toombs	PI-0018877	Vidalia-Sharon Dr	Inactive	TIA Let
2	HG-Vidali-015	Toombs	PI-0018878	Vidalia-Arlington Dr	Inactive	TIA Let
2	HG-Vidali-016	Toombs	PI-0018879	Vidalia-2nd Ave (Broadfoot Blvd to Lively St)	Inactive	TIA Let
2	HG-Vidali-017	Toombs	PI-0018880	Vidalia-City Wide Striping	Inactive	TIA Let
2	HG-Vidali-018	Toombs	PI-0018881	Vidalia-Winding Circle	Inactive	TIA Let
2	HG-Vidali-019	Toombs	PI-0018882	Vidalia-Washington St	Inactive	TIA Let

Heart of Georgia Altamaha 2
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
2	HG-Vidali-020	Toombs	PI-0018883	Vidalia-W 7th St	Inactive	TIA Let
2	HG-Vidali-021	Toombs	PI-0018884	Vidalia-W 2nd St	Inactive	TIA Let
2	HG-Vidali-022	Toombs	PI-0018885	Vidalia-Virginia Way	Inactive	TIA Let
2	HG-Vidali-023	Toombs	PI-0018886	Vidalia-Toombs St	Inactive	TIA Let
2	HG-Vidali-025	Toombs	PI-0018887	Vidalia-Swift Creek Rd	Inactive	TIA Let
2	HG-Vidali-026	Toombs	PI-0018888	Vidalia-Stella Ave	Inactive	TIA Let
2	HG-Sopert-004	Treutlen	PI-0018933	Soperton-Sarabelle Ave	Inactive	TIA Let
2	HG-Sopert-005	Treutlen	PI-0018934	Soperton-Glenn St	Inactive	TIA Let
2	HG-Sopert-006	Treutlen	PI-0018935	Soperton-Manning St	Inactive	TIA Let
2	HG-Treutl-003	Treutlen	PI-0018929	Treutlen-Cedar Grove Rd	Inactive	TIA Let
2	HG-Treutl-005	Treutlen	PI-0018930	Treutlen-Holtons Chapel Rd	Inactive	TIA Let
2	HG-Jesup-002	Wayne	PI-0018950	Jesup-Sunset Blvd-Widening	Inactive	TIA Let
2	HG-Jesup-004	Wayne	PI-0018952	Jesup-S Sixth St	Inactive	TIA Let
2	HG-Jesup-005	Wayne	PI-0018953	Jesup-N Fourth St-Shoulder Widening	Inactive	TIA Let
2	HG-Jesup-006	Wayne	PI-0018956	Jesup-Cowboy Rd-Shoulder Widening	Inactive	TIA Let
2	HG-Wayne-003	Wayne	PI-0018939	US 301-Intersection Improvements	Design	TIA Let
2	HG-Wayne-103	Wayne	PI-0018946	Wayne-Odum Rd South-Shoulder Widening	Inactive	TIA Let
2	HG-Wayne-104	Wayne	PI-0018947	Wayne-Odum-Screven Rd-Shoulder Widening	Inactive	TIA Let
2	HG-Rochel-005	Wilcox	PI-0019004	Rochelle-Grady St	Inactive	TIA Let
2	HG-Rochel-006	Wilcox	PI-0019007	Rochelle-Lee St	Inactive	TIA Let
2	HG-Rochel-007	Wilcox	PI-0019008	Rochelle-4th Ave	Inactive	TIA Let
2	HG-Rochel-008	Wilcox	PI-0019009	Rochelle-Herbert St	Inactive	TIA Let
3	HG-Baxley-012	Appling	PI-0018441	Baxley-Glendale Ave	Inactive	TIA Let
3	HG-Baxley-013	Appling	PI-0018442	Baxley-Jones St	Inactive	TIA Let
3	HG-Baxley-014	Appling	PI-0018443	Baxley-Nails Ferry Rd	Inactive	TIA Let
3	HG-Baxley-015	Appling	PI-0018444	Baxley-Peachtree St	Inactive	TIA Let
3	HG-Baxley-016	Appling	PI-0018445	Baxley-Plier St	Inactive	TIA Let
3	HG-Baxley-017	Appling	PI-0018446	Baxley-Sursson St	Inactive	TIA Let
3	HG-Baxley-018	Appling	PI-0018447	Baxley-Cadillac Dr	Inactive	TIA Let
3	HG-Baxley-019	Appling	PI-0018448	Baxley-Cherry St	Inactive	TIA Let
3	HG-Baxley-020	Appling	PI-0018449	Baxley-Jekyll Rd	Inactive	TIA Let
3	HG-Cochra-004	Bleckley	PI-0018457	Cochran-Ash St-Drainage Improvements	Inactive	TIA Let
3	HG-Cochra-005	Bleckley	PI-0018458	Cochran-W Railroad Ave	Inactive	TIA Let

Heart of Georgia Altamaha 2
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
3	HG-Metter-019	Candler	PI-0018474	Metter-Lanier St-Drainage Improvements	Inactive	TIA Let
3	HG-Metter-020	Candler	PI-0018475	Metter-N & S Register St	Inactive	TIA Let
3	HG-Metter-021	Candler	PI-0018476	Metter-W Lee St	Inactive	TIA Let
3	HG-Metter-022	Candler	PI-0018477	Metter-Cotton Ave	Inactive	TIA Let
3	HG-Metter-023	Candler	PI-0018478	Metter-Wallace St	Inactive	TIA Let
3	HG-Metter-024	Candler	PI-0018479	Metter-Candler St	Inactive	TIA Let
3	HG-Metter-025	Candler	PI-0018480	Metter-S Terrell St	Inactive	TIA Let
3	HG-Dodge-006	Dodge	PI-0018495	Dodge-Old Bethel Rd	Inactive	TIA Let
3	HG-Dodge-007	Dodge	PI-0018496	Dodge-Harry Hargrove Rd	Inactive	TIA Let
3	HG-Dodge-008	Dodge	PI-0018497	Dodge-Ross Stapleton Rd	Inactive	TIA Let
3	HG-Dodge-010	Dodge	PI-0018498	Dodge-Pleasant Grove Church Rd	Inactive	TIA Let
3	HG-Eastma-003	Dodge	PI-0018511	Eastman-Creighton St-Sidewalks	Inactive	TIA Let
3	HG-Eastma-007	Dodge	PI-0018515	Eastman-3rd Ave-Sidewalks	Inactive	TIA Let
3	HG-Eastma-008	Dodge	PI-0018516	Eastman-4th Ave-Sidewalks	Inactive	TIA Let
3	HG-Eastma-010	Dodge	PI-0018518	Eastman-SR 117-Sidwalks (SR 46 to Page St)	Inactive	TIA Let
3	HG-Eastma-011	Dodge	PI-0018519	Eastman-SR 87-SR 117-Sidewalks (SR 27BU to Legion Dr)	Inactive	TIA Let
3	HG-Eastma-012	Dodge	PI-0018520	Eastman-5th Ave-Sidewalks	Inactive	TIA Let
3	HG-Eastma-015	Dodge	PI-0018523	Eastman-Ogden St-Sidewalks	Inactive	TIA Let
3	HG-Eastma-016	Dodge	PI-0018524	Eastman-SR 87-US 23-Sidewalks	Inactive	TIA Let
3	HG-Eastma-017	Dodge	PI-0018525	Eastman-SR 27BU-Sidewalks	Inactive	TIA Let
3	HG-Eastma-020	Dodge	PI-0018526	Eastman-9th Ave-Sidewalks	Inactive	TIA Let
3	HG-Eastma-021	Dodge	PI-0018527	Eastman-2nd Ave-Sidewalks	Inactive	TIA Let
3	HG-Emanue-007	Emanuel	PI-0018544	Emanuel-Herndon Rd	Inactive	TIA Let
3	HG-Oak Pa-003	Emanuel	PI-0018551	Oak Park-thompson St	Design	TIA Let
3	HG-Oak Pa-004	Emanuel	PI-0018552	Oak Park-Williamson St	Design	TIA Let
3	HG-Swains-021	Emanuel	PI-0018576	Swainsboro-Calhoun St	Inactive	TIA Let
3	HG-Swains-022	Emanuel	PI-0018577	Swainsboro-Mabel Ave	Inactive	TIA Let
3	HG-Swains-023	Emanuel	PI-0018578	Swainsboro-Old Nunez Rd	Inactive	TIA Let
3	HG-Swains-024	Emanuel	PI-0018579	Swainsboro-Barbara Ave	Inactive	TIA Let
3	HG-Swains-025	Emanuel	PI-0018580	Swainsboro-Washington Ave	Inactive	TIA Let
3	HG-Swains-026	Emanuel	PI-0018581	Swainsboro-North St	Inactive	TIA Let
3	HG-Swains-027	Emanuel	PI-0018582	Swainsboro-Mcleod Dr	Inactive	TIA Let
3	HG-Swains-028	Emanuel	PI-0018583	Swainsboro-Golf Dr	Inactive	TIA Let

Heart of Georgia Altamaha 2
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
3	HG-Swains-029	Emanuel	PI-0018584	Swainsboro-Gumlog Rd	Inactive	TIA Let
3	HG-Swains-031	Emanuel	PI-0018586	Swainsboro-Airport Tarmac	Inactive	TIA Let
3	HG-Swains-033	Emanuel	PI-0018587	Swainsboro-Margaret Blvd	Inactive	TIA Let
3	HG-Swains-034	Emanuel	PI-0018588	Swainsboro-Herrington St	Inactive	TIA Let
3	HG-Swains-036	Emanuel	PI-0018589	Swainsboro-Longview Rd	Inactive	TIA Let
3	HG-Swains-038	Emanuel	PI-0018590	Swainsboro-Cowart St	Inactive	TIA Let
3	HG-Swains-039	Emanuel	PI-0018591	Swainsboro-Booker St	Inactive	TIA Let
3	HG-Claxto-004	Evans	PI-0018608	Claxton-E Smith St	Inactive	TIA Let
3	HG-Claxto-006	Evans	PI-0018610	Claxton-Gilmore St	Inactive	TIA Let
3	HG-Daisy-002	Evans	PI-0018623	Daisy-E Railroad St	Construction	Local Let
3	HG-Daisy-003	Evans	PI-0018624	Daisy-Ivey Ave	Construction	Local Let
3	HG-Evans-006	Evans	PI-0018601	Evans-Perry Rd-Shoulder Widening	Construction	Local Let
3	HG-Hazleh-011	Jeff Davis	PI-0018644	Hazlehurst-N Gill St	Inactive	TIA Let
3	HG-Hazleh-012	Jeff Davis	PI-0018645	Hazlehurst-Currie St	Inactive	TIA Let
3	HG-Hazleh-013	Jeff Davis	PI-0018646	Hazlehurst-S Cromartie St	Inactive	TIA Let
3	HG-Hazleh-014	Jeff Davis	PI-0018647	Hazlehurst-Bell St	Inactive	TIA Let
3	HG-Hazleh-015	Jeff Davis	PI-0018648	Hazlehurst-N Railroad St	Inactive	TIA Let
3	HG-Hazleh-016	Jeff Davis	PI-0018649	Hazlehurst-S Railroad St	Inactive	TIA Let
3	HG-Hazleh-018	Jeff Davis	PI-0018650	Hazlehurst-Red Bird St	Inactive	TIA Let
3	HG-Jeff D-005	Jeff Davis	PI-0018629	Jeff Davis-Hinson Landing Rd	Inactive	TIA Let
3	HG-Jeff D-006	Jeff Davis	PI-0018630	Jeff Davis-towns Bluff Rd	Inactive	TIA Let
3	HG-Jeff D-007	Jeff Davis	PI-0018631	Jeff Davis-Amanda thompson Rd	Inactive	TIA Let
3	HG-Adrian-003	Johnson	PI-0018661	Adrian-Hall St-W College St	Design	TIA Let
3	HG-Adrian-004	Johnson	PI-0018662	Adrian-Nora Blvd	Design	TIA Let
3	HG-Johnso-003	Johnson	PI-0018657	Johnson-Gumlog Rd	Inactive	TIA Let
3	HG-Kite-002	Johnson	PI-0018664	Kite-Cemetery Rd	Inactive	TIA Let
3	HG-Kite-003	Johnson	PI-0018665	Kite-City Walking Track	Inactive	TIA Let
3	HG-Wright-008	Johnson	PI-0018670	Wrightsville-Hershel Walker Blvd-Intersection Improvements	Inactive	TIA Let
3	HG-Wright-009	Johnson	PI-0018671	Wrightsville-Smith St	Inactive	TIA Let
3	HG-Wright-010	Johnson	PI-0018672	Wrightsville-Industrial Blvd	Inactive	TIA Let
3	HG-Wright-011	Johnson	PI-0018673	Wrightsville-S Valley St	Inactive	TIA Let
3	HG-Wright-012	Johnson	PI-0018674	Wrightsville-Brookwood St	Inactive	TIA Let
3	HG-Wright-013	Johnson	PI-0018675	Wrightsville-Moye St	Inactive	TIA Let

Heart of Georgia Altamaha 2
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
3	HG-Wright-014	Johnson	PI-0018676	Wrightsville-Cook St-Williams St-Delma St	Inactive	TIA Let
3	HG-Wright-016	Johnson	PI-0018677	Wrightsville-Deer St	Inactive	TIA Let
3	HG-Cadwel-004	Laurens	PI-0018694	Cadwell-Old Eastman Rd	Inactive	TIA Let
3	HG-Dexter-003	Laurens	PI-0018697	Dexter-N Green St	Inactive	TIA Let
3	HG-Dexter-004	Laurens	PI-0018698	Dexter-Parklane Dr	Inactive	TIA Let
3	HG-Dublin-006	Laurens	PI-0018701	Dublin-Shamrock Dr-Brookwood Dr-Brookhaven Dr-Sidewalks	Inactive	TIA Let
3	HG-East D-020	Laurens	PI-0018724	East Dublin-Pamela Dr	Inactive	TIA Let
3	HG-East D-021	Laurens	PI-0018725	East Dublin-Sunny Lane	Inactive	TIA Let
3	HG-East D-022	Laurens	PI-0018726	East Dublin-Cullens St	Inactive	TIA Let
3	HG-East D-023	Laurens	PI-0018727	East Dublin-Northside Dr	Inactive	TIA Let
3	HG-East D-024	Laurens	PI-0018728	East Dublin-Boat Ramp Rd	Inactive	TIA Let
3	HG-East D-025	Laurens	PI-0018729	East Dublin-Ruby Jefferson Dr	Inactive	TIA Let
3	HG-East D-026	Laurens	PI-0018730	East Dublin-Community Rd	Inactive	TIA Let
3	HG-East D-027	Laurens	PI-0018731	East Dublin-Galaxie Dr	Planning	Local Let
3	HG-East D-028	Laurens	PI-0018732	East Dublin-Lakeside Dr	Inactive	TIA Let
3	HG-East D-029	Laurens	PI-0018733	East Dublin-Wheeler St	Inactive	TIA Let
3	HG-Lauren-006	Laurens	PI-0018688	Laurens-Scotland Rd-Shoulder Widening	Inactive	TIA Let
3	HG-Lauren-007	Laurens	PI-0018689	Laurens-Lord Rd	Inactive	TIA Let
3	HG-Lauren-008	Laurens	PI-0018690	Laurens-Chicken Rd	Inactive	TIA Let
3	HG-Montgo-002	Montgomery	PI-0018737	Montgomery-Jones Rd	Inactive	TIA Let
3	HG-Mount -011	Montgomery	PI-0018746	Mount Vernon-E Days St	Inactive	TIA Let
3	HG-Mount -012	Montgomery	PI-0018747	Mount Vernon-E Edwards St	Inactive	TIA Let
3	HG-Mount -013	Montgomery	PI-0018748	Mount Vernon-N Minnie St	Inactive	TIA Let
3	HG-Mount -014	Montgomery	PI-0018749	Mount Vernon-E Pearl St	Inactive	TIA Let
3	HG-Mount -015	Montgomery	PI-0018750	Mount Vernon-Lewis St	Inactive	TIA Let
3	HG-Mount -016	Montgomery	PI-0018751	Mount Vernon-E Folsum St	Inactive	TIA Let
3	HG-Mount -017	Montgomery	PI-0018752	Mount Vernon-E Connell St	Inactive	TIA Let
3	HG-Mount -018	Montgomery	PI-0018753	Mount Vernon-E Palmer St	Inactive	TIA Let
3	HG-Mount -019	Montgomery	PI-0018754	Mount Vernon-W Mcrae Dr	Inactive	TIA Let
3	HG-Glennv-022	Tattnall	PI-0018792	Glennville-Auburn Rd	Inactive	TIA Let
3	HG-Glennv-023	Tattnall	PI-0018793	Glennville-Bull St	Inactive	TIA Let
3	HG-Glennv-024	Tattnall	PI-0018794	Glennville-Christy St	Inactive	TIA Let
3	HG-Glennv-025	Tattnall	PI-0018795	Glennville-Easterling St	Inactive	TIA Let

Heart of Georgia Altamaha 2
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
3	HG-Glennv-026	Tattnall	PI-0018796	Glennville-Playland Ave	Inactive	TIA Let
3	HG-Glennv-027	Tattnall	PI-0018797	Glennville-Cloverdale Rd	Inactive	TIA Let
3	HG-Glennv-028	Tattnall	PI-0018798	Glennville-Mallard Dr	Inactive	TIA Let
3	HG-Glennv-029	Tattnall	PI-0018799	Glennville-Martin Luther King Dr	Inactive	TIA Let
3	HG-Glennv-030	Tattnall	PI-0018800	Glennville-Jones St	Inactive	TIA Let
3	HG-Glennv-031	Tattnall	PI-0018801	Glennville-Kirkland Ave	Inactive	TIA Let
3	HG-Glennv-032	Tattnall	PI-0018802	Glennville-Homer Waters Rd	Inactive	TIA Let
3	HG-Glennv-033	Tattnall	PI-0018803	Glennville-Lincoln St	Inactive	TIA Let
3	HG-Glennv-034	Tattnall	PI-0018804	Glennville-Brown Lane	Inactive	TIA Let
3	HG-Glennv-035	Tattnall	PI-0018805	Glennville-Merganser Circle	Inactive	TIA Let
3	HG-Glennv-036	Tattnall	PI-0018806	Glennville-Oak Ridge Dr	Inactive	TIA Let
3	HG-Reidsv-005	Tattnall	PI-0018812	Reidsville-Harden Hill Rd	Inactive	TIA Let
3	HG-Reidsv-006	Tattnall	PI-0018813	Reidsville-Savannah Woods Rd	Inactive	TIA Let
3	HG-Tattna-006	Tattnall	PI-0018766	Tattnall-Reidsville Nw Bypass	Inactive	TIA Let
3	HG-Tattna-007	Tattnall	PI-0018767	Tattnall-Beards Creek Connector	Inactive	TIA Let
3	HG-Lumber-009	Telfair	PI-0018830	Lumber City-Calhoun St	Inactive	TIA Let
3	HG-Lumber-010	Telfair	PI-0018831	Lumber City-N Johnson St (SR 117 to McCleod St)	Inactive	TIA Let
3	HG-Lumber-011	Telfair	PI-0018832	Lumber City-Ocmulgee St	Inactive	TIA Let
3	HG-Lumber-012	Telfair	PI-0018833	Lumber City-Red Oak St	Inactive	TIA Let
3	HG-Lumber-013	Telfair	PI-0018834	Lumber City-Hilltop Dr	Inactive	TIA Let
3	HG-Lumber-014	Telfair	PI-0018835	Lumber City-Telfair St	Inactive	TIA Let
3	HG-Lumber-015	Telfair	PI-0018836	Lumber City-Renwick St	Inactive	TIA Let
3	HG-Lumber-016	Telfair	PI-0018837	Lumber City-Burns St	Inactive	TIA Let
3	HG-Lumber-017	Telfair	PI-0018838	Lumber City-Ware St	Inactive	TIA Let
3	HG-Lumber-018	Telfair	PI-0018839	Lumber City-Stokes St	Inactive	TIA Let
3	HG-Lumber-019	Telfair	PI-0018840	Lumber City-Murray St	Inactive	TIA Let
3	HG-McRae--003	Telfair	PI-0018842	Mcrae-Helena-Center Ave	Inactive	TIA Let
3	HG-McRae--004	Telfair	PI-0018843	Mcrae-Helena-Lenox Ave	Inactive	TIA Let
3	HG-McRae--005	Telfair	PI-0018844	McRae-Helena-6th St (Lenox Ave to City Limits)	Inactive	TIA Let
3	HG-McRae--006	Telfair	PI-0018845	Mcrae-Helena-N Railroad St	Inactive	TIA Let
3	HG-McRae--007	Telfair	PI-0018846	Mcrae-Helena-Willow Creek Lane Area-Drainage Improvements	Inactive	TIA Let
3	HG-Scotla-002	Telfair	PI-0018858	Scotland-Scotland town Rd	Planning	Local Let
3	HG-Toombs-004	Toombs	PI-0018863	Toombs-Dasher St Paving & New Extension	Inactive	TIA Let

Heart of Georgia Altamaha 2
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
3	HG-Toombs-005	Toombs	PI-0018861	SR 292-Widening	Design	TIA Let
3	HG-Vidali-027	Toombs	PI-0018898	Vidalia-Smith St	Inactive	TIA Let
3	HG-Vidali-028	Toombs	PI-0018899	Vidalia-Shenandoah Dr	Inactive	TIA Let
3	HG-Vidali-029	Toombs	PI-0018900	Vidalia-2nd Ave (Morris St to Lively St)	Inactive	TIA Let
3	HG-Vidali-031	Toombs	PI-0018901	Vidalia-Ross Way	Inactive	TIA Let
3	HG-Vidali-032	Toombs	PI-0018902	Vidalia-Roosevelt St	Inactive	TIA Let
3	HG-Vidali-033	Toombs	PI-0018903	Vidalia-Rimando Circle	Inactive	TIA Let
3	HG-Vidali-034	Toombs	PI-0018904	Vidalia-Rigsbee Dr	Inactive	TIA Let
3	HG-Vidali-035	Toombs	PI-0018905	Vidalia-Church St	Inactive	TIA Let
3	HG-Vidali-036	Toombs	PI-0018906	Vidalia-Charles Dr	Inactive	TIA Let
3	HG-Vidali-037	Toombs	PI-0018907	Vidalia-Teston Lane	Inactive	TIA Let
3	HG-Vidali-038	Toombs	PI-0018908	Vidalia-Reg Holland Rd	Inactive	TIA Let
3	HG-Vidali-039	Toombs	PI-0018909	Vidalia-Pleasure Court	Inactive	TIA Let
3	HG-Vidali-040	Toombs	PI-0018910	Vidalia-Pine St Ne	Inactive	TIA Let
3	HG-Vidali-041	Toombs	PI-0018911	Vidalia-Opportunity Court	Inactive	TIA Let
3	HG-Vidali-042	Toombs	PI-0018912	Vidalia-N Smalley Dr	Inactive	TIA Let
3	HG-Vidali-043	Toombs	PI-0018913	Vidalia-N Grossman Dr	Inactive	TIA Let
3	HG-Vidali-044	Toombs	PI-0018914	Vidalia-Louisana Dr	Inactive	TIA Let
3	HG-Vidali-045	Toombs	PI-0018915	Vidalia-Knollwood Rd	Inactive	TIA Let
3	HG-Vidali-046	Toombs	PI-0018916	Vidalia-Lakeside Place	Inactive	TIA Let
3	HG-Vidali-047	Toombs	PI-0018917	Vidalia-Forest Pine Blvd	Inactive	TIA Let
3	HG-Vidali-048	Toombs	PI-0018918	Vidalia-E Oxley Blvd	Inactive	TIA Let
3	HG-Vidali-049	Toombs	PI-0018919	Vidalia-English Oak Dr	Inactive	TIA Let
3	HG-Vidali-050	Toombs	PI-0018920	Vidalia-West Ave	Inactive	TIA Let
3	HG-Vidali-051	Toombs	PI-0018921	Vidalia-Mlk Jr Ave	Inactive	TIA Let
3	HG-Vidali-052	Toombs	PI-0018922	Vidalia-Commerce Dr	Inactive	TIA Let
3	HG-Vidali-053	Toombs	PI-0018923	Vidalia-Cason Dr	Inactive	TIA Let
3	HG-Vidali-054	Toombs	PI-0018924	Vidalia-Barron St	Inactive	TIA Let
3	HG-Vidali-055	Toombs	PI-0018925	Vidalia-S Broadfoot Blvd	Inactive	TIA Let
3	HG-Vidali-056	Toombs	PI-0018926	Vidalia-E 3rd St	Inactive	TIA Let
3	HG-Vidali-057	Toombs	PI-0018927	Vidalia-Dixon St	Inactive	TIA Let
3	HG-Vidali-058	Toombs	PI-0018928	Vidalia-Bay St	Inactive	TIA Let
3	HG-Sopert-002	Treutlen	PI-0018937	Soperton-Windcrest Dr	Inactive	TIA Let

Heart of Georgia Altamaha 2
Annual Project Status Report
Status on November 17, 2025

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
3	HG-Sopert-003	Treutlen	PI-0018938	Soperton-Abrams St	Inactive	TIA Let
3	HG-Screve-003	Wayne	PI-0018963	Screven-Sikes Rd	Inactive	TIA Let
3	HG-Wayne-004	Wayne	PI-0018942	Hinson Mosley Rd-Widening	Inactive	TIA Let
3	HG-Wayne-005	Wayne	PI-0018943	Joey Williamson Rd-Widening	Inactive	TIA Let
3	HG-Wayne-106	Wayne	PI-0018948	Wayne-Broadhurst Rd East-Shoulder Widening	Inactive	TIA Let
3	HG-Alamo-002	Wheeler	PI-0018967	Alamo-Pearl St	Construction	Local Let
3	HG-Alamo-005	Wheeler	PI-0018970	Alamo-towns Ave	Design	Local Let
3	HG-Alamo-010	Wheeler	PI-0018974	Alamo-S Jefferson St	Construction	Local Let
3	HG-Alamo-011	Wheeler	PI-0018975	Alamo-Magnolia St	Construction	Local Let
3	HG-Abbevi-002	Wilcox	PI-0018980	Abbeville-Irwinville Rd	Inactive	TIA Let
3	HG-Abbevi-003	Wilcox	PI-0018981	Abbeville-Halfmoon Rd-Sidewalks	Inactive	TIA Let
3	HG-Abbevi-006	Wilcox	PI-0018984	Abbeville-Airport Rd	Inactive	TIA Let
3	HG-Abbevi-007	Wilcox	PI-0018985	Abbeville-Wells Ave	Inactive	TIA Let
3	HG-Abbevi-008	Wilcox	PI-0018986	Abbeville-W Pine St	Inactive	TIA Let
3	HG-Abbevi-012	Wilcox	PI-0018989	Abbeville-E Pine St	Inactive	TIA Let
3	HG-Abbevi-013	Wilcox	PI-0018990	Abbeville-E College St	Inactive	TIA Let
3	HG-Wilcox-007	Wilcox	PI-0018978	Wilcox-Seville Pleasantview Rd	Inactive	TIA Let
Multiple		Regional	PI-A000926	Program Administration		
Multiple	HG-Telfai-007	Telfair	PI-0018817	Telfair Transit Capital Improvements	Construction	Local Let
Multiple	HG-Telfai-008	Telfair	PI-0018818	Telfair Transit Operations and Maintenance	Operations	Local Let

Heart of Georgia Altamaha 2
Annual Report - TIA Funds Only
Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-Applin-001	Appling	1	PI-0018428	Appling-Nails Ferry Rd	\$979,303	\$1,115,077	\$1,115,077	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$1,115,077
HG-Applin-003	Appling	1	PI-0018430	Appling-Ten Mile Rd-Phase 1	\$1,741,525	\$1,982,976	\$1,982,976	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$1,982,976
HG-Baxley-001	Appling	1	PI-0018432	Baxley-Azalea Ave	\$67,000	\$67,000	\$67,000	\$0	No	N/A
HG-Baxley-002	Appling	1	PI-0018433	Baxley-Bay St	\$230,800	\$230,800	\$230,800	\$0	No	N/A
HG-Baxley-003	Appling	1	PI-0018434	Baxley-N Brobston St	\$144,000	\$144,000	\$144,000	\$0	No	N/A
HG-Baxley-004	Appling	1	PI-0018435	Baxley-W tollison St	\$119,300	\$119,300	\$0	\$119,300	No	N/A
HG-Baxley-025	Appling	1	PI-0018450	SR 27-US 341 from E of City Circle Rd to Azalea Rd-TIA	\$1,500,000	\$1,500,000	\$36,037	\$159,034	No	N/A
HG-Bleckley-001	Bleckley	1	PI-0018453	Bleckley-Broadhead Rd (SR 87 to Starling Rd)	\$1,000,000	\$1,000,000	\$121,932	\$25,747	No	N/A
HG-Cochra-001	Bleckley	1	PI-0018456	Cochran-Lewis St, Peacock St, and Peter St-Drainage Improvements	\$405,344	\$405,344	\$0	\$0	No	N/A
HG-Cochra-006	Bleckley	1	PI-0018459	Cochran-Mac thompson Rd	\$350,000	\$341,611	\$0	\$341,611	No	N/A
HG-Candler-001	Candler	1	PI-0018461	Candler-E Hiawatha St	\$1,697,765	\$1,702,765	\$5,000	\$1,055,794	No	Inflation applied to Original Estimated Cost; updated Project Budget \$1,702,765
HG-Metter-001	Candler	1	PI-0018464	Metter-Preston St	\$50,133	\$62,581	\$0	\$2,888	No	Inflation applied to Original Estimated Cost; updated Project Budget \$62,581
HG-Metter-002	Candler	1	PI-0018465	Metter-Moffit St	\$45,573	\$56,889	\$0	\$4,450	No	Inflation applied to Original Estimated Cost; updated Project Budget \$56,889
HG-Metter-003	Candler	1	PI-0018466	Metter-Hickory St	\$37,547	\$46,870	\$0	\$2,924	No	Inflation applied to Original Estimated Cost; updated Project Budget \$46,870
HG-Metter-004	Candler	1	PI-0018467	Metter-Doctors St	\$21,740	\$27,138	\$0	\$2,000	No	Inflation applied to Original Estimated Cost; updated Project Budget \$27,138
HG-Metter-005	Candler	1	PI-0018468	Metter-Holly Dr	\$38,040	\$47,485	\$0	\$1,324	No	Inflation applied to Original Estimated Cost; updated Project Budget \$47,485
HG-Metter-006	Candler	1	PI-0018469	Metter-Hope St	\$32,330	\$40,358	\$0	\$1,324	No	Inflation applied to Original Estimated Cost; updated Project Budget \$40,358
HG-Metter-007	Candler	1	PI-0018470	Metter-Bragdon St	\$16,306	\$20,355	\$0	\$1,645	No	Inflation applied to Original Estimated Cost; updated Project Budget \$20,355
HG-Metter-008	Candler	1	PI-0018471	Metter-Brannen Rd	\$84,215	\$105,126	\$0	\$1,525	No	Inflation applied to Original Estimated Cost; updated Project Budget \$105,126
HG-Metter-011	Candler	1	PI-0018472	Metter-N Kennedy St	\$98,572	\$123,047	\$0	\$4,748	No	Inflation applied to Original Estimated Cost; updated Project Budget \$123,047
HG-Metter-012	Candler	1	PI-0018473	Metter-E Turner St	\$31,110	\$38,835	\$0	\$1,324	No	Inflation applied to Original Estimated Cost; updated Project Budget \$38,835
HG-Pulask-001	Candler	1	PI-0018489	Pulaski-Rosemary Church Rd	\$102,948	\$102,948	\$0	\$0	No	N/A
HG-Dodge-001	Dodge	1	PI-0018494	Dodge-Airport Rd-Shoulder Widening	\$1,600,000	\$1,781,918	\$0	\$1,743,502	No	Inflation applied to Original Estimated Cost; updated Project Budget \$1,781,918
HG-Chaunc-001	Dodge	1	PI-0018499	Chauncey-N Railroad Ave	\$39,600	\$32,389	\$0	\$32,389	No	N/A
HG-Chaunc-002	Dodge	1	PI-0018500	Chauncey-Phillips St	\$3,300	\$21,562	\$0	\$21,562	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
HG-Chaunc-003	Dodge	1	PI-0018501	Chauncey-Cottage St	\$4,320	\$16,924	\$0	\$16,924	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
HG-Chaunc-004	Dodge	1	PI-0018502	Chauncey-N Railroad Ave (South End)	\$19,500	\$11,196	\$0	\$11,196	No	N/A
HG-Chaunc-005	Dodge	1	PI-0018503	Chauncey-Norman St-George St-Bush St	\$16,800	\$46,481	\$0	\$46,481	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
HG-Chaunc-006	Dodge	1	PI-0018504	Chauncey-S Railroad Ave	\$27,000	\$12,220	\$0	\$12,220	No	N/A
HG-Eastma-001	Dodge	1	PI-0018509	Eastman-Pearl Bates Ave @ Creighton St-Pedestrian Improvements	\$30,000	\$30,000	\$0	\$0	No	N/A
HG-Eastma-002	Dodge	1	PI-0018510	Eastman-14th Ave-Drainage Improvements	\$56,600	\$56,600	\$6,891	\$49,709	No	N/A
HG-Eastma-004	Dodge	1	PI-0018512	Eastman-Mary Alexander Dr	\$78,428	\$92,018	\$4,755	\$87,263	No	Inflation applied to Original Estimated Cost; updated Project Budget \$92,018
HG-Eastma-005	Dodge	1	PI-0018513	Eastman-Lyndsie Cir	\$20,191	\$23,690	\$1,224	\$22,466	No	Inflation applied to Original Estimated Cost; updated Project Budget \$23,690
HG-Eastma-006	Dodge	1	PI-0018514	Eastman-Laryn Ln	\$90,528	\$106,214	\$5,489	\$100,725	No	Inflation applied to Original Estimated Cost; updated Project Budget \$106,214
HG-Eastma-009	Dodge	1	PI-0018517	Eastman-Evergreen Cir	\$60,608	\$71,110	\$3,675	\$67,435	No	Inflation applied to Original Estimated Cost; updated Project Budget \$71,110
HG-Eastma-013	Dodge	1	PI-0018521	Eastman-Pearl Bates Ave	\$136,796	\$160,502	\$8,294	\$152,208	No	Inflation applied to Original Estimated Cost; updated Project Budget \$160,502
HG-Eastma-014	Dodge	1	PI-0018522	Eastman-Industrial Blvd	\$150,134	\$176,151	\$9,103	\$167,048	No	Inflation applied to Original Estimated Cost; updated Project Budget \$176,151
HG-Milan-003	Dodge	1	PI-0018534	Milan-Wendall St	\$35,850	\$35,850	\$0	\$0	No	N/A
HG-Rhine-001	Dodge	1	PI-0018535	Rhine-Svcamore St	\$44,000	\$42,195	\$0	\$42,195	No	N/A
HG-Rhine-002	Dodge	1	PI-0018536	Rhine-4th Ave	\$46,086	\$79,979	\$0	\$79,979	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.

Heart of Georgia Altamaha 2
Annual Report - TIA Funds Only
Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-Rhine-003	Dodge	1	PI-0018537	Rhine-Old Milan Rd	\$91,196	\$42,491	\$0	\$42,491	No	N/A
HG-Emanue-001	Emanuel	1	PI-0018539	Emanuel-Empire Expressway	\$1,155,625	\$1,419,346	\$0	\$1,030,798	No	Inflation applied to Original Estimated Cost; updated Project Budget \$1,419,346
HG-Emanue-002	Emanuel	1	PI-0018540	Emanuel-Griffin Ferry Rd-Shoulder Widening	\$2,238,478	\$2,689,323	\$1,861	\$2,655,773	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
HG-Emanue-003	Emanuel	1	PI-0018541	Emanuel-George L Smith State Park Rd	\$313,000	\$384,429	\$0	\$279,061	No	Inflation applied to Original Estimated Cost; updated Project Budget \$384,429
HG-Emanue-004	Emanuel	1	PI-0018542	Emanuel-Modoc Rd	\$575,508	\$706,843	\$0	\$509,276	No	Inflation applied to Original Estimated Cost; updated Project Budget \$706,843
HG-Emanue-005	Emanuel	1	PI-0018543	Emanuel-Canoochee Garfield Rd	\$916,191	\$1,125,272	\$0	\$803,335	No	Inflation applied to Original Estimated Cost; updated Project Budget \$1,125,272
HG-Emanue-008	Emanuel	1	PI-0018545	Emanuel-Fairground Rd	\$324,625	\$398,707	\$0	\$288,450	No	Inflation applied to Original Estimated Cost; updated Project Budget \$398,707
HG-Garfie-001	Emanuel	1	PI-0018546	Garfield-Greene St	\$40,355	\$40,355	\$0	\$0	No	N/A
HG-Garfie-002	Emanuel	1	PI-0018547	Garfield-Nathan Ave	\$14,655	\$14,655	\$0	\$0	No	N/A
HG-Nunez-002	Emanuel	1	PI-0018548	Nunez-Alcott Dr	\$58,000	\$58,000	\$0	\$0	No	N/A
HG-Oak Pa-001	Emanuel	1	PI-0018549	Oak Park-Ne Railroad St	\$103,100	\$103,100	\$0	\$0	No	N/A
HG-Oak Pa-002	Emanuel	1	PI-0018550	Oak Park-Oak Park Ave	\$29,799	\$29,799	\$0	\$0	No	N/A
HG-Stillm-001	Emanuel	1	PI-0018553	Stillmore-Railroad Ave	\$122,074	\$122,074	\$0	\$0	No	N/A
HG-Stillm-002	Emanuel	1	PI-0018554	Stillmore-W 5th Ave	\$75,000	\$75,000	\$0	\$0	No	N/A
HG-Summer-001	Emanuel	1	PI-0018555	Summertown-Main St	\$56,516	\$56,516	\$0	\$0	No	N/A
HG-Swains-001	Emanuel	1	PI-0018556	Swainsboro-N Green St-Sidewalks	\$152,900	\$152,900	\$0	\$0	No	N/A
HG-Swains-002	Emanuel	1	PI-0018557	Swainsboro-Ponderosa Dr	\$140,000	\$171,021	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$171,021
HG-Swains-003	Emanuel	1	PI-0018558	Swainsboro-N Green St	\$32,200	\$39,335	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$39,335
HG-Swains-004	Emanuel	1	PI-0018559	Swainsboro-Willow Way	\$34,937	\$42,678	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$42,678
HG-Swains-005	Emanuel	1	PI-0018560	Swainsboro-Kathleen Rd	\$70,000	\$85,511	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$85,511
HG-Swains-006	Emanuel	1	PI-0018561	Swainsboro-W Moring St	\$298,410	\$364,532	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$364,532
HG-Swains-007	Emanuel	1	PI-0018562	Swainsboro-Richards St	\$88,370	\$107,951	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$107,951
HG-Swains-008	Emanuel	1	PI-0018563	Swainsboro-Harmon Rd	\$42,644	\$52,093	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$52,093
HG-Swains-009	Emanuel	1	PI-0018564	Swainsboro-W Church St	\$77,298	\$94,426	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$94,426
HG-Swains-010	Emanuel	1	PI-0018565	Swainsboro-Pine Needle Rd	\$23,800	\$29,074	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$29,074
HG-Swains-011	Emanuel	1	PI-0018566	Swainsboro-Lincoln St	\$32,200	\$39,335	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$39,335
HG-Swains-012	Emanuel	1	PI-0018567	Swainsboro-Electric Dr	\$36,607	\$44,718	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$44,718
HG-Swains-013	Emanuel	1	PI-0018568	Swainsboro-Carver St	\$39,200	\$47,886	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$47,886
HG-Swains-014	Emanuel	1	PI-0018569	Swainsboro-Robin Rd	\$72,800	\$88,931	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$88,931
HG-Swains-015	Emanuel	1	PI-0018570	Swainsboro-Ralph Smith Place	\$23,800	\$29,074	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$29,074
HG-Swains-016	Emanuel	1	PI-0018571	Swainsboro-Glenwood Rd West	\$52,148	\$52,148	\$0	\$45,952	No	N/A
HG-Swains-017	Emanuel	1	PI-0018572	Swainsboro-Glenwood Rd	\$47,600	\$47,600	\$0	\$47,600	No	N/A
HG-Swains-018	Emanuel	1	PI-0018573	Swainsboro-Enterprise St	\$39,200	\$47,886	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$47,886
HG-Swains-019	Emanuel	1	PI-0018574	Swainsboro-S anderson Dr	\$74,200	\$90,641	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$90,641
HG-Swains-020	Emanuel	1	PI-0018575	Swainsboro-N anderson Dr	\$70,644	\$86,297	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$86,297
HG-Swains-030	Emanuel	1	PI-0018585	Swainsboro-Norwood Ave	\$74,200	\$90,641	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$90,641
HG-Twin C-001	Emanuel	1	PI-0018592	Twin City-W Broad St	\$286,605	\$354,817	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$354,817
HG-Twin C-002	Emanuel	1	PI-0018593	Twin City-Old Swainsboro Rd	\$169,797	\$210,209	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$210,209
HG-Twin C-003	Emanuel	1	PI-0018594	Twin City-Parrish Pond Rd	\$130,859	\$162,003	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$162,003
HG-Twin C-004	Emanuel	1	PI-0018595	Twin City-1st Ave	\$45,318	\$56,104	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$56,104

Heart of Georgia Altamaha 2
Annual Report - TIA Funds Only
Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-Twin C-005	Emanuel	1	PI-0018596	Twin City-Wilson Rd	\$46,990	\$58,174	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$58,174
HG-Twin C-006	Emanuel	1	PI-0018597	Twin City-Coursy Rd	\$45,870	\$56,787	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$56,787
HG-Evans-001	Evans	1	PI-0018598	Evans-Campground Rd-Shoulder Widening	\$482,481	\$482,481	\$0	\$1,561	No	N/A
HG-Evans-002	Evans	1	PI-0018599	Evans-Jim O. Rogers Rd	\$421,436	\$421,436	\$0	\$404,044	No	N/A
HG-Evans-003	Evans	1	PI-0018600	Evans-Ad Eason Rd	\$106,248	\$106,248	\$0	\$106,248	No	N/A
HG-Bellvi-002	Evans	1	PI-0018604	Bellville-Hearn St	\$73,244	\$73,244	\$0	\$0	No	N/A
HG-Claxto-001	Evans	1	PI-0018605	Claxton-W James St	\$100,600	\$100,600	\$100,600	\$0	No	N/A
HG-Claxto-002	Evans	1	PI-0018606	Claxton-N Grady St	\$18,800	\$18,800	\$18,800	\$0	No	N/A
HG-Claxto-003	Evans	1	PI-0018607	Claxton-Earl Ave	\$44,200	\$44,200	\$44,200	\$0	No	N/A
HG-Claxto-005	Evans	1	PI-0018609	Claxton-Mik Jr Dr	\$99,800	\$99,800	\$99,800	\$0	No	N/A
HG-Claxto-007	Evans	1	PI-0018611	Claxton-S Spring St	\$15,300	\$15,300	\$15,300	\$0	No	N/A
HG-Claxto-008	Evans	1	PI-0018612	Claxton-Marquette St	\$36,000	\$36,000	\$36,000	\$0	No	N/A
HG-Claxto-009	Evans	1	PI-0018613	Claxton-N Newton St	\$23,300	\$23,300	\$23,300	\$0	No	N/A
HG-Claxto-012	Evans	1	PI-0018616	Claxton-Turnpike Rd	\$26,200	\$26,200	\$26,200	\$0	No	N/A
HG-Daisy-001	Evans	1	PI-0018622	Daisy-Ellerbe St	\$28,322	\$28,322	\$0	\$28,322	No	N/A
HG-Jeff D-001	Jeff Davis	1	PI-0018625	Jeff Davis-Bell Telephone Rd	\$356,690	\$422,697	\$107,410	\$315,288	No	Inflation applied to Original Estimated Cost; updated Project Budget \$422,697
HG-Jeff D-002	Jeff Davis	1	PI-0018626	Jeff Davis-Ira Graham Rd	\$709,690	\$841,021	\$213,708	\$627,313	No	Inflation applied to Original Estimated Cost; updated Project Budget \$841,021
HG-Jeff D-003	Jeff Davis	1	PI-0018627	Jeff Davis-Mccall Rd	\$768,625	\$910,862	\$231,455	\$679,407	No	Inflation applied to Original Estimated Cost; updated Project Budget \$910,862
HG-Jeff D-004	Jeff Davis	1	PI-0018628	Jeff Davis-Claxton Rd	\$303,578	\$359,756	\$91,416	\$268,340	No	Inflation applied to Original Estimated Cost; updated Project Budget \$359,756
HG-Jeff D-008	Jeff Davis	1	PI-0018632	Jeff Davis-Preston Long Rd	\$288,333	\$357,985	\$0	\$332,731	No	Inflation applied to Original Estimated Cost; updated Project Budget \$357,985
HG-Denton-001	Jeff Davis	1	PI-0018633	Denton-E Georgia Ave	\$9,900	\$25,000	\$0	\$25,000	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
HG-Denton-002	Jeff Davis	1	PI-0018634	Denton-E Tennessee Ave	\$31,649	\$34,000	\$0	\$34,000	No	Inflation applied to Original Estimated Cost; updated Project Budget \$34,000
HG-Denton-003	Jeff Davis	1	PI-0018635	Denton-Smith St	\$12,151	\$16,000	\$0	\$16,000	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
HG-Denton-004	Jeff Davis	1	PI-0018636	Denton-Loop Rd	\$33,807	\$38,000	\$0	\$38,000	No	Inflation applied to Original Estimated Cost; updated Project Budget \$38,000
HG-Denton-005	Jeff Davis	1	PI-0018637	Denton-Milk St	\$16,184	\$21,000	\$0	\$21,000	No	Inflation applied to Original Estimated Cost; updated Project Budget \$21,000
HG-Hazleh-001	Jeff Davis	1	PI-0018638	Hazlehurst-Latimer St	\$66,791	\$78,169	\$74,943	\$3,226	No	Inflation applied to Original Estimated Cost; updated Project Budget \$78,169
HG-Hazleh-002	Jeff Davis	1	PI-0018639	Hazlehurst-Burketts Ferry Rd	\$82,204	\$96,208	\$92,237	\$3,971	No	Inflation applied to Original Estimated Cost; updated Project Budget \$96,208
HG-Hazleh-003	Jeff Davis	1	PI-0018640	Hazlehurst-South Williams St	\$66,791	\$78,169	\$74,943	\$3,226	No	Inflation applied to Original Estimated Cost; updated Project Budget \$78,169
HG-Hazleh-004	Jeff Davis	1	PI-0018641	Hazlehurst-Hatten Still Rd	\$172,116	\$201,436	\$193,122	\$8,314	No	Inflation applied to Original Estimated Cost; updated Project Budget \$201,436
HG-Hazleh-005	Jeff Davis	1	PI-0018642	Hazlehurst-S Miller St	\$82,204	\$96,208	\$92,237	\$3,971	No	Inflation applied to Original Estimated Cost; updated Project Budget \$96,208
HG-Hazleh-006	Jeff Davis	1	PI-0018643	Hazlehurst-North Miller St	\$154,133	\$180,390	\$172,944	\$7,446	No	Inflation applied to Original Estimated Cost; updated Project Budget \$180,390
HG-Johnso-001	Johnson	1	PI-0018655	Johnson-Tuckers Grove Church Rd	\$859,375	\$859,375	\$7,500	\$214,938	No	N/A
HG-Johnso-002	Johnson	1	PI-0018656	Johnson-Donovan-Harrison Rd	\$281,546	\$281,546	\$0	\$5,000	No	N/A
HG-Johnso-005	Johnson	1	PI-0018658	Johnson-Price Williams Rd	\$62,666	\$62,666	\$0	\$1,450	No	N/A
HG-Adrian-001	Johnson	1	PI-0018659	Adrian-Mill St	\$68,332	\$68,332	\$0	\$0	No	N/A
HG-Adrian-002	Johnson	1	PI-0018660	Adrian-James St	\$85,000	\$85,000	\$0	\$0	No	N/A
HG-Kite-001	Johnson	1	PI-0018663	Kite-SR 57-Sidewalks	\$35,000	\$85,000	\$0	\$0	Yes	GDOT is actively managing the design phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
HG-Wright-001	Johnson	1	PI-0018666	Wrightsville-E Trilby St	\$93,957	\$93,957	\$0	\$2,500	No	N/A
HG-Wright-002	Johnson	1	PI-0018667	Wrightsville-Lakeside Dr	\$33,909	\$33,909	\$0	\$1,000	No	N/A
HG-Wright-003	Johnson	1	PI-0018668	Wrightsville-Chadwick Dr-Turn Lane	\$183,829	\$183,829	\$0	\$12,500	No	N/A
HG-Wright-004	Johnson	1	PI-0018669	Wrightsville-Donovan-Harrison Rd	\$166,156	\$166,156	\$0	\$2,500	No	N/A
HG-Lauren-001	Laurens	1	PI-0018684	Laurens-Old Hawkinsville Rd-W Blackshear Ferry Rd-Shoulder Widening	\$1,848,216	\$1,848,216	\$1,848,216	\$0	No	N/A
HG-Lauren-002	Laurens	1	PI-0018686	Laurens-Honeysuckle Rd	\$375,000	\$253,345	\$253,345	\$0	No	N/A
HG-Lauren-003	Laurens	1	PI-0018687	Laurens-Brewton Lovett Rd-Shoulder Widening	\$1,482,000	\$1,472,839	\$1,472,839	\$0	No	N/A
HG-Cadwel-001	Laurens	1	PI-0018691	Cadwell-Coleman St-Sidewalks	\$60,992	\$60,992	\$0	\$0	No	N/A
HG-Cadwel-002	Laurens	1	PI-0018692	Cadwell-Walnut St-Sidewalks	\$34,558	\$34,558	\$0	\$0	No	N/A
HG-Cadwel-003	Laurens	1	PI-0018693	Cadwell-Snowhill St-Sidewalks	\$15,167	\$15,167	\$0	\$0	No	N/A

Heart of Georgia Altamaha 2
Annual Report - TIA Funds Only
Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-Dexter-001	Laurens	1	PI-0018695	Dexter-Cemetery Rd	\$26,896	\$26,896	\$0	\$0	No	N/A
HG-Dexter-002	Laurens	1	PI-0018696	Dexter-Pineway Dr	\$52,600	\$52,600	\$0	\$0	No	N/A
HG-Dublin-003	Laurens	1	PI-0018700	Dublin-Claxton Dairy Rd-Roundabout	\$2,750,000	\$2,825,400	\$144,725	\$251,321	No	Inflation applied to Original Estimated Cost; updated Project Budget \$2,825,400
HG-Dudley-001	Laurens	1	PI-0018704	Dudley-Railroad St-4th St	\$104,167	\$104,167	\$0	\$0	No	N/A
HG-East D-001	Laurens	1	PI-0018713	East Dublin-Nobles St	\$11,945	\$11,945	\$0	\$0	No	N/A
HG-East D-002	Laurens	1	PI-0018714	East Dublin-Shady Lane	\$18,650	\$18,650	\$0	\$0	No	N/A
HG-East D-003	Laurens	1	PI-0018715	East Dublin-Daniels St	\$8,323	\$8,323	\$0	\$0	No	N/A
HG-East D-004	Laurens	1	PI-0018716	East Dublin-Lisa St	\$8,991	\$8,991	\$0	\$0	No	N/A
HG-East D-005	Laurens	1	PI-0018717	East Dublin-Hill St	\$11,560	\$11,560	\$0	\$0	No	N/A
HG-East D-006	Laurens	1	PI-0018718	East Dublin-Hawkway Dr	\$34,166	\$34,166	\$0	\$0	No	N/A
HG-East D-007	Laurens	1	PI-0018719	East Dublin-Merlin Dr	\$11,046	\$11,046	\$0	\$0	No	N/A
HG-East D-008	Laurens	1	PI-0018720	East Dublin-Williams St	\$16,184	\$16,184	\$0	\$0	No	N/A
HG-East D-009	Laurens	1	PI-0018721	East Dublin-Carroll Dr	\$43,902	\$43,902	\$0	\$0	No	N/A
HG-East D-010	Laurens	1	PI-0018722	East Dublin-Allen Way	\$13,101	\$13,101	\$0	\$0	No	N/A
HG-East D-011	Laurens	1	PI-0018723	East Dublin-Clover St	\$43,928	\$43,928	\$0	\$0	No	N/A
HG-Rentz-001	Laurens	1	PI-0018734	Rentz-Rentz Dexter Rd	\$40,691	\$29,380	\$29,458	(\$78)	No	N/A
HG-Rentz-002	Laurens	1	PI-0018735	Rentz-Church St	\$92,480	\$46,047	\$46,047	\$0	No	N/A
HG-Lauren-012	Laurens	1	PI-262027-	SR 31-US 441 from S of SR 117 to I-16	\$21,444,230	\$21,444,230	\$0	\$0	No	Blended Project (State Funds) - Total Project Cost \$50,689,935
HG-Lauren-009	Laurens-Johnson-Washington	1	PI-0018685	Laurens-Buckeye Rd-Shoulder Widening	\$3,631,215	\$3,631,215	\$0	\$2,822,617	No	N/A
HG-Montgo-001	Montgomery	1	PI-0018736	Montgomery-Sawmill Rd	\$981,254	\$1,142,691	\$5,298	\$1,072,196	No	Inflation applied to Original Estimated Cost; updated Project Budget \$1,142,691
HG-Ailey-001	Montgomery	1	PI-0018738	Ailey-Martin Luther King Jr	\$228,241	\$279,401	\$0	\$279,383	No	Inflation applied to Original Estimated Cost; updated Project Budget \$279,401
HG-Alston-001	Montgomery	1	PI-0018739	Alston-Wilkes Circle	\$184,896	\$184,896	\$0	\$4,500	No	N/A
HG-Higgst-001	Montgomery	1	PI-0018740	Higgston-Sawmill Rd	\$152,993	\$178,164	\$0	\$178,115	No	Inflation applied to Original Estimated Cost; updated Project Budget \$178,164
HG-Mount -001	Montgomery	1	PI-0018741	Mount Vernon-E Broad St	\$49,631	\$49,579	\$49,579	\$0	No	N/A
HG-Mount -002	Montgomery	1	PI-0018742	Mount Vernon-S Washington St	\$121,796	\$120,947	\$120,947	\$0	No	N/A
HG-Mount -003	Montgomery	1	PI-0018743	Mount Vernon-W Underwood St	\$28,286	\$27,941	\$27,941	\$0	No	N/A
HG-Mount -004	Montgomery	1	PI-0018744	Mount Vernon-W McKinnon St	\$119,380	\$117,983	\$117,983	\$0	No	N/A
HG-Mount -005	Montgomery	1	PI-0018745	Mount Vernon-W Wooten St	\$71,330	\$70,454	\$70,454	\$0	No	N/A
HG-Tarryt-001	Montgomery	1	PI-0018760	Tarrytown-4th St	\$53,430	\$65,210	\$0	\$65,210	No	Inflation applied to Original Estimated Cost; updated Project Budget \$65,210
HG-Uvalda-001	Montgomery	1	PI-0018761	Uvalda-E Oak St	\$260,417	\$260,417	\$0	\$10,756	No	N/A
HG-Tattna-001	Tattnell	1	PI-0018763	Tattnell-Baxter Durrence Rd	\$1,556,702	\$1,724,867	\$1,724,867	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$1,724,867
HG-Tattna-002	Tattnell	1	PI-0018764	Tattnell-Harmony Church Rd	\$703,501	\$736,940	\$186,581	\$550,359	No	Inflation applied to Original Estimated Cost; updated Project Budget \$736,940
HG-Tattna-003	Tattnell	1	PI-0018765	Tattnell-Loves Chapel Rd	\$671,304	\$701,742	\$168,806	\$532,937	No	Inflation applied to Original Estimated Cost; updated Project Budget \$701,742
HG-Cobbto-001	Tattnell	1	PI-0018768	Cobbtown-Main St-Drainage Improvements	\$130,000	\$164,044	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$164,044
HG-Cobbto-002	Tattnell	1	PI-0018769	Cobbtown-Main St-Sidewalks	\$26,722	\$33,720	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$33,720
HG-Collin-001	Tattnell	1	PI-0018770	Collins-SR 292-Drainage Improvements	\$264,000	\$333,136	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$333,136
HG-Glennv-001	Tattnell	1	PI-0018780	Glennville-Hencart Rd West	\$105,270	\$116,406	\$116,406	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$116,406
HG-Glennv-002	Tattnell	1	PI-0018781	Glennville-Seckinger St	\$11,220	\$12,365	\$12,365	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$12,365
HG-Glennv-003	Tattnell	1	PI-0018782	Glennville-Gross St	\$33,660	\$37,715	\$37,715	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$37,715
HG-Glennv-004	Tattnell	1	PI-0018783	Glennville-Rushing St	\$109,670	\$121,119	\$121,119	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$121,119
HG-Glennv-005	Tattnell	1	PI-0018784	Glennville-Georgia Ave	\$12,430	\$13,690	\$13,690	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$13,960
HG-Glennv-006	Tattnell	1	PI-0018785	Glennville-Virginia Ave	\$12,430	\$13,635	\$13,635	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$13,635
HG-Glennv-007	Tattnell	1	PI-0018786	Glennville-Boyd St	\$13,090	\$14,467	\$14,467	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$14,467
HG-Glennv-008	Tattnell	1	PI-0018787	Glennville-Bolton St	\$49,361	\$55,338	\$55,338	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$55,338
HG-Glennv-009	Tattnell	1	PI-0018788	Glennville-Dogwood St	\$26,950	\$29,749	\$29,749	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$29,749
HG-Glennv-011	Tattnell	1	PI-0018789	Glennville-Butler St	\$31,790	\$35,074	\$35,074	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$35,074

Heart of Georgia Altamaha 2
Annual Report - TIA Funds Only
Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-Glennv-012	Tattnall	1	PI-0018790	Glennville-Abbie Ln	\$70,840	\$78,187	\$78,187	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$78.187
HG-Glennv-013	Tattnall	1	PI-0018791	Glennville-Jay St	\$59,290	\$65,401	\$65,401	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$65.401
HG-Manass-002	Tattnall	1	PI-0018807	Manassas-Henry St	\$38,533	\$40,337	\$40,337	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$40.337
HG-Reidsv-001	Tattnall	1	PI-0018808	Reidsville-Alliance St	\$90,525	\$111,786	\$0	\$8,725	No	Inflation applied to Original Estimated Cost; updated Project Budget \$111.786
HG-Reidsv-002	Tattnall	1	PI-0018809	Reidsville-Willis Ln	\$83,622	\$103,262	\$0	\$8,060	No	Inflation applied to Original Estimated Cost; updated Project Budget \$103.262
HG-Reidsv-003	Tattnall	1	PI-0018810	Reidsville-Chandler Ave	\$114,989	\$141,996	\$0	\$11,083	No	Inflation applied to Original Estimated Cost; updated Project Budget \$141.996
HG-Reidsv-004	Tattnall	1	PI-0018811	Reidsville-Roberta St	\$140,161	\$173,080	\$0	\$13,509	No	Inflation applied to Original Estimated Cost; updated Project Budget \$173.080
HG-Milan-001	Telfair	1	PI-0018532	Milan-Pickerton St-Sidewalks	\$80,627	\$80,627	\$0	\$0	No	N/A
HG-Milan-002	Telfair	1	PI-0018533	Milan-Cobb St	\$23,585	\$23,585	\$0	\$0	No	N/A
HG-Telfai-001	Telfair	1	PI-0018814	Telfair-Jackson Lane-Studstill Lane-Spring Ave	\$214,842	\$263,870	\$0	\$142,884	No	Inflation applied to Original Estimated Cost; updated Project Budget \$263.870
HG-Telfai-002	Telfair	1	PI-0018815	Telfair-Cedar Park Rd	\$129,630	\$159,212	\$0	\$101,558	No	Inflation applied to Original Estimated Cost; updated Project Budget \$159.212
HG-Telfai-004	Telfair	1	PI-0018819	Telfair-Long Bridge Rd	\$400,000	\$491,283	\$0	\$476,307	No	Inflation applied to Original Estimated Cost; updated Project Budget \$491.283
HG-Lumber-001	Telfair	1	PI-0018822	Lumber City-E Boyd St	\$12,276	\$12,276	\$0	\$0	No	N/A
HG-Lumber-002	Telfair	1	PI-0018823	Lumber City-Reynolds St	\$12,277	\$12,277	\$0	\$0	No	N/A
HG-Lumber-003	Telfair	1	PI-0018824	Lumber City-Washington St	\$10,608	\$10,608	\$0	\$0	No	N/A
HG-Lumber-004	Telfair	1	PI-0018825	Lumber City-W Boyd St	\$27,677	\$27,677	\$0	\$0	No	N/A
HG-Lumber-005	Telfair	1	PI-0018826	Lumber City-N Johnson St (McCleod St to Cheney St)	\$17,760	\$17,760	\$0	\$0	No	N/A
HG-Lumber-006	Telfair	1	PI-0018827	Lumber City-Industrial Blvd	\$109,935	\$109,935	\$0	\$0	No	N/A
HG-Lumber-007	Telfair	1	PI-0018828	Lumber City-Victoria St	\$21,065	\$21,065	\$0	\$0	No	N/A
HG-Lumber-008	Telfair	1	PI-0018829	Lumber City-Oak St	\$10,147	\$10,147	\$0	\$0	No	N/A
HG-McRae--001	Telfair	1	PI-0018841	Mcrae-Helena-1st Ave-Intersection Improvements	\$600,000	\$600,000	\$0	\$16,470	No	N/A
HG-McRae--009	Telfair	1	PI-0018847	Mcrae-Helena-Poplar St	\$130,524	\$123,344	\$77,776	\$45,569	No	N/A
HG-McRae--010	Telfair	1	PI-0018848	McRae-Helena-6th St (Albany Ave to Lenox Ave)	\$160,299	\$151,482	\$95,518	\$55,964	No	N/A
HG-McRae--011	Telfair	1	PI-0018849	Mcrae-Helena-5th St	\$62,501	\$59,063	\$37,243	\$21,820	No	N/A
HG-McRae--012	Telfair	1	PI-0018850	Mcrae-Helena-4th St	\$150,108	\$150,108	\$133,549	\$16,559	No	N/A
HG-McRae--014	Telfair	1	PI-0018851	Mcrae-Helena-US 341-SR 27-Sidewalks	\$154,569	\$146,067	\$92,103	\$53,963	No	N/A
HG-McRae--015	Telfair	1	PI-0018852	Mcrae-Helena-3rd Ave & Graham St-Sidewalks	\$199,238	\$188,279	\$118,720	\$69,558	No	N/A
HG-McRae--016	Telfair	1	PI-0018853	Mcrae-Helena-Telfair Ave-Sidewalks	\$34,020	\$32,149	\$20,272	\$11,877	No	N/A
HG-McRae--017	Telfair	1	PI-0018854	Mcrae-Helena-Pine St-Sidewalks	\$111,132	\$105,019	\$66,220	\$38,799	No	N/A
HG-McRae--018	Telfair	1	PI-0018855	Mcrae-Helena-Parsonage St-Sidewalks	\$162,864	\$153,906	\$97,046	\$56,859	No	N/A
HG-Scotla-001	Telfair	1	PI-0018857	Scotland-Oak Ridqe Rd	\$70,443	\$70,443	\$0	\$0	No	N/A
HG-Toombs-001	Toombs	1	PI-0018860	Toombs-Cedar Crossing-Alston Rd-Shoulder Widening	\$933,854	\$933,854	\$0	\$578,008	No	N/A
HG-Toombs-002	Toombs	1	PI-0018862	Toombs-Old Normantown Rd-Shoulder Widening	\$1,631,155	\$1,631,155	\$0	\$1,009,602	No	N/A
HG-Lyons-001	Toombs	1	PI-0018865	Lyons-City Parking Lot	\$100,000	\$119,695	\$20,364	\$99,331	No	Inflation applied to Original Estimated Cost; updated Project Budget \$119.695
HG-Lyons-002	Toombs	1	PI-0018866	Lyons-E Oglethorpe Ave	\$49,014	\$58,667	\$50,725	\$7,942	No	Inflation applied to Original Estimated Cost; updated Project Budget \$58.667
HG-Lyons-007	Toombs	1	PI-0018867	Lyons-4th Ave	\$11,611	\$13,898	\$12,017	\$1,881	No	Inflation applied to Original Estimated Cost; updated Project Budget \$13.898
HG-Lyons-008	Toombs	1	PI-0018868	Lyons-3rd Ave	\$11,021	\$13,192	\$11,406	\$1,786	No	Inflation applied to Original Estimated Cost; updated Project Budget \$13.192
HG-Lyons-009	Toombs	1	PI-0018869	Lyons-Collins St	\$46,600	\$55,778	\$48,227	\$7,551	No	Inflation applied to Original Estimated Cost; updated Project Budget \$55.778
HG-Lyons-010	Toombs	1	PI-0018870	Lyons-2nd Ave	\$34,038	\$40,742	\$35,227	\$5,515	No	Inflation applied to Original Estimated Cost; updated Project Budget \$40.742
HG-Lyons-011	Toombs	1	PI-0018871	Lyons-Mary St	\$53,536	\$64,080	\$55,405	\$8,675	No	Inflation applied to Original Estimated Cost; updated Project Budget \$64.080

Heart of Georgia Altamaha 2
Annual Report - TIA Funds Only
Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-Lyons-016	Toombs	1	PI-0018872	Lyons-City Wide Striping	\$26,515	\$31,737	\$25,482	\$6,255	No	Inflation applied to Original Estimated Cost; updated Project Budget \$31.737
HG-Vidali-001	Toombs	1	PI-0018889	Vidalia-Stockyard Rd Extension-New Construction	\$965,700	\$1,186,079	\$54,044	\$36,803	No	Inflation applied to Original Estimated Cost; updated Project Budget \$1.186.079
HG-Vidali-003	Toombs	1	PI-0018890	Vidalia-Mlk Blvd	\$41,480	\$41,480	\$41,480	\$0	No	N/A
HG-Vidali-004	Toombs	1	PI-0018891	Vidalia-W 5th St	\$62,676	\$62,676	\$62,676	\$0	No	N/A
HG-Vidali-005	Toombs	1	PI-0018892	Vidalia-Mclendon Rd	\$47,262	\$47,262	\$47,262	\$0	No	N/A
HG-Vidali-006	Toombs	1	PI-0018893	Vidalia-Maple Dr	\$186,953	\$186,953	\$186,953	\$0	No	N/A
HG-Vidali-007	Toombs	1	PI-0018894	Vidalia-Mathews Indutrial Circle	\$67,919	\$67,919	\$67,919	\$0	No	N/A
HG-Vidali-008	Toombs	1	PI-0018895	Vidalia-W Oxley Dr	\$70,751	\$70,751	\$70,751	\$0	No	N/A
HG-Vidali-009	Toombs	1	PI-0018896	Vidalia-Chastain St	\$31,520	\$31,520	\$31,520	\$0	No	N/A
HG-Vidali-010	Toombs	1	PI-0018897	Vidalia-Paee St	\$14,643	\$14,643	\$14,643	\$0	No	N/A
HG-Treuti-001	Treutlen	1	PI-0018931	Treutlen-Orianna Rd	\$419,650	\$502,970	\$0	\$502,970	No	Inflation applied to Original Estimated Cost; updated Project Budget \$502.970
HG-Treuti-002	Treutlen	1	PI-0018932	Treutlen-Norristown Rd	\$467,610	\$561,104	\$0	\$561,104	No	Inflation applied to Original Estimated Cost; updated Project Budget \$561.104
HG-Sopert-001	Treutlen	1	PI-0018936	Soperton-Evans St	\$400,000	\$400,000	\$21,057	\$43,827	No	N/A
HG-Wayne-001	Wayne	1	PI-0018940	Sunset Blvd-Widening	\$4,000,000	\$4,052,134	\$379,899	\$33,328	No	Inflation applied to Original Estimated Cost; updated Project Budget \$4.052.134
HG-Wayne-002	Wayne	1	PI-0018941	New Industrial Park Rd	\$2,023,600	\$2,313,770	\$129,378	\$1,581,841	No	Inflation applied to Original Estimated Cost; updated Project Budget \$2.313.770
HG-Wayne-101	Wayne	1	PI-0018944	Wayne-Oglethorpe Rd-Shoulder Widening	\$1,770,000	\$1,950,000	\$0	\$1,164,081	No	Inflation applied to Original Estimated Cost; updated Project Budget \$1.950.000
HG-Wayne-102	Wayne	1	PI-0018945	Wayne-Tank Rd-Shoulder Widening	\$1,750,000	\$1,950,000	\$0	\$544,359	No	Inflation applied to Original Estimated Cost; updated Project Budget \$1.950.000
HG-Jesup-001	Wayne	1	PI-0018949	Jesup-S Macon St Extension	\$1,900,000	\$3,017,669	\$491,080	\$1,762,995	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
HG-Jesup-003	Wayne	1	PI-0018951	Jesup-Great Southern Way-Widening	\$234,991	\$234,991	\$0	\$62	No	N/A
HG-Jesup-007	Wayne	1	PI-0018954	Jesup-Cherry St (Brunswick St to Pine St)	\$240,000	\$293,973	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$293.973
HG-Jesup-008	Wayne	1	PI-0018955	Jesup-Cherry St (US 84 to US 341)	\$322,216	\$394,679	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$394.679
HG-Odum-001	Wayne	1	PI-0018957	Odum-Roberson Rd	\$52,097	\$61,277	\$61,277	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$61.277
HG-Odum-002	Wayne	1	PI-0018958	Odum-Carter St	\$40,740	\$47,919	\$47,919	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$47.919
HG-Odum-004	Wayne	1	PI-0018959	Odum-E Railroad St	\$94,391	\$106,844	\$106,844	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$106.844
HG-Odum-007	Wayne	1	PI-0018960	Odum-First Lane	\$11,400	\$13,409	\$13,409	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$13.409
HG-Screve-001	Wayne	1	PI-0018961	Screven-Florie St	\$31,000	\$37,291	\$0	\$37,291	No	Inflation applied to Original Estimated Cost; updated Project Budget \$37.291
HG-Screve-002	Wayne	1	PI-0018962	Screven-Martha St	\$109,435	\$131,644	\$0	\$131,644	No	Inflation applied to Original Estimated Cost; updated Project Budget \$131.644
HG-Screve-005	Wayne	1	PI-0018964	Screven-Brown St	\$57,000	\$68,568	\$0	\$68,568	No	Inflation applied to Original Estimated Cost; updated Project Budget \$68.568
HG-Wheeler-001	Wheeler	1	PI-0018965	Wheeler-Springhill Rd-Sandpit Rd	\$2,124,954	\$2,124,954	\$0	\$1,918,664	No	N/A
HG-Alamo-001	Wheeler	1	PI-0018966	Alamo-N Pine St	\$48,809	\$48,809	\$0	\$37,120	No	N/A
HG-Alamo-003	Wheeler	1	PI-0018968	Alamo-S Broad St	\$189,840	\$189,840	\$0	\$130,672	No	N/A
HG-Alamo-004	Wheeler	1	PI-0018969	Alamo-N Jefferson St	\$48,090	\$48,090	\$0	\$39,003	No	N/A
HG-Alamo-006	Wheeler	1	PI-0018971	Alamo-E Railroad St-Sidewalks	\$120,000	\$120,000	\$0	\$85,287	No	N/A
HG-Alamo-007	Wheeler	1	PI-0018972	Alamo-Stubbs St	\$52,500	\$52,500	\$0	\$23,580	No	N/A
HG-Alamo-009	Wheeler	1	PI-0018973	Alamo-Mcrae St	\$106,000	\$106,000	\$0	\$84,021	No	N/A
HG-Glenwo-001	Wheeler	1	PI-0018976	Glenwood-N 5th St-Sidewalks	\$212,993	\$212,993	\$0	\$9,226	No	N/A
HG-Wilcox-001	Wilcox	1	PI-0018977	Wilcox-Cemetery Rd	\$1,052,000	\$1,052,000	\$0	\$0	No	N/A
HG-Abbevi-001	Wilcox	1	PI-0018979	Abbeville-Bowen St	\$120,000	\$120,000	\$0	\$0	No	N/A
HG-Abbevi-004	Wilcox	1	PI-0018982	Abbeville-Industrial Dr	\$123,000	\$123,000	\$0	\$0	No	N/A
HG-Abbevi-005	Wilcox	1	PI-0018983	Abbeville-Poor Robin Rd-Shoulder Widening	\$290,000	\$290,000	\$0	\$0	No	N/A
HG-Abbevi-009	Wilcox	1	PI-0018987	Abbeville-S Church St	\$30,441	\$30,441	\$0	\$0	No	N/A
HG-Abbevi-011	Wilcox	1	PI-0018988	Abbeville-E Monroe St	\$15,000	\$15,000	\$0	\$0	No	N/A
HG-Abbevi-014	Wilcox	1	PI-0018991	Abbeville-W Monroe St	\$10,000	\$10,000	\$0	\$0	No	N/A
HG-Pinevi-001	Wilcox	1	PI-0018992	Pineview-S Landline Rd	\$126,000	\$126,000	\$0	\$0	No	N/A
HG-Pinevi-002	Wilcox	1	PI-0018993	Pineview-Mt Pleasant Church Rd	\$96,000	\$96,000	\$0	\$0	No	N/A
HG-Pitts-001	Wilcox	1	PI-0018994	Pitts-7th St	\$60,000	\$60,000	\$0	\$0	No	N/A
HG-Pitts-003	Wilcox	1	PI-0018995	Pitts-10th St	\$26,500	\$26,500	\$0	\$0	No	N/A
HG-Pitts-004	Wilcox	1	PI-0018996	Pitts-Pine City Church Rd	\$30,000	\$30,000	\$0	\$0	No	N/A
HG-Rochel-001	Wilcox	1	PI-0018997	Rochelle-7th Ave-Sidewalks	\$165,100	\$165,100	\$0	\$0	No	N/A
HG-Rochel-002	Wilcox	1	PI-0018998	Rochelle-Ashley St-Gordon St-1st Ave-5th Ave-Sidewalks	\$40,000	\$40,000	\$0	\$0	No	N/A

Heart of Georgia Altamaha 2
Annual Report - TIA Funds Only
 Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-Rochel-003	Wilcox	1	PI-0018999	Rochelle-Dykes Ave	\$53,000	\$49,995	\$49,995	\$0	No	N/A
HG-Rochel-004	Wilcox	1	PI-0019000	Rochelle-Bessie Ave	\$26,500	\$22,432	\$22,432	\$0	No	N/A
HG-Applin-002	Appling	2	PI-0018429	Appling-Satilla Church Rd	\$1,606,460	\$1,900,000	\$0	\$188,371	No	Inflation applied to Original Estimated Cost; updated Project Budget \$1,900,000
HG-Applin-004	Appling	2	PI-0018431	Appling-Ten Mile Rd-Phase 2	\$1,401,306	\$1,600,000	\$0	\$428,970	No	Inflation applied to Original Estimated Cost; updated Project Budget \$1,600,000
HG-Baxley-005	Appling	2	PI-0018436	Baxley-Beach Rd	\$116,800	\$116,800	\$0	\$0	No	N/A
HG-Baxley-006	Appling	2	PI-0018437	Baxley-E tollison St	\$56,100	\$56,100	\$0	\$0	No	N/A
HG-Baxley-007	Appling	2	PI-0018438	Baxley-Luckie St	\$100,100	\$100,100	\$0	\$0	No	N/A
HG-Baxley-008	Appling	2	PI-0018439	Baxley-N Beach St	\$64,000	\$64,000	\$0	\$0	No	N/A
HG-Baxley-009	Appling	2	PI-0018440	Baxley-N Main St	\$184,300	\$184,300	\$0	\$0	No	N/A
HG-Baxley-010	Appling	2	PI-0018451	Baxley-Robin St	\$45,700	\$45,700	\$0	\$0	No	N/A
HG-Surren-001	Appling	2	PI-0018452	Surrency-Main St-Drainage Improvements	\$79,679	\$79,679	\$0	\$0	No	N/A
HG-Bleckl-002	Bleckley	2	PI-0018454	Bleckley-Brodhead Rd (Starling Rd to Longstreet Rd)	\$1,000,000	\$1,000,000	\$121,331	\$24,547	No	N/A
HG-Bleckl-003	Bleckley	2	PI-0018455	Bleckley-Brodhead Rd (Longstreet Rd to SR 112)	\$1,140,000	\$1,140,000	\$121,925	\$24,558	No	N/A
HG-Cochra-002	Bleckley	2	PI-0018460	Cochran-SR 87-Sidewalks	\$397,722	\$397,722	\$0	\$0	No	N/A
HG-Candle-002	Candler	2	PI-0018462	Candler-Piney Grove Rd	\$372,113	\$372,113	\$0	\$0	No	N/A
HG-Candle-003	Candler	2	PI-0018463	Candler-Lake Church Rd	\$531,238	\$657,786	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$657,786
HG-Metter-009	Candler	2	PI-0018481	Metter-Rubv St-Drainage Improvements	\$100,000	\$100,000	\$0	\$0	No	N/A
HG-Metter-010	Candler	2	PI-0018482	Metter-Salem Rd-Drainage Improvements	\$175,000	\$175,000	\$0	\$0	No	N/A
HG-Metter-013	Candler	2	PI-0018483	Metter-Mclean St	\$68,383	\$68,383	\$0	\$0	No	N/A
HG-Metter-014	Candler	2	PI-0018484	Metter-Franklin Dr	\$84,281	\$84,281	\$0	\$0	No	N/A
HG-Metter-015	Candler	2	PI-0018485	Metter-Addlestone Dr	\$22,932	\$22,932	\$0	\$0	No	N/A
HG-Metter-016	Candler	2	PI-0018486	Metter-Aline Ave	\$100,234	\$100,234	\$0	\$0	No	N/A
HG-Metter-017	Candler	2	PI-0018487	Metter-Airport Rd	\$87,775	\$87,775	\$0	\$0	No	N/A
HG-Metter-018	Candler	2	PI-0018488	Metter-N & S Daughtry St	\$34,193	\$34,193	\$0	\$0	No	N/A
HG-Dodge-002	Dodge	2	PI-0018490	Dodge-GIVEN Hickman Rd	\$393,673	\$393,673	\$0	\$0	No	N/A
HG-Dodge-003	Dodge	2	PI-0018491	Dodge-Wpa Rd	\$949,881	\$949,881	\$0	\$0	No	N/A
HG-Dodge-004	Dodge	2	PI-0018492	Dodge-Reedy Branch Rd (SR 46 to W of Pete Sapp Rd)	\$342,909	\$342,909	\$0	\$0	No	N/A
HG-Dodge-005	Dodge	2	PI-0018493	Dodge-Reedy Branch Rd (SR 46 to Reedy Branch Rd)	\$119,351	\$119,351	\$0	\$0	No	N/A
HG-Eastma-018	Dodge	2	PI-0018505	Eastman-Plaza Ave	\$100,709	\$100,709	\$0	\$0	No	N/A
HG-Eastma-019	Dodge	2	PI-0018506	Eastman-14th Ave	\$30,184	\$30,184	\$0	\$0	No	N/A
HG-Eastma-022	Dodge	2	PI-0018507	Eastman-Creekside Dr	\$58,031	\$58,031	\$0	\$0	No	N/A
HG-Eastma-023	Dodge	2	PI-0018508	Eastman-Creekview Dr	\$17,828	\$17,828	\$0	\$0	No	N/A
HG-Milan-004	Dodge	2	PI-0018528	Milan-Kendall St	\$32,165	\$32,165	\$0	\$0	No	N/A
HG-Milan-005	Dodge	2	PI-0018529	Milan-Charlton St	\$33,500	\$33,500	\$0	\$0	No	N/A
HG-Milan-006	Dodge	2	PI-0018530	Milan-Birch St	\$26,650	\$26,650	\$0	\$0	No	N/A
HG-Emanue-006	Emanuel	2	PI-0018538	Emanuel-Cow Ford Bridge Rd	\$1,525,969	\$1,525,969	\$0	\$0	No	N/A
HG-Evans-004	Evans	2	PI-0018602	Evans-Perkins Mill Rd	\$300,000	\$300,000	\$0	\$300,000	No	N/A
HG-Evans-005	Evans	2	PI-0018603	Evans-Hendrix Bridge Rd-Shoulder Widening	\$797,491	\$797,491	\$0	\$233,303	No	N/A
HG-Claxto-010	Evans	2	PI-0018614	Claxton-N Clark St	\$66,300	\$66,300	\$0	\$0	No	N/A
HG-Claxto-011	Evans	2	PI-0018615	Claxton-Park Ave	\$38,900	\$38,900	\$0	\$0	No	N/A
HG-Claxto-013	Evans	2	PI-0018617	Claxton-N River St	\$184,800	\$184,800	\$0	\$0	No	N/A
HG-Claxto-014	Evans	2	PI-0018618	Claxton-Goodge St	\$78,100	\$78,100	\$0	\$0	No	N/A
HG-Claxto-015	Evans	2	PI-0018619	Claxton-W Smith St (McLean St to S Newton St)	\$29,902	\$29,902	\$0	\$0	No	N/A
HG-Claxto-016	Evans	2	PI-0018620	Claxton-W Smith St (Sprina St to McLean St)	\$40,600	\$40,600	\$0	\$0	No	N/A
HG-Claxto-017	Evans	2	PI-0018621	Claxton-Pine St	\$37,400	\$37,400	\$0	\$0	No	N/A
HG-Hazleh-007	Jeff Davis	2	PI-0018651	Hazlehurst-Mlk Jr Dr	\$102,756	\$102,756	\$0	\$0	No	N/A
HG-Hazleh-008	Jeff Davis	2	PI-0018652	Hazlehurst-W Plum St	\$32,111	\$32,111	\$0	\$0	No	N/A
HG-Hazleh-009	Jeff Davis	2	PI-0018653	Hazlehurst-Pine Forest-Charles Rogers Blvd	\$164,409	\$164,409	\$0	\$0	No	N/A
HG-Hazleh-010	Jeff Davis	2	PI-0018654	Hazlehurst-Collins St	\$120,224	\$120,224	\$0	\$0	No	N/A
HG-Wright-005	Johnson	2	PI-0018678	Wrightsville-Crawford Rd	\$100,444	\$100,444	\$0	\$0	No	N/A
HG-Wright-006	Johnson	2	PI-0018679	Wrightsville-Shurling Dr	\$51,635	\$51,635	\$0	\$0	No	N/A
HG-Wright-007	Johnson	2	PI-0018680	Wrightsville-Mlk Dr	\$40,717	\$40,717	\$0	\$0	No	N/A
HG-Lauren-011	Laurens	2	PI-0013578	SR 31-US 441 from S of SR 46 to S of SR 117	\$21,444,230	\$21,444,230	\$0	\$0	No	Blended Project (State Funds) - Total Project Cost \$123,950,323
HG-Lauren-010	Laurens	2	PI-0018681	US 441 Extension	\$1,750,000	\$1,750,000	\$0	\$0	No	N/A
HG-Lauren-004	Laurens	2	PI-0018682	Laurens-Old Macon Rd-Shoulder Widening	\$1,736,250	\$1,736,250	\$0	\$0	No	N/A
HG-Lauren-005	Laurens	2	PI-0018683	Laurens-Snellbridge Rd-Shoulder Widening	\$1,443,000	\$1,443,000	\$0	\$0	No	N/A
HG-Dublin-002	Laurens	2	PI-0018699	Dublin-Industrial Blvd-Widening	\$13,979,000	\$13,979,000	\$50,759	\$266,915	No	N/A
HG-Dudlev-003	Laurens	2	PI-0018702	Dudlev-First St	\$74,601	\$74,601	\$0	\$0	No	N/A
HG-Dudlev-004	Laurens	2	PI-0018703	Dudlev-third St	\$67,140	\$67,140	\$0	\$0	No	N/A
HG-East D-012	Laurens	2	PI-0018705	East Dublin-Forest Ave	\$16,698	\$16,698	\$0	\$0	No	N/A

Heart of Georgia Altamaha 2
Annual Report - TIA Funds Only
 Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-East D-013	Laurens	2	PI-0018706	East Dublin-Corbett St	\$21,733	\$21,733	\$0	\$0	No	N/A
HG-East D-014	Laurens	2	PI-0018707	East Dublin-Morgan Rd	\$107,020	\$107,020	\$0	\$0	No	N/A
HG-East D-015	Laurens	2	PI-0018708	East Dublin-Laurel St	\$15,413	\$15,413	\$0	\$0	No	N/A
HG-East D-016	Laurens	2	PI-0018709	East Dublin-Grier St	\$10,738	\$10,738	\$0	\$0	No	N/A
HG-East D-017	Laurens	2	PI-0018710	East Dublin-Mary Dr	\$74,344	\$74,344	\$0	\$0	No	N/A
HG-East D-018	Laurens	2	PI-0018711	East Dublin-Oakwood Dr	\$29,542	\$29,542	\$0	\$0	No	N/A
HG-East D-019	Laurens	2	PI-0018712	East Dublin-Manning St	\$32,625	\$32,625	\$0	\$0	No	N/A
HG-Mount -006	Montgomery	2	PI-0018755	Mount Vernon-E Mount Vernon St	\$41,530	\$41,530	\$0	\$0	No	N/A
HG-Mount -007	Montgomery	2	PI-0018756	Mount Vernon-W Mount Vernon St	\$22,810	\$22,810	\$0	\$0	No	N/A
HG-Mount -008	Montgomery	2	PI-0018757	Mount Vernon-S Railroad Ave	\$80,591	\$80,591	\$0	\$0	No	N/A
HG-Mount -009	Montgomery	2	PI-0018758	Mount Vernon-E Jefferson St	\$14,977	\$14,977	\$0	\$0	No	N/A
HG-Mount -010	Montgomery	2	PI-0018759	Mount Vernon-N Walker St	\$45,778	\$45,778	\$0	\$0	No	N/A
HG-Tattna-005	Tattnall	2	PI-0018762	Tattnall-Rushing Boone Rd	\$1,842,448	\$1,842,448	\$0	\$0	No	N/A
HG-Glennv-010	Tattnall	2	PI-0018771	Glennville-Water St	\$50,000	\$50,000	\$0	\$0	No	N/A
HG-Glennv-014	Tattnall	2	PI-0018772	Glennville-Church Dr	\$15,070	\$15,070	\$0	\$0	No	N/A
HG-Glennv-015	Tattnall	2	PI-0018773	Glennville-Henry St	\$119,130	\$119,130	\$0	\$0	No	N/A
HG-Glennv-016	Tattnall	2	PI-0018774	Glennville-Holly St	\$16,720	\$16,720	\$0	\$0	No	N/A
HG-Glennv-017	Tattnall	2	PI-0018775	Glennville-Liberty St	\$34,760	\$34,760	\$0	\$0	No	N/A
HG-Glennv-018	Tattnall	2	PI-0018776	Glennville-Bradley St	\$100,000	\$100,000	\$0	\$0	No	N/A
HG-Glennv-019	Tattnall	2	PI-0018777	Glennville-Howard St	\$202,840	\$202,840	\$0	\$0	No	N/A
HG-Glennv-020	Tattnall	2	PI-0018778	Glennville-Marietta St	\$61,270	\$61,270	\$0	\$0	No	N/A
HG-Glennv-021	Tattnall	2	PI-0018779	Glennville-Joe C Dasher Rd	\$27,500	\$27,500	\$0	\$0	No	N/A
HG-Milan-007	Telfair	2	PI-0018531	Milan-Cherry St	\$26,650	\$26,650	\$0	\$0	No	N/A
HG-Telfai-003	Telfair	2	PI-0018816	Telfair-Milan Cemetery Rd	\$500,000	\$500,000	\$0	\$0	No	N/A
HG-Telfai-005	Telfair	2	PI-0018820	Telfair-Prison Camp Rd	\$500,000	\$500,000	\$0	\$0	No	N/A
HG-Telfai-006	Telfair	2	PI-0018821	Telfair-Powell School Rd	\$113,048	\$113,048	\$0	\$0	No	N/A
HG-McRae-008	Telfair	2	PI-0018856	Mcrae-Helena-Huckabee St-Drainage Improvements	\$538,017	\$538,017	\$0	\$0	No	N/A
HG-Toombs-003	Toombs	2	PI-0018859	Toombs-Aimwell Rd & Extension	\$863,720	\$863,720	\$0	\$0	No	N/A
HG-Lyons-017	Toombs	2	PI-0018864	Lyons-Bulldog Rd-Roundabout	\$1,385,300	\$1,385,300	\$0	\$0	No	N/A
HG-Vidali-002	Toombs	2	PI-0018873	Vidalia-Ne Main St Parking	\$198,000	\$198,000	\$0	\$0	No	N/A
HG-Vidali-011	Toombs	2	PI-0018874	Vidalia-LastahoUSe Dr	\$104,167	\$104,167	\$0	\$0	No	N/A
HG-Vidali-012	Toombs	2	PI-0018875	Vidalia-S Maple Dr	\$55,673	\$55,673	\$0	\$0	No	N/A
HG-Vidali-013	Toombs	2	PI-0018876	Vidalia-Country Club Dr	\$31,683	\$31,683	\$0	\$0	No	N/A
HG-Vidali-014	Toombs	2	PI-0018877	Vidalia-Sharon Dr	\$16,646	\$16,646	\$0	\$0	No	N/A
HG-Vidali-015	Toombs	2	PI-0018878	Vidalia-Arlington Dr	\$41,377	\$41,377	\$0	\$0	No	N/A
HG-Vidali-016	Toombs	2	PI-0018879	Vidalia-2nd Ave (Broadfoot Blvd to Lively St)	\$52,353	\$52,353	\$0	\$0	No	N/A
HG-Vidali-017	Toombs	2	PI-0018880	Vidalia-City Wide Striping	\$110,000	\$110,000	\$0	\$0	No	N/A
HG-Vidali-018	Toombs	2	PI-0018881	Vidalia-Winding Circle	\$56,644	\$56,644	\$0	\$0	No	N/A
HG-Vidali-019	Toombs	2	PI-0018882	Vidalia-Washington St	\$59,881	\$59,881	\$0	\$0	No	N/A
HG-Vidali-020	Toombs	2	PI-0018883	Vidalia-W 7th St	\$67,271	\$67,271	\$0	\$0	No	N/A
HG-Vidali-021	Toombs	2	PI-0018884	Vidalia-W 2nd St	\$73,367	\$73,367	\$0	\$0	No	N/A
HG-Vidali-022	Toombs	2	PI-0018885	Vidalia-Virginia Way	\$74,652	\$74,652	\$0	\$0	No	N/A
HG-Vidali-023	Toombs	2	PI-0018886	Vidalia-Toombs St	\$59,598	\$59,598	\$0	\$0	No	N/A
HG-Vidali-025	Toombs	2	PI-0018887	Vidalia-Swift Creek Rd	\$69,206	\$69,206	\$0	\$0	No	N/A
HG-Vidali-026	Toombs	2	PI-0018888	Vidalia-Stella Ave	\$70,619	\$70,619	\$0	\$0	No	N/A
HG-Toombs-007	Toombs	2	PI-522200-	SR 4 from S of CR 386-Green Oak Rd to CR 334-Resmondo Rd	\$14,500,000	\$14,500,000	\$160,283	\$451,167	No	Blended Project - Total Project Cost \$115,637,527
HG-Treuti-003	Treutlen	2	PI-0018929	Treutlen-Cedar Grove Rd	\$455,620	\$455,620	\$0	\$0	No	N/A
HG-Treuti-005	Treutlen	2	PI-0018930	Treutlen-Holtsons Chapel Rd	\$95,920	\$95,920	\$0	\$0	No	N/A
HG-Sopert-004	Treutlen	2	PI-0018933	Soperton-Sarabelle Ave	\$60,000	\$60,000	\$0	\$0	No	N/A
HG-Sopert-005	Treutlen	2	PI-0018934	Soperton-Glenn St	\$25,000	\$25,000	\$0	\$0	No	N/A
HG-Sopert-006	Treutlen	2	PI-0018935	Soperton-Manning St	\$31,500	\$31,500	\$0	\$0	No	N/A
HG-Wayne-003	Wayne	2	PI-0018939	US 301-Intersection Improvements	\$4,000,000	\$2,134,943	\$67,086	\$58,664	No	Blended Project (State Funds) - Total Project Cost \$4,134,943
HG-Wayne-103	Wayne	2	PI-0018946	Wayne-Odum Rd South-Shoulder Widening	\$1,342,519	\$1,342,519	\$0	\$0	No	N/A
HG-Wayne-104	Wayne	2	PI-0018947	Wayne-Odum-Screven Rd-Shoulder Widening	\$2,080,019	\$2,080,019	\$0	\$0	No	N/A
HG-Jesup-002	Wayne	2	PI-0018950	Jesup-Sunset Blvd-Widening	\$412,500	\$412,500	\$0	\$0	No	N/A
HG-Jesup-004	Wayne	2	PI-0018952	Jesup-S Sixth St	\$123,677	\$123,677	\$0	\$0	No	N/A
HG-Jesup-005	Wayne	2	PI-0018953	Jesup-N Fourth St-Shoulder Widening	\$280,019	\$280,019	\$0	\$0	No	N/A
HG-Jesup-006	Wayne	2	PI-0018956	Jesup-Cowboy Rd-Shoulder Widening	\$352,500	\$352,500	\$0	\$0	No	N/A
HG-Rochel-005	Wilcox	2	PI-0019004	Rochelle-Grady St	\$26,000	\$26,000	\$0	\$0	No	N/A
HG-Rochel-006	Wilcox	2	PI-0019007	Rochelle-Lee St	\$40,500	\$40,500	\$0	\$0	No	N/A
HG-Rochel-007	Wilcox	2	PI-0019008	Rochelle-4th Ave	\$57,973	\$57,973	\$0	\$0	No	N/A
HG-Rochel-008	Wilcox	2	PI-0019009	Rochelle-Herbert St	\$30,000	\$30,000	\$0	\$0	No	N/A
HG-Baxlev-012	Appling	3	PI-0018441	Baxlev-Glendale Ave	\$56,600	\$56,600	\$0	\$0	No	N/A
HG-Baxlev-013	Appling	3	PI-0018442	Baxlev-Jones St	\$100,800	\$100,800	\$0	\$0	No	N/A
HG-Baxlev-014	Appling	3	PI-0018443	Baxlev-Nails Ferry Rd	\$114,300	\$114,300	\$0	\$0	No	N/A
HG-Baxlev-015	Appling	3	PI-0018444	Baxlev-Peachtree St	\$77,700	\$77,700	\$0	\$0	No	N/A
HG-Baxlev-016	Appling	3	PI-0018445	Baxlev-Plier St	\$44,800	\$44,800	\$0	\$0	No	N/A

Heart of Georgia Altamaha 2
Annual Report - TIA Funds Only
 Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-Baxley-017	Appling	3	PI-0018446	Baxley-Sursson St	\$138,300	\$138,300	\$0	\$0	No	N/A
HG-Baxley-018	Appling	3	PI-0018447	Baxley-Cadillac Dr	\$77,800	\$77,800	\$0	\$0	No	N/A
HG-Baxley-019	Appling	3	PI-0018448	Baxley-Cherry St	\$53,300	\$53,300	\$0	\$0	No	N/A
HG-Baxley-020	Appling	3	PI-0018449	Baxley-Jekyll Rd	\$59,000	\$59,000	\$0	\$0	No	N/A
HG-Cochra-004	Bleckley	3	PI-0018457	Cochran-Ash St-Drainage Improvements	\$293,113	\$293,113	\$0	\$0	No	N/A
HG-Cochra-005	Bleckley	3	PI-0018458	Cochran-W Railroad Ave	\$475,324	\$475,324	\$0	\$0	No	N/A
HG-Metter-019	Candler	3	PI-0018474	Metter-Lanier St-Drainage Improvements	\$100,000	\$100,000	\$0	\$0	No	N/A
HG-Metter-020	Candler	3	PI-0018475	Metter-N & S Register St	\$46,130	\$46,130	\$0	\$0	No	N/A
HG-Metter-021	Candler	3	PI-0018476	Metter-W Lee St	\$53,543	\$53,543	\$0	\$0	No	N/A
HG-Metter-022	Candler	3	PI-0018477	Metter-Cotton Ave	\$57,292	\$57,292	\$0	\$0	No	N/A
HG-Metter-023	Candler	3	PI-0018478	Metter-Wallace St	\$39,986	\$39,986	\$0	\$0	No	N/A
HG-Metter-024	Candler	3	PI-0018479	Metter-Candler St	\$40,976	\$40,976	\$0	\$0	No	N/A
HG-Metter-025	Candler	3	PI-0018480	Metter-S Terrell St	\$86,144	\$86,144	\$0	\$0	No	N/A
HG-Dodge-006	Dodge	3	PI-0018495	Dodge-Old Bethel Rd	\$560,813	\$560,813	\$0	\$0	No	N/A
HG-Dodge-007	Dodge	3	PI-0018496	Dodge-Harry Harrove Rd	\$282,616	\$282,616	\$0	\$0	No	N/A
HG-Dodge-008	Dodge	3	PI-0018497	Dodge-Ross Stapleton Rd	\$365,640	\$365,640	\$0	\$0	No	N/A
HG-Dodge-010	Dodge	3	PI-0018498	Dodge-Pleasant Grove Church Rd	\$600,000	\$600,000	\$0	\$0	No	N/A
HG-Eastma-003	Dodge	3	PI-0018511	Eastman-Creighton St-Sidewalks	\$71,742	\$71,742	\$0	\$0	No	N/A
HG-Eastma-007	Dodge	3	PI-0018515	Eastman-3rd Ave-Sidewalks	\$168,000	\$168,000	\$0	\$0	No	N/A
HG-Eastma-008	Dodge	3	PI-0018516	Eastman-4th Ave-Sidewalks	\$168,000	\$168,000	\$0	\$0	No	N/A
HG-Eastma-010	Dodge	3	PI-0018518	Eastman-SR 117-Sidwalks (SR 46 to Page St)	\$103,051	\$103,051	\$0	\$0	No	N/A
HG-Eastma-011	Dodge	3	PI-0018519	Eastman-SR 87-SR 117-Sidewalks (SR 27BU to Legion Dr)	\$206,339	\$206,339	\$0	\$0	No	N/A
HG-Eastma-012	Dodge	3	PI-0018520	Eastman-5th Ave-Sidewalks	\$107,393	\$107,393	\$0	\$0	No	N/A
HG-Eastma-015	Dodge	3	PI-0018523	Eastman-Odden St-Sidewalks	\$128,123	\$128,123	\$0	\$0	No	N/A
HG-Eastma-016	Dodge	3	PI-0018524	Eastman-SR 87-US 23-Sidewalks	\$70,122	\$70,122	\$0	\$0	No	N/A
HG-Eastma-017	Dodge	3	PI-0018525	Eastman-SR 27BU-Sidewalks	\$104,412	\$104,412	\$0	\$0	No	N/A
HG-Eastma-020	Dodge	3	PI-0018526	Eastman-9th Ave-Sidewalks	\$40,339	\$40,339	\$0	\$0	No	N/A
HG-Eastma-021	Dodge	3	PI-0018527	Eastman-2nd Ave-Sidewalks	\$26,691	\$26,691	\$0	\$0	No	N/A
HG-Emanue-007	Emanuel	3	PI-0018544	Emanuel-Herdon Rd	\$1,558,668	\$1,558,668	\$0	\$0	No	N/A
HG-Oak Pa-003	Emanuel	3	PI-0018551	Oak Park-thompson St	\$21,836	\$21,836	\$0	\$0	No	N/A
HG-Oak Pa-004	Emanuel	3	PI-0018552	Oak Park-Williamson St	\$21,836	\$21,836	\$0	\$0	No	N/A
HG-Swains-021	Emanuel	3	PI-0018576	Swainsboro-Calhoun St	\$102,943	\$102,943	\$0	\$0	No	N/A
HG-Swains-022	Emanuel	3	PI-0018577	Swainsboro-Mabel Ave	\$88,370	\$88,370	\$0	\$0	No	N/A
HG-Swains-023	Emanuel	3	PI-0018578	Swainsboro-Old Nunez Rd	\$193,961	\$193,961	\$0	\$0	No	N/A
HG-Swains-024	Emanuel	3	PI-0018579	Swainsboro-Barbara Ave	\$47,011	\$47,011	\$0	\$0	No	N/A
HG-Swains-025	Emanuel	3	PI-0018580	Swainsboro-Washington Ave	\$28,000	\$28,000	\$0	\$0	No	N/A
HG-Swains-026	Emanuel	3	PI-0018581	Swainsboro-North St	\$60,487	\$60,487	\$0	\$0	No	N/A
HG-Swains-027	Emanuel	3	PI-0018582	Swainsboro-Mcleod Dr	\$37,891	\$37,891	\$0	\$0	No	N/A
HG-Swains-028	Emanuel	3	PI-0018583	Swainsboro-Golf Dr	\$78,400	\$78,400	\$0	\$0	No	N/A
HG-Swains-029	Emanuel	3	PI-0018584	Swainsboro-Gumlog Rd	\$177,800	\$177,800	\$0	\$0	No	N/A
HG-Swains-031	Emanuel	3	PI-0018586	Swainsboro-Airport Tarmac	\$213,889	\$213,889	\$0	\$0	No	N/A
HG-Swains-033	Emanuel	3	PI-0018587	Swainsboro-Marqaret Blvd	\$53,200	\$53,200	\$0	\$0	No	N/A
HG-Swains-034	Emanuel	3	PI-0018588	Swainsboro-Herrington St	\$44,800	\$44,800	\$0	\$0	No	N/A
HG-Swains-036	Emanuel	3	PI-0018589	Swainsboro-Longview Rd	\$252,265	\$252,265	\$0	\$0	No	N/A
HG-Swains-038	Emanuel	3	PI-0018590	Swainsboro-Cowart St	\$15,400	\$15,400	\$0	\$0	No	N/A
HG-Swains-039	Emanuel	3	PI-0018591	Swainsboro-Booker St	\$25,200	\$25,200	\$0	\$0	No	N/A
HG-Evans-006	Evans	3	PI-0018601	Evans-Perry Rd-Shoulder Widening	\$937,500	\$937,500	\$0	\$11,245	No	N/A
HG-Claxto-004	Evans	3	PI-0018608	Claxton-E Smith St	\$30,100	\$30,100	\$0	\$0	No	N/A
HG-Claxto-006	Evans	3	PI-0018610	Claxton-Gilmore St	\$19,300	\$19,300	\$0	\$0	No	N/A
HG-Daisy-002	Evans	3	PI-0018623	Daisy-E Railroad St	\$17,533	\$17,533	\$0	\$17,533	No	N/A
HG-Daisy-003	Evans	3	PI-0018624	Daisy-Ivey Ave	\$21,579	\$21,579	\$0	\$21,579	No	N/A
HG-Jeff D-005	Jeff Davis	3	PI-0018629	Jeff Davis-Hinson Landing Rd	\$666,536	\$666,536	\$0	\$0	No	N/A
HG-Jeff D-006	Jeff Davis	3	PI-0018630	Jeff Davis-towns Bluff Rd	\$768,619	\$768,619	\$0	\$0	No	N/A
HG-Jeff D-007	Jeff Davis	3	PI-0018631	Jeff Davis-Amanda thompson Rd	\$526,447	\$526,447	\$0	\$0	No	N/A
HG-Hazleh-011	Jeff Davis	3	PI-0018644	Hazlehurst-N Gill St	\$128,444	\$128,444	\$0	\$0	No	N/A
HG-Hazleh-012	Jeff Davis	3	PI-0018645	Hazlehurst-Currie St	\$51,378	\$51,378	\$0	\$0	No	N/A
HG-Hazleh-013	Jeff Davis	3	PI-0018646	Hazlehurst-S Cromartie St	\$89,911	\$89,911	\$0	\$0	No	N/A
HG-Hazleh-014	Jeff Davis	3	PI-0018647	Hazlehurst-Bell St	\$84,773	\$84,773	\$0	\$0	No	N/A
HG-Hazleh-015	Jeff Davis	3	PI-0018648	Hazlehurst-N Railroad St	\$87,342	\$87,342	\$0	\$0	No	N/A
HG-Hazleh-016	Jeff Davis	3	PI-0018649	Hazlehurst-S Railroad St	\$77,067	\$77,067	\$0	\$0	No	N/A
HG-Hazleh-018	Jeff Davis	3	PI-0018650	Hazlehurst-Red Bird St	\$92,480	\$92,480	\$0	\$0	No	N/A
HG-Johnso-003	Johnson	3	PI-0018657	Johnson-Gumlog Rd	\$950,000	\$950,000	\$0	\$0	No	N/A
HG-Adrian-003	Johnson	3	PI-0018661	Adrian-Hall St-W Colleeq St	\$40,717	\$40,717	\$0	\$0	No	N/A
HG-Adrian-004	Johnson	3	PI-0018662	Adrian-Nora Blvd	\$40,000	\$40,000	\$0	\$0	No	N/A
HG-Kite-002	Johnson	3	PI-0018664	Kite-Cemetery Rd	\$15,000	\$15,000	\$0	\$0	No	N/A
HG-Kite-003	Johnson	3	PI-0018665	Kite-City Walking Track	\$15,000	\$15,000	\$0	\$0	No	N/A
HG-Wright-008	Johnson	3	PI-0018670	Wrightsville-Hershel Walker Blvd-Intersection Improvements	\$141,247	\$141,247	\$0	\$0	No	N/A

Heart of Georgia Altamaha 2
Annual Report - TIA Funds Only
Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-Wright-009	Johnson	3	PI-0018671	Wrightsville-Smith St	\$86,572	\$86,572	\$0	\$0	No	N/A
HG-Wright-010	Johnson	3	PI-0018672	Wrightsville-Industrial Blvd	\$231,959	\$231,959	\$0	\$0	No	N/A
HG-Wright-011	Johnson	3	PI-0018673	Wrightsville-S Valley St	\$110,205	\$110,205	\$0	\$0	No	N/A
HG-Wright-012	Johnson	3	PI-0018674	Wrightsville-Brookwood St	\$29,799	\$29,799	\$0	\$0	No	N/A
HG-Wright-013	Johnson	3	PI-0018675	Wrightsville-Move St	\$19,267	\$19,267	\$0	\$0	No	N/A
HG-Wright-014	Johnson	3	PI-0018676	Wrightsville-Cook St-Williams St-Delma St	\$48,809	\$48,809	\$0	\$0	No	N/A
HG-Wright-016	Johnson	3	PI-0018677	Wrightsville-Deer St	\$105,000	\$105,000	\$0	\$0	No	N/A
HG-Lauren-006	Laurens	3	PI-0018688	Laurens-Scotland Rd-Shoulder Widening	\$3,010,312	\$3,010,312	\$0	\$0	No	N/A
HG-Lauren-007	Laurens	3	PI-0018689	Laurens-Lord Rd	\$768,763	\$768,763	\$0	\$0	No	N/A
HG-Lauren-008	Laurens	3	PI-0018690	Laurens-Chicken Rd	\$550,000	\$550,000	\$0	\$0	No	N/A
HG-Cadwel-004	Laurens	3	PI-0018694	Cadwell-Old Eastman Rd	\$99,416	\$99,416	\$0	\$0	No	N/A
HG-Dexter-003	Laurens	3	PI-0018697	Dexter-N Green St	\$70,212	\$70,212	\$0	\$0	No	N/A
HG-Dexter-004	Laurens	3	PI-0018698	Dexter-Parklane Dr	\$63,738	\$63,738	\$0	\$0	No	N/A
HG-Dublin-006	Laurens	3	PI-0018701	Dublin-Shamrock Dr-Brookwood Dr-Brookhaven Dr-Sidewalks	\$3,450,000	\$3,450,000	\$0	\$0	No	N/A
HG-East D-020	Laurens	3	PI-0018724	East Dublin-Pamela Dr	\$25,047	\$25,047	\$0	\$0	No	N/A
HG-East D-021	Laurens	3	PI-0018725	East Dublin-Sunny Lane	\$46,291	\$46,291	\$0	\$0	No	N/A
HG-East D-022	Laurens	3	PI-0018726	East Dublin-Cullens St	\$35,836	\$35,836	\$0	\$0	No	N/A
HG-East D-023	Laurens	3	PI-0018727	East Dublin-Northside Dr	\$95,897	\$95,897	\$0	\$0	No	N/A
HG-East D-024	Laurens	3	PI-0018728	East Dublin-Boat Ramp Rd	\$58,314	\$58,314	\$0	\$0	No	N/A
HG-East D-025	Laurens	3	PI-0018729	East Dublin-Ruby Jefferson Dr	\$36,864	\$36,864	\$0	\$0	No	N/A
HG-East D-026	Laurens	3	PI-0018730	East Dublin-Community Rd	\$10,070	\$10,070	\$0	\$0	No	N/A
HG-East D-027	Laurens	3	PI-0018731	East Dublin-Galaxie Dr	\$32,933	\$32,933	\$0	\$0	No	N/A
HG-East D-028	Laurens	3	PI-0018732	East Dublin-Lakeside Dr	\$50,453	\$50,453	\$0	\$0	No	N/A
HG-East D-029	Laurens	3	PI-0018733	East Dublin-Wheeler Rd	\$11,046	\$11,046	\$0	\$0	No	N/A
HG-Montgo-002	Montgomery	3	PI-0018737	Montgomery-Jones Rd	\$1,184,896	\$1,184,896	\$0	\$0	No	N/A
HG-Mount -011	Montgomery	3	PI-0018746	Mount Vernon-E Daves St	\$14,977	\$14,977	\$0	\$0	No	N/A
HG-Mount -012	Montgomery	3	PI-0018747	Mount Vernon-E Edwards St	\$16,340	\$16,340	\$0	\$0	No	N/A
HG-Mount -013	Montgomery	3	PI-0018748	Mount Vernon-N Minnie St	\$26,710	\$26,710	\$0	\$0	No	N/A
HG-Mount -014	Montgomery	3	PI-0018749	Mount Vernon-E Pearl St	\$11,940	\$11,940	\$0	\$0	No	N/A
HG-Mount -015	Montgomery	3	PI-0018750	Mount Vernon-Lewis St	\$14,800	\$14,800	\$0	\$0	No	N/A
HG-Mount -016	Montgomery	3	PI-0018751	Mount Vernon-E Folsom St	\$71,302	\$71,302	\$0	\$0	No	N/A
HG-Mount -017	Montgomery	3	PI-0018752	Mount Vernon-E Connell St	\$42,690	\$42,690	\$0	\$0	No	N/A
HG-Mount -018	Montgomery	3	PI-0018753	Mount Vernon-E Palmer St	\$42,690	\$42,690	\$0	\$0	No	N/A
HG-Mount -019	Montgomery	3	PI-0018754	Mount Vernon-W Mcrae Dr	\$112,856	\$112,856	\$0	\$0	No	N/A
HG-Tattna-006	Tattnell	3	PI-0018766	Tattnell-Reidsville Nw Bypass	\$1,673,100	\$1,673,100	\$0	\$0	No	N/A
HG-Tattna-007	Tattnell	3	PI-0018767	Tattnell-Beards Creek Connector	\$293,160	\$293,160	\$0	\$0	No	N/A
HG-Glennv-022	Tattnell	3	PI-0018792	Glennville-Auburn Rd	\$103,620	\$103,620	\$0	\$0	No	N/A
HG-Glennv-023	Tattnell	3	PI-0018793	Glennville-Bull St	\$26,620	\$26,620	\$0	\$0	No	N/A
HG-Glennv-024	Tattnell	3	PI-0018794	Glennville-Christy St	\$30,690	\$30,690	\$0	\$0	No	N/A
HG-Glennv-025	Tattnell	3	PI-0018795	Glennville-Easterling St	\$27,060	\$27,060	\$0	\$0	No	N/A
HG-Glennv-026	Tattnell	3	PI-0018796	Glennville-Playland Ave	\$24,640	\$24,640	\$0	\$0	No	N/A
HG-Glennv-027	Tattnell	3	PI-0018797	Glennville-Cloverdale Rd	\$237,050	\$237,050	\$0	\$0	No	N/A
HG-Glennv-028	Tattnell	3	PI-0018798	Glennville-Mallard Dr	\$39,380	\$39,380	\$0	\$0	No	N/A
HG-Glennv-029	Tattnell	3	PI-0018799	Glennville-Martin Luther King Dr	\$87,450	\$87,450	\$0	\$0	No	N/A
HG-Glennv-030	Tattnell	3	PI-0018800	Glennville-Jones St	\$9,240	\$9,240	\$0	\$0	No	N/A
HG-Glennv-031	Tattnell	3	PI-0018801	Glennville-Kirkland Ave	\$10,120	\$10,120	\$0	\$0	No	N/A
HG-Glennv-032	Tattnell	3	PI-0018802	Glennville-Homer Waters Rd	\$37,400	\$37,400	\$0	\$0	No	N/A
HG-Glennv-033	Tattnell	3	PI-0018803	Glennville-Lincoln St	\$45,430	\$45,430	\$0	\$0	No	N/A
HG-Glennv-034	Tattnell	3	PI-0018804	Glennville-Brown Lane	\$16,500	\$16,500	\$0	\$0	No	N/A
HG-Glennv-035	Tattnell	3	PI-0018805	Glennville-Merqanser Circle	\$110,440	\$110,440	\$0	\$0	No	N/A
HG-Glennv-036	Tattnell	3	PI-0018806	Glennville-Oak Ridge Dr	\$41,580	\$41,580	\$0	\$0	No	N/A
HG-Reidsv-005	Tattnell	3	PI-0018812	Reidsville-Harden Hill Rd	\$317,520	\$317,520	\$0	\$0	No	N/A
HG-Reidsv-006	Tattnell	3	PI-0018813	Reidsville-Savannah Woods Rd	\$330,729	\$330,729	\$0	\$0	No	N/A
HG-Lumber-009	Telfair	3	PI-0018830	Lumber City-Calhoun St	\$10,276	\$10,276	\$0	\$0	No	N/A
HG-Lumber-010	Telfair	3	PI-0018831	Lumber City-N Johnson St (SR 117 to McCleod St)	\$25,098	\$25,098	\$0	\$0	No	N/A
HG-Lumber-011	Telfair	3	PI-0018832	Lumber City-Ocmulgee St	\$39,458	\$39,458	\$0	\$0	No	N/A
HG-Lumber-012	Telfair	3	PI-0018833	Lumber City-Red Oak St	\$24,661	\$24,661	\$0	\$0	No	N/A
HG-Lumber-013	Telfair	3	PI-0018834	Lumber City-Hilltop Dr	\$40,075	\$40,075	\$0	\$0	No	N/A
HG-Lumber-014	Telfair	3	PI-0018835	Lumber City-Telfair St	\$14,129	\$14,129	\$0	\$0	No	N/A
HG-Lumber-015	Telfair	3	PI-0018836	Lumber City-Renwick St	\$37,249	\$37,249	\$0	\$0	No	N/A

Heart of Georgia Altamaha 2
Annual Report - TIA Funds Only
 Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-Lumber-016	Telfair	3	PI-0018837	Lumber City-Burns St	\$12,844	\$12,844	\$0	\$0	No	N/A
HG-Lumber-017	Telfair	3	PI-0018838	Lumber City-Ware St	\$36,504	\$36,504	\$0	\$0	No	N/A
HG-Lumber-018	Telfair	3	PI-0018839	Lumber City-Stokes St	\$8,350	\$8,350	\$0	\$0	No	N/A
HG-Lumber-019	Telfair	3	PI-0018840	Lumber City-Murray St	\$11,945	\$11,945	\$0	\$0	No	N/A
HG-McRae--003	Telfair	3	PI-0018842	Mcrae-Helena-Center Ave	\$209,984	\$209,984	\$0	\$0	No	N/A
HG-McRae--004	Telfair	3	PI-0018843	Mcrae-Helena-Lenox Ave	\$235,363	\$235,363	\$0	\$0	No	N/A
HG-McRae--005	Telfair	3	PI-0018844	McRae-Helena-6th St (Lenox Ave to City Limits)	\$244,385	\$244,385	\$0	\$0	No	N/A
HG-McRae--006	Telfair	3	PI-0018845	Mcrae-Helena-N Railroad St	\$241,917	\$241,917	\$0	\$0	No	N/A
HG-McRae--007	Telfair	3	PI-0018846	Mcrae-Helena-Willow Creek Lane Area-Drainage Improvements	\$75,480	\$75,480	\$0	\$0	No	N/A
HG-Scotia-002	Telfair	3	PI-0018858	Scotland-Scotland town Rd	\$64,583	\$64,583	\$0	\$0	No	N/A
HG-Toombs-005	Toombs	3	PI-0018861	SR 292-Widening	\$19,841,000	\$19,841,000	\$0	\$700,811	No	N/A
HG-Toombs-004	Toombs	3	PI-0018863	Toombs-Dasher St Paving & New Extension	\$1,487,545	\$1,487,545	\$0	\$0	No	N/A
HG-Vidali-027	Toombs	3	PI-0018898	Vidalia-Smith St	\$85,875	\$85,875	\$0	\$0	No	N/A
HG-Vidali-028	Toombs	3	PI-0018899	Vidalia-Shenandoah Dr	\$67,408	\$67,408	\$0	\$0	No	N/A
HG-Vidali-029	Toombs	3	PI-0018900	Vidalia-2nd Ave (Morris St to Lively St)	\$59,547	\$59,547	\$0	\$0	No	N/A
HG-Vidali-031	Toombs	3	PI-0018901	Vidalia-Ross Way	\$66,945	\$66,945	\$0	\$0	No	N/A
HG-Vidali-032	Toombs	3	PI-0018902	Vidalia-Roosevelt St	\$56,284	\$56,284	\$0	\$0	No	N/A
HG-Vidali-033	Toombs	3	PI-0018903	Vidalia-Rimando Circle	\$58,370	\$58,370	\$0	\$0	No	N/A
HG-Vidali-034	Toombs	3	PI-0018904	Vidalia-Riasbee Dr	\$86,083	\$86,083	\$0	\$0	No	N/A
HG-Vidali-035	Toombs	3	PI-0018905	Vidalia-Church St	\$77,164	\$77,164	\$0	\$0	No	N/A
HG-Vidali-036	Toombs	3	PI-0018906	Vidalia-Charles Dr	\$33,212	\$33,212	\$0	\$0	No	N/A
HG-Vidali-037	Toombs	3	PI-0018907	Vidalia-Teston Lane	\$69,175	\$69,175	\$0	\$0	No	N/A
HG-Vidali-038	Toombs	3	PI-0018908	Vidalia-Rea Holland Rd	\$16,200	\$16,200	\$0	\$0	No	N/A
HG-Vidali-039	Toombs	3	PI-0018909	Vidalia-Pleasure Court	\$8,036	\$8,036	\$0	\$0	No	N/A
HG-Vidali-040	Toombs	3	PI-0018910	Vidalia-Pine St Ne	\$12,857	\$12,857	\$0	\$0	No	N/A
HG-Vidali-041	Toombs	3	PI-0018911	Vidalia-Opportunity Court	\$7,366	\$7,366	\$0	\$0	No	N/A
HG-Vidali-042	Toombs	3	PI-0018912	Vidalia-N Smalley Dr	\$25,151	\$25,151	\$0	\$0	No	N/A
HG-Vidali-043	Toombs	3	PI-0018913	Vidalia-N Grossman Dr	\$35,784	\$35,784	\$0	\$0	No	N/A
HG-Vidali-044	Toombs	3	PI-0018914	Vidalia-Louisana Dr	\$33,882	\$33,882	\$0	\$0	No	N/A
HG-Vidali-045	Toombs	3	PI-0018915	Vidalia-Knollwood Rd	\$15,803	\$15,803	\$0	\$0	No	N/A
HG-Vidali-046	Toombs	3	PI-0018916	Vidalia-Lakeside Place	\$12,723	\$12,723	\$0	\$0	No	N/A
HG-Vidali-047	Toombs	3	PI-0018917	Vidalia-Forest Pine Blvd	\$18,728	\$18,728	\$0	\$0	No	N/A
HG-Vidali-048	Toombs	3	PI-0018918	Vidalia-E Oxley Blvd	\$116,233	\$116,233	\$0	\$0	No	N/A
HG-Vidali-049	Toombs	3	PI-0018919	Vidalia-Enalish Oak Dr	\$6,563	\$6,563	\$0	\$0	No	N/A
HG-Vidali-050	Toombs	3	PI-0018920	Vidalia-West Ave	\$9,910	\$9,910	\$0	\$0	No	N/A
HG-Vidali-051	Toombs	3	PI-0018921	Vidalia-Mlk Jr Ave	\$62,597	\$62,597	\$0	\$0	No	N/A
HG-Vidali-052	Toombs	3	PI-0018922	Vidalia-Commerce Dr	\$41,896	\$41,896	\$0	\$0	No	N/A
HG-Vidali-053	Toombs	3	PI-0018923	Vidalia-Cason Dr	\$30,346	\$30,346	\$0	\$0	No	N/A
HG-Vidali-054	Toombs	3	PI-0018924	Vidalia-Barron St	\$32,275	\$32,275	\$0	\$0	No	N/A
HG-Vidali-055	Toombs	3	PI-0018925	Vidalia-S Broadfoot Blvd	\$65,049	\$65,049	\$0	\$0	No	N/A
HG-Vidali-056	Toombs	3	PI-0018926	Vidalia-E 3rd St	\$62,619	\$62,619	\$0	\$0	No	N/A
HG-Vidali-057	Toombs	3	PI-0018927	Vidalia-Dixon St	\$39,617	\$39,617	\$0	\$0	No	N/A
HG-Vidali-058	Toombs	3	PI-0018928	Vidalia-Bay St	\$36,590	\$36,590	\$0	\$0	No	N/A
HG-Sopert-002	Treutlen	3	PI-0018937	Soperton-Windcrest Dr	\$500,000	\$500,000	\$0	\$0	No	N/A
HG-Sopert-003	Treutlen	3	PI-0018938	Soperton-Abrams St	\$200,000	\$200,000	\$0	\$0	No	N/A
HG-Wayne-004	Wayne	3	PI-0018942	Hinson Mosley Rd-Widenina	\$1,616,300	\$1,616,300	\$0	\$0	No	N/A
HG-Wayne-005	Wayne	3	PI-0018943	Joey Williamson Rd-Widenina	\$2,000,000	\$2,000,000	\$0	\$0	No	N/A
HG-Wayne-106	Wayne	3	PI-0018948	Wayne-Broadhurst Rd East-Shoulder Widening	\$970,000	\$970,000	\$0	\$0	No	N/A
HG-Screve-003	Wayne	3	PI-0018963	Screven-Sikes Rd	\$114,608	\$114,608	\$0	\$0	No	N/A
HG-Alamo-002	Wheeler	3	PI-0018967	Alamo-Pearl St	\$151,200	\$151,200	\$0	\$0	No	N/A
HG-Alamo-005	Wheeler	3	PI-0018970	Alamo-towns Ave	\$330,480	\$330,480	\$0	\$0	No	N/A
HG-Alamo-010	Wheeler	3	PI-0018974	Alamo-S Jefferson St	\$133,000	\$133,000	\$0	\$0	No	N/A
HG-Alamo-011	Wheeler	3	PI-0018975	Alamo-Maagnolia St	\$71,000	\$71,000	\$0	\$0	No	N/A
HG-Wilcox-007	Wilcox	3	PI-0018978	Wilcox-Seville Pleasantview Rd	\$680,817	\$680,817	\$0	\$0	No	N/A
HG-Abbevi-002	Wilcox	3	PI-0018980	Abbeville-Irwinville Rd	\$80,000	\$80,000	\$0	\$0	No	N/A
HG-Abbevi-003	Wilcox	3	PI-0018981	Abbeville-Halfmoon Rd-Sidewalks	\$275,434	\$275,434	\$0	\$0	No	N/A
HG-Abbevi-006	Wilcox	3	PI-0018984	Abbeville-Airport Rd	\$52,405	\$52,405	\$0	\$0	No	N/A
HG-Abbevi-007	Wilcox	3	PI-0018985	Abbeville-Wells Ave	\$40,357	\$40,357	\$0	\$0	No	N/A
HG-Abbevi-008	Wilcox	3	PI-0018986	Abbeville-W Pine St	\$38,148	\$38,148	\$0	\$0	No	N/A
HG-Abbevi-012	Wilcox	3	PI-0018989	Abbeville-E Pine St	\$15,000	\$15,000	\$0	\$0	No	N/A
HG-Abbevi-013	Wilcox	3	PI-0018990	Abbeville-E Colleeq St	\$13,000	\$13,000	\$0	\$0	No	N/A

Heart of Georgia Altamaha 2
Annual Report - TIA Funds Only
 Report covers: November 15, 2024 - November 17, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-Telfai-007	Telfair	Multiple	PI-0018817	Telfair Transit Capital Improvements	\$10,000	\$10,000	\$0	\$0	No	N/A
HG-Telfai-008	Telfair	Multiple	PI-0018818	Telfair Transit Operations and Maintenance	\$300,000	\$300,000	\$16,299	\$0	No	N/A
	Regional	Multiple	PI-A000926	Program Administration	\$11,761,925	\$11,761,925	\$461,012	\$472,879	No	N/A
Total					\$247,485,704	\$252,563,446	\$16,257,328	\$33,889,384		

HOGA - 2025 Completed Project & Benefit Report – TIA 2

All projects listed within this report have met the stated public benefit as detailed in the Heart of Georgia Altamaha TIA 2 Final Investment List (2022).

Appling County

Summary of Work: 0.32 miles of plant mix resurfacing on one street in the City of Baxley.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Projected Final Cost	Project Let By
HG-Baxley-004	PI-0018435	Baxley – West Tollison Street	\$119,300	\$119,300	Local Let

Bleckley County

Summary of Work: 1.48 miles of plant mix resurfacing on one street in the City of Cochran.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Projected Final Cost	Project Let By
HG-Cochra-006	PI-0018459	Cochran – Mac Thompson Road	\$350,000	\$341,611	Local Let

Dodge County

Summary of Work: 6.33 miles of shoulder widening and plant mix resurfacing on one county road, 0.89 miles of plant mix resurfacing on eight streets in the City of Chauncey, 3.38 miles of plant mix resurfacing on six streets and drainage improvements on one street in the City of Eastman and 1.26 miles of plant mix resurfacing on three streets in the City of Rhine.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Projected Final Cost	Project Let By
HG-Dodge-001	PI-0018494	Airport Road Shoulder Widening*	\$1,600,000	\$1,781,918	TIA Let
HG-Chaunc-001	PI-0018499	Chauncey – North Railroad Avenue	\$39,600	\$32,389	TIA Let
HG-Chaunc-002	PI-0018500	Chauncey – Phillips Street	\$3,300	\$21,562	TIA Let
HG-Chaunc-003	PI-0018501	Chauncey – Cottage Street	\$4,320	\$16,924	TIA Let
HG-Chaunc-004	PI-0018502	Chauncey – North Railroad Avenue (South End)	\$19,500	\$11,196	TIA Let

* Featured project. See attached sheet for additional details.

HOGA - 2025 Completed Project & Benefit Report – TIA 2, Continued

Project ID	GDOT ID	Project Name	Original Estimated Cost	Projected Final Cost	Project Let By
HG-Chaunc-005	PI-0018503	Chauncey – Norman Street, George Street & Bush Street	\$16,800	\$46,481	TIA Let
HG-Chaunc-006	PI-0018504	Chauncey – South Railroad Avenue	\$27,000	\$12,220	TIA Let
HG-Eastma-002	PI-0018510	Eastman – 14 th Avenue Drainage Improvements	\$56,600	\$56,600	Local Let
HG-Eastma-004	PI-0018512	Eastman – Mary Alexander Drive	\$78,428	\$92,018	Local Let
HG-Eastma-005	PI-0018513	Eastman – Lyndsie Circle	\$20,191	\$23,690	Local Let
HG-Eastma-006	PI-0018514	Eastman – Laryn Lane	\$90,528	\$106,214	Local Let
HG-Eastma-009	PI-0018517	Eastman – Evergreen Circle	\$60,608	\$71,110	Local Let
HG-Eastma-013	PI-0018521	Eastman – Pearl Bates Avenue	\$136,796	\$160,502	Local Let
HG-Eastma-014	PI-0018522	Eastman – Industrial Boulevard	\$150,134	\$176,151	Local Let
HG-Rhine-001	PI-0018535	Rhine – Sycamore Street	\$44,000	\$42,195	TIA Let
HG-Rhine-002	PI-0018536	Rhine – 4 th Avenue	\$46,086	\$79,979	TIA Let
HG-Rhine-003	PI-0018537	Rhine – Old Milan Road	\$91,196	\$42,491	TIA Let

Emanuel County

Summary of Work: 9.94 miles of shoulder widening and plant mix resurfacing on one county road.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Projected Final Cost	Project Let By
HG-Emanue-002	PI-0018540	Griffin Ferry Road Shoulder Widening*	\$2,238,478	\$2,689,323	TIA Let

* Featured project. See attached sheet for additional details.

HOGA - 2025 Completed Project & Benefit Report – TIA 2, Continued

Jeff Davis County

Summary of Work: 13.27 miles of plant mix resurfacing on four county roadways, 0.77 miles of plant mix resurfacing on five streets in the City of Denton and 4.54 miles of plant mix resurfacing on six streets in the City of Hazlehurst.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Projected Final Cost	Project Let By
HG-Jeff D-001	PI-0018625	Bell Telephone Road	\$356,690	\$422,697	Local Let
HG-Jeff D-002	PI-0018626	Ira Graham Road	\$709,690	\$841,021	Local Let
HG-Jeff D-003	PI-0018627	McCall Road*	\$768,625	\$910,862	Local Let
HG-Jeff D-004	PI-0018628	Claxton Road	\$303,578	\$359,756	Local Let
HG-Denton-001	PI-0018633	Denton – East Georgia Avenue	\$9,900	\$25,000	TIA Let
HG-Denton-002	PI-0018634	Denton – East Tennessee Avenue	\$31,649	\$34,000	TIA Let
HG-Denton-003	PI-0018635	Denton – Smith Street	\$12,151	\$16,000	TIA Let
HG-Denton-004	PI-0018636	Denton – Loop Road	\$33,807	\$38,000	TIA Let
HG-Denton-005	PI-0018637	Denton – Martin Luther King Street	\$16,184	\$21,000	TIA Let
HG-Hazleh-001	PI-0018638	Hazlehurst – Latimer Street	\$66,791	\$78,169	Local Let
HG-Hazleh-002	PI-0018639	Hazlehurst – Burketts Ferry Road	\$82,204	\$96,208	Local Let
HG-Hazleh-003	PI-0018640	Hazlehurst – South Williams Street	\$66,791	\$78,169	Local Let
HG-Hazleh-004	PI-0018641	Hazlehurst – Hatten Still Road	\$172,116	\$201,436	Local Let
HG-Hazleh-005	PI-0018642	Hazlehurst – South Miller Street	\$82,204	\$96,208	Local Let
HG-Hazleh-006	PI-0018643	Hazlehurst – North Miller Street	\$154,133	\$180,390	Local Let

* Featured project. See attached sheet for additional details.

HOGA - 2025 Completed Project & Benefit Report – TIA 2, Continued

Montgomery County

Summary of Work: 0.38 miles of plant mix resurfacing on one street in the City of Tarrytown.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Projected Final Cost	Project Let By
HG-Tarryt-001	PI-0018760	Tarrytown – 4 th Street	\$53,430	\$65,210	Local Let

Tattall County

Summary of Work: 8.51 miles of leveling and plant mix resurfacing on two county roads.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Projected Final Cost	Project Let By
HG-Tattna-002	PI-0018764	Harmony Church Road*	\$703,501	\$736,940	Local Let
HG-Tattna-003	PI-0018765	Loves Chapel Road	\$671,304	\$701,742	Local Let

* Featured project. See attached sheet for additional details.

Telfair County

Summary of Work: 0.34 miles of plant mix resurfacing and grade, base, drain and paving on one street in the City of McRae-Helena, and 1.47 miles of sidewalk replacement on five streets in the City of McRae-Helena.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Projected Final Cost	Project Let By
HG-McRae--012	PI-0018850	McRae-Helena – 4 th Street	\$150,108	\$150,108	Local Let
HG-McRae--014	PI-0018851	McRae-Helena – US 341/SR 27 Sidewalks	\$154,569	\$146,067	Local Let
HG-McRae--015	PI-0018852	McRae-Helena – 3 rd Avenue and Graham Street Sidewalks	\$199,238	\$188,279	Local Let
HG-McRae--016	PI-0018853	McRae-Helena – Telfair Avenue Sidewalks	\$34,020	\$32,149	Local Let
HG-McRae--017	PI-0018854	McRae-Helena – Pine Street Sidewalks	\$111,132	\$105,019	Local Let
HG-McRae--018	PI-0018855	McRae-Helena – Parsonage Street Sidewalks	\$162,864	\$153,906	Local Let

HOGA - 2025 Completed Project & Benefit Report – TIA 2, Continued

Toombs County

Summary of Work: plant mix resurfacing and improvements on a municipal parking lot in the City of Lyons.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Projected Final Cost	Project Let By
HG-Lyons-001	PI-0018865	Lyons – City Parking Lot	\$100,000	\$119,695	Local Let

Treutlen County

Summary of Work: 7.54 miles of leveling and double surface treatment on two county roads.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Projected Final Cost	Project Let By
HG-Treutl-001	PI-0018931	Orianna Road	\$419,650	\$502,970	Local Let
HG-Treutl-002	PI-0018932	Norristown Road	\$467,610	\$561,104	Local Let

Wayne County

Summary of Work: 1.39 miles of plant mix resurfacing on three streets in the City of Screven.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Projected Final Cost	Project Let By
HG-Screve-001	PI-0018961	Screven – Florie Street	\$31,000	\$37,291	Local Let
HG-Screve-002	PI-0018962	Screven – Martha Street	\$109,435	\$131,644	Local Let
HG-Screve-005	PI-0018964	Screven – Brown Street	\$57,000	\$68,568	Local Let

HOGA - 2025 Completed Project & Benefit Report – TIA 2, Continued

Wheeler County

Summary of Work: 1.17 miles of leveling and plant mix resurfacing on five streets in the City of Alamo.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Projected Final Cost	Project Let By
HG-Alamo-001	PI-0018966	Alamo – North Pine Street	\$48,809	\$48,809	Local Let
HG-Alamo-003	PI-0018968	Alamo – South Broad Street	\$189,840	\$189,840	Local Let
HG-Alamo-004	PI-0018969	Alamo – North Jefferson Street	\$48,090	\$48,090	Local Let
HG-Alamo-007	PI-0018972	Alamo – Stubbs Street	\$52,500	\$52,500	Local Let
HG-Alamo-009	PI-0018973	Alamo – McRae Street	\$106,000	\$106,000	Local Let

Completed Project & Benefits Review Report

Heart of Georgia Altamaha



Project: Airport Road Shoulder Widening
County: Dodge
Project ID: HG-Dodge-001
GDOT ID: PI-0018494

Project Description

This project widened shoulders and resurfaced 6.33 miles of Airport Road from SR 46 in Dodge County to the Laurens County line.

Project Benefit

This project has benefited the public by enhancing safety, providing motorists with a smooth, durable travel surface and a wider shoulders. It will also reduce the county's road maintenance costs, as well as the vehicle maintenance costs of local and commercial drivers.

Schedule Information

NTP Date: 03.27.2025
Completion Date: 07.25.2025

Budget / Cost Information


Original Budget: \$1,600,000
Projected Final Cost: \$1,781,918

Project Delivery

TIA Let
Project construction managed by the Georgia Department of Transportation

Project Photos

Pre-Construction



Completed



Completed Project & Benefits Review Report

Heart of Georgia Altamaha



Project: Griffin Ferry Road Shoulder Widening
County: Emanuel
Project ID: HG-Emanue-002
GDOT ID: PI-0018540

Project Description

This project widened shoulders and resurfaced 9.94 miles of Griffin Ferry Road from the Stillmore City limits in Emanuel County through a portion of Candler County to the Toombs County line.

Project Benefit

This project has benefited the public by enhancing safety, providing motorists with a smooth, durable travel surface and wider shoulders. It will also reduce the county's road maintenance costs, as well as the vehicle maintenance costs of local and commercial drivers.

Schedule Information

NTP Date: 07.09.2024
Completion Date: 04.01.2025

Budget & Cost Information

Original Budget: \$2,238,478
Projected Final Cost: \$2,689,323

Project Delivery

TIA Let
Project construction managed by the Georgia Department of Transportation

Project Photos

Pre-Construction



Completed



Completed Project & Benefits Review Report

Heart of Georgia Altamaha



Project: McCall Road
County: Jeff Davis
Project ID: HG-Jeff D-003
GDOT ID: PI-0018627

Project Description

This project resurfaced 4.78 miles of McCall Road from SR 221 to SR 268 within Jeff Davis County.

Project Benefit

This project has benefited the public by enhancing safety, providing motorists with a smooth, durable travel surface. It will also reduce the county's road maintenance costs, as well as the vehicle maintenance costs of local and commercial drivers.

Schedule Information

NTP Date: 06.03.2024
Completion Date: 04.29.2025

Budget & Cost Information

Original Budget: \$768,625
Projected Final Cost: \$910,862

Project Delivery


Local Let
Project construction managed by Jeff Davis County

Project Photos

Pre-Construction



Completed



Completed Project & Benefits Review Report

Heart of Georgia Altamaha



Project: Harmony Church Road
County: Tattnall
Project ID: HG-Tattna-002
GDOT ID: PI-0018764

Project Description

This project leveled and resurfaced 4.31 miles of Harmony Church Road from Loves Chapel Road to US 301 in Tattnall County.

Project Benefit

This project has benefited the public by enhancing safety on a roadway where rates of traffic are increasing, providing motorists with a smooth, durable travel surface. It will also reduce the county's road maintenance costs, as well as the vehicle maintenance costs of local and commercial drivers.

Schedule Information

NTP Date: 10.31.2023
Completion Date: 04.25.2025

Budget & Cost Information

Original Budget: \$703,501
Projected Final Cost: \$736,940

Project Delivery

Local Let
Project construction managed by Tattnall County

Project Photos

Pre-Construction



Completed



**HEART OF GEORGIA ALTAMAHA
TIA 2 CITIZENS REVIEW PANEL MEETING
MINUTES
March 28, 2025**

Members Present

Billy Trapnell, Metter, Georgia
Roger Branch, Baxley, Georgia
Phil Best, Dublin, Georgia
David Earl Keith, Jesup, Georgia

Staff Present

Brett Manning
Michelle Brown

Guests

Kenneth Franks, State TIA Administrator, GDOT
Brent Moseley, TIA Regional Coordinator, GDOT
Penny Brooks, TIA Program Communications, GDOT
Brad Jones, Chairman, Candler County Board of
Commissioners

CALL TO ORDER

The TIA 2 Citizens Review Panel meeting for March 28, 2025, was held at the Candler County Library in Metter, Georgia. The meeting was called to order at 10:46 A.M. by Chairman Billy Trapnell.

APPROVAL OF NOVEMBER 18, 2024 MEETING MINUTES

Chairman Trapnell stated that the Minutes for the November 18, 2024 TIA 2 Citizens Review Panel Meeting had been emailed and were also available in the packet to all members and he would entertain a motion for approval. A motion was made by Roger Branch and seconded by David Earl Keith to approve the Minutes, as emailed. The vote passed unanimously.

BAND CHANGE REQUEST

Chairman Trapnell called on Brent Moseley, TIA Regional Coordinator, to go over the Band change.

Jeff Davis County is requesting to move PI# 0018632 Preston Long Road resurfacing project from Band 3 to Band 1. This road is deteriorating in several places and needs to be repaired for safety. GDOT recommends this project move forward.

Chairman Trapnell asked if anyone had a question. There being no questions a motion was made by David Earl Keith and seconded by Phil Best to approve the requested Band change. The vote passed unanimously.

TIA REPORT

Kenneth Franks, State TIA Administrator, was absent due to illness but participated via phone as needed. Brent Mosley, TIA Regional Coordinator, went over collections through January 2025. The Heart of Georgia Altamaha Region's total collections is \$102,967,427 million. The 75% approved investment list amount collected is \$77,225,570 million and \$25,741,857 million was collected for the 25% local discretionary.

He then went over the TIA 2 collection forecast through January 2025 which shows the percentage ahead forecast. Currently, the Heart of Georgia Altamaha Region is 36.6% ahead in the collection base. The original revenue forecast is \$75,390,897 and the actual revenue collected is \$102,967,427.

He then talked about the Heart of Georgia Altamaha (HOGA) 2 Project Overview (2023-2032). For the HOGA Region there were a total of 580 projects with a final investment list project total of \$338,673,177 million. There are currently 53 projects in construction and 82 projects completed with total expenditures of TIA funds as of March 14, 2025 of \$22,946,300.

Brent then reported on the 13 TIA projects let to Construction since November. He noted that asphalt prices have decreased. Wheeler County has a resurfacing project on Springhill

Road/Sandpit Road The original budget was \$2,124,954 and the bid amount was \$2,354,317. The inflation rate will keep this project within range even though it shows this project is over budget. Wayne County has a shoulder widening project on Oglethorpe Road and Tank Road with an original budget of \$3,520,000 and the bid amount was \$3,735,656. Treutlen County has 2 surface treatment projects on Orianna Road and Norristown Road. The City of Alamo has a sidewalk project on East Railroad Street. Dodge County has a shoulder widening project on Airport Road with an original budget of \$1.6 million and the bid amount was \$1.7 million. The City of Chauncey and Rhine have nine resurfacing projects on North Railroad Street with a bid of \$305,435. The City of Bellville and City of Daisy have 10 resurfacing projects on Campground Road with an original budget of \$3,185,832 with a bid amount of \$2.6 million. Toombs County has shoulder widening projects on Cedar Crossing and Alston Road with an original budget of \$2,565,009 and a bid amount of \$2,160,679. This is a total of 13 projects with an original budget of \$14,294,857 and total bid of over \$14 million.

Brent then reported on the TIA 2 Letting Forecast. The City of Swainsboro has 19 projects with a bid opening today. The City of Jesup has two resurfacing projects on Cherry Street. The City of Milan has seven resurfacing projects on Kindall Street. The City of Cochran has a drainage projects on Peacock, Lewis, and Peter streets. The City of Vidalia has a new construction project on Stockyard Road. Emanuel County has 5 large resurfacing projects on Empire Expressway. Telfair County has 3 resurfacing projects on Jackson Lane, Studstill Lane, and Spring Avenue. There is a total of 38 projects with a \$7,645,117 TIA budget.

A before photo was shown of Cherry Street in the City of Jesup. This project was a Band 3 project that was moved to Band 1.

He then reported on the TIA 2 Construction Updates. Toombs County Phase 1 new construction on US 1/SR 4 Lyons Bypass, this project is around 75% complete. Laurens County has a widening project on US 441/SR 31. This project has been cleared, grading started and drainage work beginning. Toombs County's Phase 2 of the new construction on US 1/ SSR4 (Lyons Bypass). This project has been cleared. They have started grading and will begin working on the bridge. Emanuel County has a shoulder widening on Griffin Ferry Road. This project has been paved, and the contractor recently completed the shoulder construction. All they have left to do on this project is permanent grassing and final striping. The City of Cochran has a resurfacing project on Mac Thompson Road. This project is complete and waiting on final invoice. Wayne County has two new construction projects on New Industrial Park Road and South Macon Street. These projects have been cleared and pipe work progressing. They expect to be complete by the end of the year. The City of Baxley has a resurfacing project on West Tollison Street. The City of Screven has a resurfacing project on Florie Street. This project has been paved and waiting on final striping. Laurens County has a shoulder widening project on Buckeye Road that will begin next month.

Photos were shown of progress on Sawmill Road in Montgomery County; Loves Chapel Road and Harmony Church Road in Tattnall County; Griffin Ferry Road in Emanuel and Candler counties; and the Phase 1 Lyons Bypass, South of US 280 in Toombs County.

OTHER BUSINESS

Kenneth Franks informed the Panel that the annual cost and cash flow meeting is scheduled for April 21st. During this session, they will conduct a thorough review of the current forecast, assess the status of executed contracts, and evaluate how much cash has already been allocated. The goal is to align projected revenues with planned expenditures. A more detailed update from this meeting will be provided at the mid-year CRP meeting.

A question was asked about the current position concerning the reallocation of surplus TIA 1 funds back to local government entities. Brent noted that they anticipate having a more accurate understanding of the funds next year once all the projects are completed. Kenneth mentioned that future fund distribution will be made in a lump sum, and TIA 1 will be officially closed out.

Chairman Trapnell expressed his appreciation to GDOT for the outstanding work they have done.

ADJOURN

Chairman Trapnell asked if there was anything else that needed to be discussed. There being none, a motion was made by David Earl Keith and seconded by Phil Best to adjourn the TIA 2 Citizens Review Panel Meeting at 11:15 A.M. The vote passed unanimously.

**HEART OF GEORGIA ALTAMAHA
TIA 2 CITIZENS REVIEW PANEL MEETING
MINUTES
August 27, 2025**

Members Present

Roger Branch, Baxley, Georgia
Phil Best, Dublin, Georgia
David Earl Keith, Jesup, Georgia

Staff Present

Brett Manning
Michelle Brown

Guests

Kenneth Franks, TIA Administrator, GDOT
Brent Moseley, TIA Regional Coordinator, GDOT
Penny Brooks, TIA Program Communications, GDOT
Eric Wilkinson, Assistant TIA Administrator, GDOT

CALL TO ORDER

The TIA 2 Citizens Review Panel meeting August 27, 2025, was held at the Heart of Georgia Altamaha Regional Commission in Baxley, Georgia. In the absence of Chair Billy Trapnell, the meeting was called to order at 10:53 A.M. by Committee Member David Earl Keith.

APPROVAL OF MARCH 28, 2025 MEETING MINUTES

Mr. Keith stated that the Minutes for the March 28, 2025 TIA 2 Citizens Review Panel Meeting had been emailed and were also available in the packet to all members and he would entertain a motion for approval. A motion was made by Phil Best and seconded by Roger Branch to approve the Minutes, as emailed. The vote passed unanimously.

BAND CHANGE REQUEST

Mr. Keith called on Brent Moseley, TIA Regional Coordinator, to go over the Band change.

The City of Abbeville is requesting to move PI# 0018980 Irwinville Road resurfacing project from Band 1 to Band 3. This road has been resurfaced recently so they will move this project to the end of TIA. They are also requesting to move PI# 0018987 South Church Street; PI# 0018988 East Monroe Street; PI# 0018991 West Monroe Street from Band 3 to Band 1. These three streets are in poor shape and need to be resurfaced.

Mr. Keith asked if anyone had a question. There being no questions a motion was made by Roger Branch and seconded by Phil Best to approve the requested Band change. The vote passed unanimously.

TIA REPORT

Kenneth Franks, State TIA Administrator, went over collections through June 2025. The Heart of Georgia Altamaha (HOGA) Region's total collections is \$125,442,780. The 75% approved investment list amount collected is \$94,082,085 and \$31,360,695 was collected for the 25% local discretionary.

He then went over the TIA 2 collection forecast through June 2025 which shows the percentage ahead forecast. Currently, the HOGA Region is 39.5% ahead in the collection base. The original revenue forecast is \$89,898,074 and the actual revenue collected is \$125,442,780. He noted that collecting funds more quickly allows the program to better address inflation by advancing projects as soon as they are ready. He added that, based on the current forecast, the HOGA Region could reach its collections goal by 2029. This puts us in a position to start thinking about having conversations with the local governments on compiling a project list for the next 10 years if everyone chooses to continue TIA. He discussed planning for the TIA 3 referendum and noted that the timing of the ballot will determine the overall schedule. Once the ballot is selected, a timeline can be established to inform counties when to begin passing resolutions and reconvening the Regional Roundtable. Assuming the referendum is targeted for the 2028 election cycle, he explained that consideration must be given to whether it should appear on the

presidential primary ballot in the Spring or the general election ballot in the Fall. If the Spring ballot is chosen, the list would need to be submitted to the electors by December, meaning the process should begin in late 2026. He added that counties and cities will need to start identifying potential projects and preparing resolutions by the end of next year.

He then talked about the Heart of Georgia Altamaha (HOGA) 2 Project Overview (2023-2032). For the HOGA Region there were a total of 580 projects with a final investment list project total of \$338,673,177. There are currently 70 projects in construction and 117 projects completed with total expenditures of TIA funds as of August 18, 2025 of \$36,390,395. The HOGA Region has 30 active projects under design, 35 projects that are active in bidding, and 45 projects being planned out. There are currently 19 projects completed and financially closed out.

Brent Moseley, TIA Regional Coordinator, then reported on the 52 TIA projects let to Construction since March. He noted that many of the projects are falling between the budgeted amounts and the projected inflation costs; however, all projects remain within the inflation allowance, which is a positive outcome. The Laurens County project on Old Macon Road and Snell Bridge Road was a large project with an original budget of \$3.1 million. The bid came in at \$2.9 million, so no inflation adjustment was needed since the bid was below the budgeted amount. Tattnall County/Reidsville had 4 dirt road projects on Alliance Street that the original budget was \$429,297 and the bid amount was \$490,970.52. He noted that while bid prices can sometimes be significantly higher, these results were considered reasonable.

Brent then reported on the TIA 2 Letting Forecast. Appling County has resurfacing projects on Satilla Church Road and Ten Mile Road which let yesterday. The bid came in at \$3.4 million, which was \$400,000 above the original budget. However, with \$700,000 available, the project will still remain within the overall funding limits. Johnson County has a grade, drain, base, and pave project on Tuckers Grove Church Road. The cities of Collins and Cobbtown have sidewalk projects on Main Street that have advertised. The City of Alamo has 3 resurfacing projects on Pearl Street which has advertised. The City of Milan has 7 resurfacing projects on Kindall Street which has advertised. Bleckley County has 3 projects on Brodhead Road that still has some properties to acquire. The City of Cochran has a drainage project on Peacock, Lewis, and Peter streets. The City of Dublin has a roundabout project on Claxton Dairy Road at Woodlawn Drive and still has one remaining property to acquire. The City of Uvalda has a dirt road project on East Oak Street. This includes 22 projects with a total TIA budget of \$11,457,850.

A map of the Satilla Church Road project in Appling County was provided. The project was let yesterday and extends to the Bacon County line.

He then reported on a few of the TIA 2 Construction Updates. Toombs County Phase 1 new construction on US 1/SR 4 Lyons Bypass, this project is around 75% complete. They are currently working on the bridge tie-ins over 280/292. Laurens County has a widening project on US 441/SR 31. Toombs County's Phase 2 of the new construction on US 1/SSR4 (Lyons Bypass) is progressing well. The City of Jesup has 3 new roadway projects on New Industrial Park Road. This project is well underway. Laurens County has a shoulder widening project on Buckeye Road. Johnson County has 2 surface treatment

projects on Donovan-Harrison Road and Price Williams Road that has just started. Wheeler County has a resurfacing project on Springhill Road/Sandpit Road that just needs final striping. Evans County has 10 shoulder widening projects on Campground Road. Currently they have 2 of those projects complete. Emanuel County has 5 resurfacing projects on Empire Expressway. Currently 3 of those projects are completed. Telfair County has 3 surface treatment projects on Cedar Park Road. These projects are complete with the exception of final striping.

Photos were shown highlighting the progress and completion of several projects, including New Industrial Park Road in Wayne County; Orianna Road and Norristown Road in Treutlen County; Jim O Rogers Road in Evans County; Airport Road in Dodge County; and the Lyons Bypass, Phase II in Toombs County.

OTHER BUSINESS

Kenneth Franks informed the Panel that Penny Brooks with Program Communications, produced a video titled *The TIA Tracker*. The video highlights the progress made by GDOT's TIA program through the first quarter of 2025. The video was played for the Panel.

Mr. Keith asked that everyone keep Mr. Billy Trapnell and his family in their prayers.

ADJOURN

Mr. Keith asked if there was anything else that needed to be discussed. There being nothing, a motion to adjourn the TIA 2 Citizens Review Panel Meeting at 11:32 A.M. was accepted unanimously.

**HEART OF GEORGIA ALTAMAHA
TIA 2 CITIZENS REVIEW PANEL MEETING
MINUTES
December 5, 2025**

Members Present

Roger Branch, Baxley, Georgia
Phil Best, Dublin, Georgia
David Earl Keith, Jesup, Georgia
Shawn Wombles, Wrightsville, Georgia

Staff Present

Brett Manning
Michelle Brown

Guests

Kenneth Franks, TIA Administrator, GDOT
Brent Moseley, TIA Regional Coordinator, GDOT
Penny Brooks, TIA Program Communications, GDOT
Eric Wilkinson, Assistant TIA Administrator, GDOT

CALL TO ORDER

The TIA 2 Citizens Review Panel meeting for December 5, 2025, was held at the Heart of Georgia Altamaha Regional Commission in Baxley, Georgia. In the absence of Chair Billy Trapnell, the meeting was called to order at 11:05 A.M. by Committee Member Roger Branch.

APPROVAL OF AUGUST 27, 2025 MEETING MINUTES

Mr. Branch stated that the Minutes for the August 27, 2025 TIA 2 Citizens Review Panel Meeting had been emailed and were also available in the packet to all members and he would entertain a motion for approval. A motion was made by David Earl Keith and seconded by Phil Best to approve the Minutes, as presented. The vote passed unanimously.

TIA REPORT

Kenneth Franks, State TIA Administrator, went over collections through October 2025. The Heart of Georgia Altamaha (HOGA) Region's total collections is \$143,367,277. The 75% approved investment list amount collected is \$107,525,458 and \$35,841,819 was collected for the 25% local discretionary.

He then went over the TIA 2 collection forecast through October 2025 which shows the percentage ahead forecast. Currently, the HOGA Region is 40.9% ahead in the collection base. The original revenue forecast is \$101,715,500 and the actual revenue collected is \$143,367,277.

He noted that collecting funds more quickly enables the program to better manage inflation by moving projects forward as soon as they are ready. Unlike the first ten-year period, when many projects were inactive at this stage, the vast majority of TIA 2 projects are now advancing. He encouraged cities and counties to notify GDOT of any maintenance issues on Band 2 or Band 3 projects, as staying ahead of inflation is currently a top priority. Overall, progress is being made on all TIA 2 projects.

He added that, based on the current forecast, the HOGA Region could reach its collections goal by 2029. This puts us in a position to start thinking about having conversations with the local governments on compiling a project list for the next 10 years if everyone chooses to continue TIA. He pointed out that they had met with the Heart of Georgia Altamaha Regional Commission Regional Council and they all seemed ready to start thinking about TIA 3 project lists. He discussed planning for the TIA 3 referendum and noted that the timing of the ballot will determine the overall schedule. Once the ballot is selected, a timeline can be established to inform counties when to begin passing resolutions and reconvening the Regional Roundtable.

He then talked about the Heart of Georgia Altamaha (HOGA) 2 Project Overview (2023-2032). For the HOGA Region there were a total of 580 projects with a final investment list project total of \$338,673,177. There are currently 98 projects in construction and 116 projects completed with total expenditures of TIA funds as of November 17, 2025 of \$50,146,712. This total includes some administrative costs.

Brent Moseley, TIA Regional Coordinator, then reported on the 23 TIA projects let to Construction since August. The six resurfacing projects in Twin City with a TIA approved budget of \$725,439 with a bid amount of \$734,531. Johnson County had a grade, drain, base, and pave on Tuckers Grove Church Road. During the right-of-way stage two of the property owners didn't want it paved so the County decided to change the scope of the project. The original budget was \$859,275 and the bid amount was \$392,666. Tattnall County let the following two drainage and sidewalk projects in the City of Cobbtown and the City of Collins. The City of Cobbtown's project had an original budget of \$156,722 and the bid amount was \$189,333. The City of Collins had an original budget of \$264,000 and the bid amount was \$270,498. On these projects inflation was used to help out with the additional costs above the original budget. At the stage we are at now 20 or 25 percent can be added to the original budget. The City of Alamo had 3 resurfacing projects with an original budget of \$355,200 and the bid amount was \$198,575. The City of Claxton had 2 resurfacing projects on West Smith Street with an original budget of \$70,502 and the bid amount was \$87,576. The City of Cochran had a drainage project with an original budget of \$405,344 and the bid amount was \$252,313. The City of Milan had 7 resurfacing projects that was let last week. The original budget was \$259,027 and the bid amount was \$167,457.

Brent then reported on the TIA 2 Letting Forecast. The City of Abbeville has 6 resurfacing projects that have been advertised and bids are due next week. The City of Uvalda has a grade, drain, base, and pave project. Wilcox County has a resurfacing project on Cemetery Road that is letting in January. The City of Pineview and the City of Pitts have resurfacing projects. The City of Dublin has a roundabout project on Claxton Dairy Road at Woodlawn Drive. They are waiting on one parcel acquisition. Bleckley County has a grade, drain, base, and pave on Brodhead Road. The City of Glenwood has a sidewalk project. Emanuel County has a resurfacing project on Cow Ford Bridge Road. The City of Alamo has a grade, drain, base, and pave project on Towns Avenue. This is a total of 20 projects with a TIA budget of \$10,198,800.

A google snapshot was shown of Claxton Dairy Road Roundabout in the City of Dublin where the roundabout is going to go.

He then reported on a few of the TIA 2 Construction Updates. Toombs County Phase 1 new construction on US 1/SR 4 Lyons Bypass. The Lyons Bypass should be opened next year. Laurens County has a shoulder widening project on Buckeye Road. Johnson County has 2 surface treatment projects on Donovan-Harrison Road and Price Williams Road that has been leveled but got caught with time restrictions on surface treatment, so they have to wait until April to finish. The City of Wrightsville has 4 resurfacing projects. Lakeside Drive had a waterline issue, but the other 3 projects are complete. Laurens County has two more shoulder widenings they are working on. Jeff Davis County has completed a resurfacing project on Preston Long Road. Appling County's resurfacing project on Satilla Church Road is nearly complete, with only shoulder construction remaining. Ten Mile Road has been leveled and is now awaiting resurfacing. The City of Twin City has a couple of resurfacing projects that have been paved.

Photos were shown highlighting the progress and completion of several projects, including Satilla Church Road in Appling County. A before and after photo of East Hiawatha Street in Candler County and Old Normantown Road in Toombs County. Kenneth Franks reported that the Discretionary funds distributed in October totaled \$1.1 million. He noted that this is a significant monthly amount for local governments and provides valuable support for meeting additional transportation needs for cities and counties.

Kenneth then went over the end of the year package. The 2025 HOGA Annual Project Status Report which has all the projects listed, a brief description, what phase a project is in, and who the projects were let by. The next form he went over was the Annual Report with TIA funds only. He stated this form is required by law and it must be posted on the Department of Revenue's site before December 15th. He explained that this form has the original estimated cost which is the TIA amounts originally approved and then the current estimated cost which is what the estimates are based on. It also included the prior year and current year costs. He explained that if any corrective action was required that a description was given.

He reported that Program Administration budget for TIA 2 is \$11.7 million. He believes they will be able to manage it where they will not have to use the administrative money.

Brent went over the Completed Project and Benefit Report. He stated that this report gives a project description, the original estimated cost, and the final projected cost. He also explained all projects listed have met the stated public benefit as detailed in the TIA 2 Final Investment List. This form is also required by law. One of the highlighted projects included in the report was a resurfacing project on West Tollison Street in the City of Baxley. The City of Cochran had a resurfacing project on Mac Thompson Road. Dodge County had several projects with the largest one being a shoulder widening/resurfacing on Airport Road with an original budget of \$1.6 million and the final cost was \$1.7 million. The City of Chauncey, City of Eastman, and City of Rhine all had several resurfacing projects. Emanuel County had 9.94 miles of resurfacing on Griffin Ferry Road. Jeff Davis County had 13.27 miles of resurfacing on four county roadways on Bell Telephone Road, Ira Graham Road, McCall Road, and Claxton Road. The City of Denton and the City of Hazlehurst also had several resurfacing projects. The City of Tarrytown had a resurfacing project completed. Tattnall County had 8.51 miles of resurfacing projects completed on Harmony Church Road and Loves Chapel Road. The City of McRae-Helena had several resurfacing projects and sidewalk replacement projects completed. The City of Lyons had a city parking lot resurfacing project completed. Treutlen County had two resurfacing projects on Orianna Road and Norristown Road. The City of Screven had three resurfacing projects completed. The City of Alamo had five resurfacing projects completed.

Brent then spotlighted some of the larger projects. All these projects included before and after construction photos. The first project was the Airport Road shoulder widening in Dodge County. The notice to proceed was March 27, 2025 and the completion date was July 25, 2025, this was a GDOT let project. The next project was a shoulder widening and resurfacing on Griffin Ferry Road in Emanuel County that went into Candler County. A 4.78 mile resurfacing project on McCall Road in Jeff Davis County was completed. The notice to proceed for this project was June 3, 2024 and the completion date was April

29, 2025. The original budget was \$768,625 and the final cost was \$910,862. A 4.31 mile resurfacing project on Harmony Church Road in Tattnall County was completed. The original budget for this project was \$703,501 and the final cost was \$736,940.

Kenneth explained that the spotlighted projects represent a selection of projects chosen from across the region. Because there are so many projects overall, only a limited number are highlighted. He noted that this report comes from the Citizens Review Panel, and they want to ensure that all projects they wish to feature are included in the spotlighted list.

Kenneth emphasized that the program's success depends heavily on the participation of local governments. Of the 186 active projects, 160 are being locally let, and he noted that locally delivered projects provide significant benefits to the overall program.

Mr. Branch asked if anyone had any questions or comments on the Annual Report. Mr. Branch then asked for a motion to accept the Annual Report. A motion was made by Shawn Wombles and seconded by David Earl Keith to approve the Annual Report. The vote passed unanimously.

There being no other business. Mr. Branch thanked all members for their participation and welcomed new member Shawn Wombles.

ADJOURN

Mr. Branch asked if there was anything else that needed to be discussed. There being nothing, a motion to adjourn the TIA 2 Citizens Review Panel Meeting at 11:53 A.M. was accepted unanimously.